



VICINITY MAP

(NOT TO SCALE)

SITE DATA	
LOT AREA	±1.01 AC
TOTAL ONSITE DISTURBED AREA	±1.01 AC
TOTAL OFFSITE DISTURBED AREA	0.02 AC
TOTAL DISTURBED AREA	±1.03 AC

CITY OF ALBUQUERQUE EROSION CONTROL NOTES

- 1. ALL EROSION AND SEDIMENT CONTROL (ESC) WORK ON THESE PLANS, EXCEPT AS OTHERWISE STATED OR PROVIDED HEREON SHALL BE PERMITTED, CONSTRUCTED, INSPECTED, AND MAINTAINED IN ACCORDNACE
 - A. THE CITY ORDINANCE § 14-5-2-11, THE ESC ORDINANCE, B. THE EPA'S 2017 CONSTRUCTION GENERAL PERMIT (CGP) AND
- C. THE CITY OF ALBUQUERQUE CONSTRUCTION BMP MANUAL ALL BMP'S MUST BE INSTALLED PRIOR TO BEGINNING ANY EARTH MOVING ACTIVITIES EXCEPT AS SPECIFIED
- HEREON IN THE PHASING PLAN, CONSTRUCTION OF EARTHEN BMP'S SUCH AS SEDIMENT TRAPS, SEDIMENT BASINS, AND DIVERSION BERMS SHALL BE COMPLETED AND INSPECTED PRIOR TO ANY OTHER CONSTRUCTION OR EARTHWORK. SELF-INSPECTION IS REQUIRED AFTER INSTALLATION OF THE BMP'S AND PRIOR TO
- SELF-INSPECTIONS AT A MINIMUM A ROUTINE COMPLIANCE SELF-INSPECTION IS REQUIRED TO REVIEW THE PROJECT FOR COMPLIANCE WITH THE CONSTRUCTION GENERAL PERMIT ONCE EVERY 14 DAYS AND AFTER ANY PRECIPITATION EVENT OF 1/4 INCH OR GREATER UNTIL THE SITE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE DETERMINED AS STABILIZED BY THE CITY. REPORTS OF THESE INSPECTIONS SHALL BE KEPT BY
- ONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST. STABILIZATION REPORTS MUST BE KEPT BY THE PERSON OR ENTITY AUTHORIZED TO DIRECT THE CONSTRUCTION ACTIVITIES ON THE SITE AND MADE AVAILABLE UPON REQUEST. REPORTS SHOULD INCLUDE RECORDS OF WEED REMOVAL PER CITY ORDINANCE (§ 9-8-1), STERILIZATION, SOIL TEST RESULTS AND RECOMMENDATION, MATERIALS AND MANUFACTURER'S SPECIFICATIONS FOR APPLICATION RATES, ESTIMATED FUNCTIONAL LONGEVITY, METHODS OF APPLICATION, INSPECTION AND MAINTENANCE. THE REDUCED SELF-INSPECTION SCHEDULE IN CGP 4.4.1 APPLIES TO STABILIZED AREA AND ANY DAMAGED OR WORN STABILIZATION MUST BE IDENTIFIED IN THE REPORTS ALONG WITH WEED PROBLEMS. CORRECTIVE ACTIONS
- BMPS SHALL BE INSPECTED AND MAINTAINED UNTIL ALL DISTURBED AREAS ARE STABILIZED IN ACCORDANCE WITH THE FINAL STABILIZATION CRITERIA (GCP 2.2.14.B). GENERALLY, ALL DISTURBED AREAS, OTHER THAN STRUCTURES AND IMPERVIOUS SURFACES, MUST HAVE UNIFORM PERENNIAL VEGETATION THAT PROVIDES 70 PERCENT OR MORE OF THE COVER PROVIDED BY NATIVE VEGETATION OR SEED THE DISTURBED AREA AND PROVIDE NON-VEGETATIVE MULCH THAT PROVIDES COVER FOR AT LEAST THREE YEARS WITHOUT ACTIVE MAINTENANCE. FINAL STABILIZATION MUST BE APPROVED BY THE CITY OF ALBUQUERQUE PRIOR TO REMOVAL OF BMPS AND DISCONTINUATION OF INSPECTIONS.


BENCHMARKS


1. ELEVATION DATUM IS BASED ON NAVD 1988 FROM AGRS MONUMENT "19_L16", PUBLISHED ELEVATION (FEET) = 5297.506

- <u>BM#1</u> SET CP-PK NAIL N=1,476,629.73 E=1,527,961.73 EL.=5163.52

- <u>BM#2</u> SET CP-PK NAIL N=1,476,678.00 E=1,528,300.57 EL.=5169.79







EROSION CONTROL SCHEDULE AND PHASING

SWPPP SIGN

THE PROJECT SHALL GENERALLY CONFORM TO THE FOLLOWING PHASING SCHEDULE. REFERENCE THE SWPPP BOOK AND TPDES GENERAL PERMIT FOR DETAILED REQUIREMENTS.

A. INSTALL PERIMETER BMPs INCLUDING THE CONSTRUCTION ENTRANCE/EXIT, SWPPP SIGNAGE, SILT FENCE, AND ALL OTHER NECESSARY BMPs ACCORDING TO THE LOCATION

0

- SHOWN ON THE EROSION CONTROL PLAN. CLEAR ONLY THE MINIMUM AREA REQUIRED TO INSTALL BMPs. B. SET THE PROJECT OFFICE TRAILER AND PREPARE TEMPORARY PARKING AND STORAGE
- C. DENOTE DATES OF BMP INSTALLATION AND MAINTENANCE ON SITE-MAPS. D. BEGIN DEMOLITION AND CLEARING OF THE SITE.
- E. STABILIZATION OF DISTURBED AREAS MUST BE INITIATED WHENEVER CLEARING, GRADING, OR EARTH DISTURBING ACTIVITIES HAVE CEASED ON ANY PORTION OF THE SITE, OR
- TEMPORARILY CEASED AND WILL NOT RESUME WITHIN 14 DAYS PER GENERAL PERMIT PHASE 2 - GRADING

 A. ENSURE APPROPRIATE BMPs ARE IN PLACE DOWNSTREAM OF SITE WORK OR WHERE

C. SEED AND RE-VEGETATE SLOPES AS AREAS ARE BROUGHT TO GRADE OR STOCKPILES THAT WILL REMAIN INACTIVE FOR 14 DAYS PER GENERAL PERMIT REQUIREMENTS.

- PHASE 3 UTILITIES

 D. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE.

INSTALL UTILITIES, STORM DRAINS, CURB AND GUTTERS. INSTALL INLET PROTECTION AS SPECIFIED ON PLAN SHEETS AS STORM STRUCTURES ARE

- G. TEMPORARILY STABILIZE, THROUGHOUT CONSTRUCTION, ANY DISTURBED AREAS THAT
 - ARE LIKELY TO REMAIN INACTIVE FOR 14 DAYS.

PHASE 4 - PAVING H. KEEP ALL STORM WATER POLLUTION PREVENTION MEASURES IN PLACE

- J. PAVE PARKING LOT AND SIDEWALKS AS SPECIFIED ON PLAN SHEETS.
- PHASE 5 LANDSCAPING AND DEVELOPMENT

 K. INSTALL LANDSCAPING PER THE LANDSCAPE PLANS AND DETAILS.

L. REMOVE EROSION CONTROL DEVICES WHEN FINAL STABILIZATION IS ACHIEVED PER THE

TPDES GENERAL PERMIT. M. STABILIZE ANY AREAS DISTURBED BY REMOVAL OF BMPs.


EROSION CONTROL NOTES

RUNOFF MAY EXIT THE SITE. B. BEGIN GRADING THE SITE.

- 1. CONTRACTOR IS SOLELY RESPONSIBLE FOR SELECTION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS - CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS ONLY.
- 2. CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL DATES FOR EACH BMP EMPLOYED (WHETHER CALLED OUT ON ORIGINAL SWPPP OR NOT) DIRECTLY ON THE SITE MAP.
- B. DRAINAGE PATTERNS ARE SHOWN ON THIS PLAN BY PROPOSED AND EXISTING CONTOURS.
- 4. TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMP'S SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE. AS AN EXAMPLE, PERIMETER SILT FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMP'S SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SHALL BE MAINTAINED UNTIL FINAL SITE STABILIZATION IS ATTAINED. SEE PHASING
- BMP'S HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH GENERALLY ACCEPTED ENGINEERING PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE: SILT FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF.
- S. CONTRACTOR TO PROVIDE INLET PROTECTION IN PUBLIC ROW ONLY DURING EARTH MOVING ACTIVITIES . CONTRACTOR TO ENSURE PONDING DOES NOT OCCUR IN PUBLIC ROW OR ON ADJACENT PROPERTIES AT ANY TIME DURING CONSTRUCTION.
- 7. CONSTRUCTION ENTRANCE/EXIT SHALL BE LOCATED SO AS TO PROVIDE THE LEAST AMOUNT OF DISTURBANCE TO THE FLOW OF TRAFFIC IN AND OUT OF THE SITE. ADDITIONALLY, THE CONSTRUCTION ENTRANCE SHALL BE LOCATED TO COINCIDE WITH THE PHASING OF THE PARKING LOT CONSTRUCTION.
- 8. CONTRACTOR SHALL PROVIDE INLET PROTECTION FOR ANY AFFECTED INLETS DOWNSTREAM OF THE PROPOSED IMPROVEMENTS, IF NEEDED..
- 9. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP/SITE MAP TO INCLUDE BMP'S FOR ANY OFF-SITE MATERIAL WASTE, BORROW OR EQUIPMENT STORAGE AREAS.
- 10. CONTRACTOR IS RESPONSIBLE FOR SUBMITTAL OF NOI, NOT, POSTING OF SITE NOTICES, AND ANY ADDITIONAL INFORMATION OR SUBMITTALS REQUIRED BY NMED, EPA, OR LOCAL JURISDICTION.
- 11. COORDINATE EXISTING TREES TO REMAIN WITH LANDSCAPE PLANS. ALL EXISTING TREES TO REMAIN ARE TO RECEIVE TREE PROTECTION AROUND THE CRITICAL ROOT ZONE IN ORDER TO PREVENT DAMAGE DURING CONSTRUCTION. TREE PROTECTION SHOULD BE INSTALLED PRIOR TO ANY DEMOLITION OR EARTH DISTURBING ACTIVITIES.

FLOOD NOTE

ACCORDING TO MAP NO. 35001C0342G DATED 09/26/2008, OF THE NATIONAL FLOOD INSURANCE PROGRAM MAP, FLOOD INSURANCE RATE MAP OF BERNILILLO COUNTY, NEW MEXICO, FEDERAL EMERGENCY MANAGEMENT AGENCY, FEDERAL INSURANCE ADMINISTRATION, THIS PROPERTY IS NOT LOCATED WITHIN A SPECIAL FLOOD HAZARD AREA.



EXISTING UNDERGROUND UTILITIES IN THE AREA CONTRACTOR IS RESPONSIBLE FOR DETERMINING THE HORIZONTAL AND VERTICAL LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION. CONTRACTOR SHALL BE RESPONSIBLE FOR ANY REPAIRS TO EXISTING UTILITIES DUE TO DAMAGE INCURRED DURING CONSTRUCTION. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES ON THE PLANS.

(24254)

SHEET NUMBER C200

SHEET NO. 3 OF 7

EXISTING GROUND-WASH RACK NOT USED WITH THIS PROJECT SIDE SLOPES WITHIN THE SAFETY -CLEAR ZONE OF A ROADWAY SHALL BE 1:6 OR FLATTER. TYPICAL SWALE CONFIGURATION -DRAIN SPACE —SOIL RETENTION BLANKET, OR ROCK PLATING, -REINFORCED CONCRETE (BLANKET SHOWN), TOP OF EARTH BERM SHALL WASH RACK BE CONSTRUCTED LEVEL 4:1 OR FLATTER-(CE) NEW MEXICO STATE HIGHWAY AND OFFSITE TRACKING PREVENTION **DIVERSION DIKE** TRANSPORTATION DEPARTMENT OFFSITE TRACKING PREVENTION & DIVERSION DIKE

SHEET NO. 7 OF 7



Filtrexx SiltSoxx® EXTREME

Filtrexx SiltSoxx EXTREME is a pre-filled compost filter

sock comprised of durable mesh material and certified FilterMediaTM. Filtrexx SiltSoxx EXTREME is specially designed to withstand the harsh surface conditions of asphalt and concrete. Filtrexx SiltSoxx EXTREME features an extra tough, wear & tear resistant mesh, available in green/black stripe or orange.

APPLICATIONS

- Urban construction On asphalt/concrete
- Rugged conditions High traffic areas


FOR ADDITIONAL INFORMATION

Refer to the **Filtrexx Catalog** for full item listings.

Refer to Filtrexx Design Specifications for complete application, design, installation, maintenance, and removal documentation at www.filtrexx.com/specs



Filtrexx SiltSoxx EXTREME used in rugged conditions.



Filtrexx SiltSoxx EXTREME Specifications

filtrexx®

SUSTAINABLE TECHNOLOGIES

Functional longevity ranges are estimates only. Site specific environmental conditions may result in significantly shorter or longer time periods.

Tensile Strength is based on 12" diameter using ATSM D4595. See Filtrexx TechLink #3342 for full tensile strength testing.

Filtrexx SiltSoxx is in compliance with most state & federal agencies including:


















(24254)

EROSION (

SH

SUQUERQUE MEXICO

Filtrexx®, Filtrexx SiltSoxx®, the branch & leaf logo® and the color GREEN® are Registered Trademarks used by Filtrexx International. FilterMedia™ is a Trademark used

The information contained herein may be subject to confidential intellectual property of Filtrexx International, including but not limited to US Patents 7,226,240; 7,452,165; 7,654,292; 8,272,812; 8,439,607; 8,740,503; 8,821,076; 9,044,795; 9,945,090; and 9,982,409 or Patents Pending and is the property of Filtrexx International.

Copyright 2005-2021, Filtrexx International, all rights reserved. Unauthorized reproduction prohibited. All statements, product characteristics, and performance data contained herein are believed to be reliable based on observation and testing, but no representations, guarantees, or warranties of any kind are made as to accuracy, suitability for particular applications, or the results to be obtained. Nothing contained herein is to be considered to be permission or a recommendation to use any proprietary process or technology without permission of the owner. No warranty of any kind, expressed or implied, is made or intended.

filtrexx.com | 877.542.7699 | info@filtrexx.com

Design Specification | 1.1 Perimeter Control - Compost Filter Sock | 8

Figure 1.1. Engineering Design Drawing for Perimeter Control

LAST REVISED:

NOV 2002

TYPE III BARRICADES

projects closed to all traffic.

should slope downward to the right.

used for identification shall be !"

DMS-6300 unless otherwise noted.

olear zone is provided.

1. Refer to the Compliant Work Zone Traffic Control Devices List (CMZTCD) for details of the Type III Barricades and a list of all materials

3. Barricodes extending across a roadway should have stripes that slope

downward in the direction toward which traffic must turn in detouring.

When both right and left turns are provided, the chevron striping may

slope downward in both directions from the center of the barricade.

Where no turns are provided at a closed road striping should slope

4. Striping of rails, for the right side of the roodway, should slope

downward to the left. For the left side of the roadway, striping

barricade rails. The maximum height of letters and/or company logos

8. Where barricades require the use of weights to keep from turning over,

the use of sandbags with dry, cohesionless sand is recommended. The

that covers any portion of a barricode rails reflective sheeting.

Rock, concrete, Iron, steel or other solid objects will NOT be

sandbags will be fied shuf to keep the sand from spliling and to maintain a constant weight. Sand bags shall not be stacked in a manner

permitted. Sandbags should weigh a minimum of 35 lbs and a maximum of

vehicular impact. Rubber (such as tire inner tubes) shall not be used

50 lbs. Sandbags shall be made of a durable material that tears upon

for sandbags. Sandbags shall only be placed along or upon the base

supports of the device and shall not be suspended above ground level

Specific Intensity) conforming to Departmental Material Specification

Barricades shall NOT

be used as a sign support.

TYPICAL STRIPING DETAIL FOR BARRICADE RAIL

TYPICAL PANEL DETAIL FOR SKID OR POST TYPE BARRICADES 4' min., 8' max.

7 7 7 7 7 7 7 7 7 7

Stiffner may be inside or outside of support, but no more than

2 stiffeners shall be allowed on one barricade.

TEMPORARY TRAFFIC BARRIER

DETAIL

NTS.

Stiffner D

6. Barricades shall not be placed parallel to traffic unless an adequate

used in the construction of Type III Barloades.

2. Type III Barricades shall be used at each end of construction


downward in both directions toward the center of roodway.

5. Identification markings may be shown only on the back of the


'. Warning lights shall NOT be installed on barriacdes.


or hung with rope, wire, chains or other fasteners.

9. Sheeting for barricodes shall be retroreflective Type C (High



COMPOST SOCK CONNECTION/ATTACHMENT DETAIL





CITY OF ALBUQUERQUE DETAILS TAKE PRECEDENCE IN CITY R.O.W. AND EASEMENTS



Z EXISTING UNDERGROUND UTILITIES IN THE AREA CONTRACTOR IS RESPONSIBLE FOR DETERMINING THE HORIZONTAL AND VERTICAL LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION. CONTRACTOR SHALL BE RESPONSIBLE FOR ANY REPAIRS TO EXISTING UTILITIES DUE TO DAMAGE INCURRED DURING CONSTRUCTION. CONTRACTOR SHALL NOTIFY THE ENGINEER OF ANY DISCREPANCIES ON THE PLANS.

SHEET NUMBER C201

Filtrexx Design Manual | Version 11.1

Construction Activities | Section 1. Sediment & Erosion Control