



Mayor Timothy M. Keller

February 26, 2025

Ray G. Flake PE Civil Engineering Services, PC 7705 Spicer Farm Lane Fairview, Tennessee 37062

Re: Panda Express at 2040 Gibson Blvd SE (Lot C-2 Lovelace Heights Addition.) Erosion and Sediment Control Plan Engineer's Stamp date 11/19/2024 (M15E021F) SWQ-2025-00012

Mr. Flake,

Based on the information in your submittal received on 2/21/25, the above-referenced ESC Plan can't be approved until the following comments are addressed.

- This site is part of a Common Plan of Development or Sale (CPODS) larger than 5 acres, so permit coverage is required for this site regardless of its size. It's not eligible for any waivers, and the BMP selection must be made based on the use of appropriate soil loss prediction models (i.e., SEDCAD, RUSLE, SEDIMOT, MULTISED, etc.) OR equivalent generally accepted (by professional erosion control specialists) soil loss prediction tools per Part 9.6.1.C.i of the Construction General Permit (CGP) requirements. The soil loss prediction model is missing from the SWPPP, and the Soils are not identified in the ESC Plan. You must add a soil loss prediction model to the SWPPP, showing that the BMPs will prevent soil loss. You must also add a table with name type, particle sizes, and erodibility factor (CGP 2.1.1) to the ESC Plan.
- 2. The NOI for the owner of Lot C-2 was missing from the submittal and is required. The Lot 2-C owner information, "Panda Express, Inc.," shown on the SWQ information sheet, disagrees with the available Bernalillo County records showing "CFT NV Developments, LLC" as the property owner. The property owner's NOI is required by City Ordinance § 14-5-2-11, and the name on the submittal documents must match public records exactly. Property rights may have changed hands recently, if so, please provide documentation in the form of a recorded deed. The accurate name and contact information for the entity in control of the property rights is required on the Information Sheet, the NOI, and the SWPPP.
- 3. The NOI for the owner of Lot C-1 was also missing from the submittal and is required for the grading, stockpiles, and construction support activities already taking place on that neighboring lot unless there is a recorded easement on that lot allowing the owner of Lot C-1 to conduct those activities. All construction support activities must be removed from that lot, and the disturbed portions must be stabilized with rock per CGP 2.2.14.c.ii before the next City Inspection if the owner of Lot C-1 won't provide an easement or obtain permit coverage.
- 4. The person who signs the certification statement at the end of the NOI must be a "responsible corporate officer" per CGP G.11.1. Provide documentation in the form of the Operating Agreement (AKA Certificate of Formation or Certificate of Organization) as proof that the officer signing the NOI satisfies the requirements of the CGP. The officer may delegate his signatory authority to another member of the corporation in accordance with CGP G.11.1.2 for the purpose of signing the remaining documents in the SWPPP and the required reports.



Alan Varela, Director



Mayor Timothy M. Keller

- 5. The limits of land disturbing activities must include all stockpiles and construction support activities already taking place on the adjacent property, Lot C-1. Also, indicate the areas of control of the two property owners/operators unless all construction support activities are removed from Lot C-1 and the disturbed portions are stabilized with rock per CGP 2.2.14.c.ii before the next City Inspection.
- 6. The BMPs shown are inadequate. Mulch sock, as shown, isn't an acceptable substitute for Silt Fence. Silt Fence must be shown at the limits of disturbance, including the area of construction support activities and offsite stockpile as a dust control per your Fugitive Dust Permit and CGP 2.2.6. However, Silt Fence alone isn't sufficient to manage the stormwater quality requirements where the silt fence is downhill from disturbed areas, and the Silt Fence isn't located on-contour or the Silt Fence is located at concentrated "Discharge Points." You must identify the Discharge Points on the ESC Plan and add Sediment Traps, one each at the southwest and northwest corners of the site. At all locations downhill from disturbed portions of the site where the Silt Fence isn't on contour, you must add Diversion Berms in addition to the Silt Fence.
- Construction details and specifications are missing from the ESC Plan for most of the stormwater controls, including but not limited to Stockpile Management, Silt Fence, Diversion Berms, and Sediment Traps. NMDOT has details for most of these BMPs at <u>NMDOT NPDES Manual Rev 4 2023</u> in Appendix A. Mulch socks don't seem appropriate, but if used, they should be staked per NMDOT detail instead of weighted down.
- 8. Describe the nature and extent of construction activities (CGP 7.2.2.) on the ESC Plan. Include the size of the property and the size of the area of land-disturbing activities onsite and offsite. Describe construction support activities and show the staging area on the ESC Plan. Describe the construction sequence, with the placement and removal of the required stormwater controls being the first and last items of construction. Resolve the discrepancy between the controls described in Section 2 of the SWPPP and what is specified in the ESC Plan and add the description and details to the ESC Plan.
- 9. The SWPPP must include site-specific interim and permanent stabilization per CGP 9.6.1.c.i. The Landscape Plan can satisfy this requirement. It should be stamped and signed by a registered professional landscape architect, submitted separately from the ESC Plan with the application to the Stormwater Quality Section of the Planning Department, and included in the SWPPP. Provide specifications, like those in section 7 of the SWPPP, on the ESC Plan for any disturbed areas not covered by the Landscape Plan.
- 10. Update the engineer's stamp & date on all sheets each time the plan changes.

If you have any questions, contact me at 924-3420 or jhughes@cabq.gov.

Sincerely, James D. Hughes, P.E., CPESC

James D. Hughes

Principal Engineer, Planning Dept. Development and Review Services