

Silt Fence Detail

Non-woven Silt Fence


A silt fence is a temporary sediment barrier consisting of a geotextile attached to supporting posts and trenched into the ground. Intended to retain sediment that has been dislodged by stormwater.

Use silt fence as a perimeter control particularly at lower or down slope edge of a disturbed area. Leave space for maintenance between slope and silt fence or roll. Trench in the silt fence on the uphill side (6 in deep by 6 in wide). Install stakes on the downhill side of the fence. Curve silt fence up-gradient to help it contain runoff.

To maintain remove sediment when it reaches one-third of the height of the fence. Replace the silt fence where it is worn, torn, or otherwise damaged. Retrench or replace any silt fence that is not properly anchored to the ground. If the silt fence cannot be toed in properly due to existing hard surface, place mulch filter sock at base to prevent sediment from leaving site.


8' max wood stake spacing and 10' max spacing for steel T-post.

Silt Fence Installation




Source: USEPA Guide for Construction Site

VEHICLE TRACK-OUT CONTROL



- DIMENSIONS NOTED CAN BE SITE RESTRICTIVE.

TYPICAL CONCRETE WASHOUT-BELOW GRADE



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and solids.
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.

ESC Plan Standard Notes (2021-03-24)

- All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
 - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
 - b. The EPA's 2017 Construction General Permit (CGP), and
 - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6. BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



OPERATOR: JAYNES CORPORATION

TOTAL SITE AREA: 2.87 ACRES
TOTAL DISTURBED AREA: 2.87 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

VETERANS INTEGRATION CENTER

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

M. VALLEJOS, CPESC, CISEC

PROFESSION

S-31-28

CPESC

MATHEW F. VALLEJOS

No. 9108

Drawn By:

05/31/23

ESC-2

Nature of Construction Activity:

This project consists of new commercial construction. This project covers approximately 2.87 acres of the Veterans Integration Center project. Jaynes Corporation is responsible for all construction activities including earthwork, infrastructure, utilities, flatwork, asphalt paving, site work and vertical construction. The activities to occur on-site are consistent with new commercial construction.

| Project/Site Name: Vet | | erans Integration Center | | | | |
|--------------------------|-------------------------------------|--------------------------|---------------|------------|--|--|
| Project Street/Location: | | 2701 Mu | lberry St. SE | | | |
| City: | Albuquerque | | | | | |
| State: <u>NM</u> | _ | | | | | |
| Zip Code: | 87106 | | | | | |
| County: | Bernalillo | | | | | |
| Project Latitude: 35.055 | | 5560 | Longitude: | -106.63570 | | |
| • | | | <u> </u> | | | |
| Determinatio | etermination of Latitude/Longitude: | | | | | |

| Determination of | Latitude/ | Longitude: |
|------------------|-----------|------------|
|------------------|-----------|------------|

| ☐ USGS topographic map (scale: | | | | |
|--------------------------------|--------------------|-------|--|--|
| ☐ EPA Web Site | ☑ NM OpenEnviroMap | ☐ GPS | | |
| ☐ Other (please specify): | | | | |

Function of Construction Activity:

| FullCtion of Constitu | ction Activity. | | |
|----------------------------|-----------------------|-----------------------------|-------------------|
| ☐ Residential | ⊠ Commercial | ☐ Industrial | ☐ Linear (roadway |
| \square Linear (Utility) | □ Development | ☐Other (specify): | |
| | | | |
| Is your project/site | located on Federal or | Native American Land | s Yes□ No⊠ |
| Description | | | |

| ROLE | COMPANY | REPRESENTATVIE NAME | PHONE | EMAIL |
|-------------------|--|------------------------|--------------|-----------------------------|
| OPERATOR | JAYNES CORPORATION | RUBEN MEDINA | 505-390-1062 | RUBEN.MEDINA@JAYNESCORP.COM |
| OWNER | NEW MEXICO VETERANS INTEGRATION CENTERS | JERRY BECKER | 505-991-4708 | JERRY@STEAMATICNM.COM |
| BMP MAINTENANCE | SUPERIOR STORMWATER SERVICES, LLC | TIM SLATUNAS | 505-353-2558 | TIM@SUPERIORSTORMWATER.COM |
| SWPPP INSPECTIONS | GREEN GLOBE ENVIRIONMENTAL, LLC | TIM SLATUNAS | 505-353-2558 | TIM@GREENGLOBENM.COM |



| Summary by Map Unit — | Summary by Map Unit — Bernalillo County and Parts of Sandoval a Bernalillo County and Parts of Sandoval and Valencia Counties, New Mexico | | NM600) | 8 |
|-----------------------------|--|--------|--------------|----------------|
| Map unit symbol | Map unit name | Rating | Acres in AOI | Percent of AOI |
| BCC | Bluepoint loamy fine sand, 1 to 9 percent slopes | .20 | 1.8 | 51.0% |
| BKD | Bluepoint-Kokan association, hilly | .17 | 0.0 | 0.3% |
| WaB | Wink fine sandy loam, 0 to 5 percent slopes .28 | | 1.7 | 48.7% |
| Totals for Area of Interest | | | 3.5 | 100.0% |

| Rio Grande (Tijeras Arroyo to Alameda Bridge) | | | AU IR CATEGORY | HUC: 13020203 Rio Grande-Albuquerque | |
|---|------------------|---|---|---|---|
| | | 5/5C | | | |
| AU ID | WQS REF | WATER TYPE | SIZE | ASSESSED | MONITORING SCHEDULE |
| NM-2105_51 | 20.6.4.105 | RIVER | 15.6 MILES | 2020 | 2025 |
| USE | ATTAINMENT | CAUSE(S) | FIRST LISTED | TMDL DATE | PARAMETER IR CATEGORY |
| IRR | Fully Supporting | | | | |
| LW | Fully Supporting | | *************************************** | *************************************** | *************************************** |
| MWWAL | Not Supporting | Dissolved oxygen PCBS - Fish Consumption Advisor Mercury - Fish Consumption Advis Temperature | | 2023 (est.) 2023 (est.) | 5/5A 5/5C 5/5C 5/5A |
| PC | Not Supporting | E. coli | 2020 | 6/30/2010 | 4A |
| PWS | Not Assessed | | | | |
| WH | Fully Supporting | | | | |



Seasonally Dry Period Locator Tool

Supplement to Appendix A of the 2022 Construction General Permit

This tool allows permittees to determine if their construction project site is in an arid or semi-arid area, and if any months out of the year are considered seasonally dry based on averages calculated from 30 years of climate data. Classifications are based on the most current data available from the PRISM Climate Group. For the conterminous U.S., the averaging period is 1991-2020; for Alaska, 1981-2010; for the Pacific and U.S. Virgin Islands, 1971-2000; for Puerto Rico, 1963-1995. Maps for the conterminous U.S., Alaska and Hawaii of arid and semi-arid areas, as well as seasonally dry areas by month, can be found on EPA's Construction General Permit website. No arid or semi-arid areas exist in any U.S. territories (American Samoa, Guam, Mariana Islands, Puerto Rico, Wake Island, and U.S. Virgin Islands).

Definitions:

Arid area: Areas with average annual rainfall of 0 to 10 inches.

Semi-arid area: Areas with average annual rainfall of 10 to 20 inches.

Seasonally dry: In arid and semi-arid areas, a month in which the long-term average total precipitation is less than or equal to

U.S. EPA Construction

General Permit Resources,

Tools, and Templates

PRISM Climate Group


Enter your five-digit ZIP Code in the cell to the right: 87106

Your project site is located in an arid area.

The months of January, February & May are considered seasonally dry at your project site.

Table 2 Deadlines for Initiating and Completing Site Stabilization. Total Amount of Land Disturbance

| Occurring At Any One Time ³⁷ | Deadline |
|---|--|
| i. Five acres or less (≤5.0) | Initiate the installation of stabilization measures immediately ³⁸ in any areas of exposed soil where |
| Note: this includes sites disturbing more | construction activities have permanently ceased or will |
| than five acres (>5.0) total over the | be temporarily inactive for 14 or more calendar days; ³⁹ |
| course of a project, but that limit | and |
| disturbance at any one time (i.e., phase | Complete the installation of stabilization measures as |
| the disturbance) to five acres or less (≤5.0) | soon as practicable, but no later than 14 calendar days |





OPERATOR: JAYNES CORPORATION

TOTAL SITE AREA: 2.87 ACRES TOTAL DISTURBED AREA: 2.87 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

VETERANS INTEGRATION CENTER

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

M. VALLEJOS, CPESC, CISEC

Drawn By:

05/31/23

ESC-3