

Stormwater Quality Plan Information Sheet and Inspection Fee Schedule

| Project Name: | | | |
|-------------------------------|------------------------------|-------------------------------|---------------------------|
| Project Location: (add | ress or major cross stree | ts/arroyo) | |
| Plan Preparer Informa | tion: | | |
| Company: | | | |
| Contact: | | | |
| Address: | | | |
| Phone Number: (O) | (| Cell (optional)) | |
| | | | |
| Property Owner Inform | nation: | | |
| Company: | | | |
| Contact: | | | |
| Address: | | | |
| Phone: | | | |
| e-Mail: | | | |
| I am submitting the ES | C plan to obtain appro | oval for: | |
| C 1' D '11' | D '4 W 1 O | 1 C 4 4 D1 | |
| Note: More than one item car | ng PermitWork Ord | ier Construction Plans | |
| Note: More than one item car | i de checked for a submittal | | |
| Stormwater Quality In | spection fee: (based on de | evelopment type and disturbed | d area) |
| Commercial | < 2 acres \$300 | 2 to 5 acres \$500 | >5 acres \$800 |
| Land/Infrastructure | < 5 acres \$300 | 5 to 40 acres \$500 | >40 acres \$800 |
| Multi - family | < 5 acres \$500 | ≥5 acres \$800 □ | |
| Single Family | <5 acres \$500 | 5 to 40 acres \$1000 | > 40 acres \$1500 |
| Residential | | | |
| Plan Review fee is \$105 | for the first submittal | and \$75.00 for a resu | bmittal 🗖 |
| Total due equals the plan | n review fee plus the Sto | ormwater Quality Inspect | ion fee. |
| Total Due \$ | <u></u> | | |
| If you have questions, please | contact Doug Hughes, Storm | nwater Quality 924-3420, jhuş | ghes@cabq.gov |
| Rev May 2019 | | | |





TREE PLANTING KEYED NOTES


TREE LOCATION, SPECIES, AND CONDITION AS PER PLAN. REMOVING EXISTING SOIL (FROM NURSERY) AS NEEDED TO EXPOSE ROOT FLARE, INSTALL WITH ROOT FLARE FLUSH WITH SUBGRADE (BOTTOM OF MULCH) 3. INSTALL TREE PLUMB. REMOVE WIRE BASKET, WOOD BOX, PLASTIC, TWINE, AND/OR ROPE

PRIOR TO BACKFILL. REMOVE BURLAP EXCEPT FROM BOTTOM OF ROOT BALL.

- 4. SCARIFY AND LOOSEN EDGES OF PLANTING PIT. 5. BACKFILL PER SPECIFICATIONS, LIGHTLY TAMP IN LIFTS AND WATER-IN TO ELIMINATE VOIDS
- AND AIR POCKETS. 6. UNDISTURBED NATIVE SOIL UNDER ROOTBALL TO PREVENT SETTLING.
- I. INSTALL WOOD CHIP ORGANIC MULCH OVER ROOTBALL AND TO COVER DRIP LINE. GENERALLY, MULCH SHOULD BE HELD 4" BACK FROM TREE TRUNK
- 8. 4" HIGH \times 16" WIDE COBBLE BERM AT DRIP LINE. 9. MULCH - SEE PLANTING PLAN

TREE PLANTING 02) TRE

TREE PLANTING DETAIL



SHRUB PLANTING KEYED NOTES

- SHRUB LOCATION, SPECIES, AND CONDITION AS PER PLAN. INSTALL WITH TOP OF ROOT BALL FLUSH WITH SUBGRADE (BOTTOM OF MULCH)
 USE WOOD CHIP MULCH OVER ROOTBALL, FEATHERED TO A 2" DEPTH AND HELD BACK 2"
- FROM TRUNKS AND STEMS AND TO COVER DRIPLINE. 5. BACKFILL PER SPECIFICATIONS, LIGHTLY TAMP IN LIFTS AND WATER-IN TO ELIMINATE VOIDS AND AIR POCKETS. 6. UNDISTURBED NATIVE SOIL.
- \$CARIFY AND LOOSEN EDGES OF PLANTING PIT.
 MULCH SEE PLANTING PLAN. 3" DEPTH UNLESS OTHERWISE NOTED. SHRUB PLANTING

SHRUB PLANTING DETAIL

SHEET KEYED NOTES

CODE DESCRIPTION

LANDSCAPE CALCULATIONS

CONCRETE VALLEY GUTTER BY OTHERS

ZONING MX-L APPLICABLE REGULATION(S) IDO 14-16-5-6 AND PART 6-6-2 OF ROA 1994

| AFFLICABLE REGULATION(9) | 100 14-16 | 6-5-6 AND FART 6-6-2 OF ROA 1554 | • |
|--------------------------|-----------|----------------------------------|----------------|
| TOTAL LOT AREA (ACRES) | 2.87 | GROUNDCOVER (% - REQ) | 25 <i>.</i> 0% |
| TOTAL LOT AREA (SF) | 125098 | GROUNDCOVER (SF - REQ) | 3123 |
| BUILDING AREA (SF) | 14471 | GROUNDCOVER (SF - PROV.) | 3171 |
| NET LOT AREA (SF) | 110,627 | | |
| | | PARKING LOT AREA (SF) | 21163 |
| REQUIRED LANDSCAPE (%) | 15.0% | REQ. PARKING LANDSCAPE 10% | 2116 |

REQUIRED LANDSCAPE (SF) PROY. PARKING LANDSCAPE (SF) 2915 REQ. PARKING TREES (1/10 SPOTS) LANDSCAPE PROVIDED (SF) PROY. PARKING TREES VEGETATIVE COVER (% - REQ) VEGETATIVE COVER (SF - REQ)

VEGETATIVE COVER (SF - PROV.) 20375

PLANTING NOTES

ALL PLANTS TO CONTAIN BARK MULCH AROUND THE ROOTBALL, TO THE EXTENT TO COVER THE DRIP LINES.

GENERAL NOTES

IT IS THE INTENT OF THIS PLAN TO COMPLY WITH APPLICABLE CITY WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE PLANTING RESTRICTION APPROACH. APPROVAL OF THIS PLAN DOES NOT CONSTITUTE OR IMPLY EXEMPTION FROM WATER WASTE PROVISIONS OF THE WATER CONSERVATION LANDSCAPING AND WATER WASTE

LANDSCAPE MAINTENANCE SHALL BE THE RESPONSIBILITY OF THE PROPERTY OWNER. THE PROPERTY OWNER SHALL MAINTAIN STREET TREES IN A LIVING, HEALTHY, AND ATTRACTIVE CONDITION.

APPROVAL OF THIS PLAN DOES NOT CONSTITUTE OR IMPLY EXEMPTION FROM WATER WASTE PROVISIONS OF THE WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE. WATER MANAGEMENT IS THE SOLE RESPONSIBILITY OF THE PROPERTY OWNER.

ALL LANDSCAPING WILL BE IN CONFORMANCE WITH THE CITY OF ALBUQUERQUE ZONING CODES, LAND-USE ORDINANCES, AND WATER CONSERVATION LANDSCAPING AND WATER WASTE ORDINANCE. IN GENERAL, WATER CONSERVATIVE, ENVIRONMENTALLY SOUND LANDSCAPE PRINCIPLES WILL BE FOLLOWED IN DESIGN AND INSTALLATION.

GRAY GRAVEL OVER FILTER FABRIC TO A MINIMUM DEPTH OF 3" SHALL BE PLACED IN ALL LANDSCAPE AREAS WHICH ARE NOT DESIGNATED TO RECEIVE NATIVE SEED OR OTHER HATCHED GROUNDCOVER AREA. ALL GRAVEL SHALL BE PLACED 5"-1" LOWER THAN ADJACENT HARD SURFACES.

PRIOR TO CONSTRUCTION, LANDSCAPE CONTRACTOR SHALL VERIFY LOCATION OF ALL UTILITY LINES. IN CASE OF A DISCREPANCY BETWEEN UTILITIES INDICATED ON PLAN AND ACTUAL FIELD VERIFICATION, CONTRACTOR SHALL CEASE WORK AND NOTIFY LANDSCAPE ARCHITECT IMMEDIATELY FOR DIRECTIONS ON HOW TO PROCEED.

POSITIVE DRAINAGE AWAY FROM ALL STRUCTURES IS TO REMAIN AFTER ALL LANDSCAPE WORK IS COMPLETED.

IRRIGATION NOTES:

IRRIGATION SYSTEM MAINTENANCE AND OPERATION SHALL BE THE SOLE RESPONSIBILITY OF THE OWNER. IT SHALL BE THE OWNERS RESPONSIBILITY TO ENSURE THAT FUGITIVE WATER DOES NOT LEAVE THE SITE DUE TO OVERWATERING OR MALFUNCTIONING EQUIPMENT.

ALL ON-SITE PLANT MATERIAL, NEW AND EXISTING, SHALL BE IRRIGATED BY COMPLETE, AUTOMATIC DRIP IRRIGATION WITH SUBTERRANEAN LATERALS. TREES SHALL RECEIVE ONE (1) NETAFIM SPIRAL (50' LENGTH) WITH 3 LOOPS AT A FINAL RADIUS OF 4.5' FROM TREE TRUNK, PINNED IN PLACE. NETAFIM SHALL HAVE EMITTERS 12" O.C. WITH A FLOW OF 6 GPH. SHRUBS TO RECEIVE (2) 1.0 GPH DRIP EMITTERS. DRIP AND BUBBLER SYSTEMS TO BE TIED TO 1/2" POLYPIPE WITH FLUSH CAPS AT EACH END.

RUN TIME PER EACH SHRUB DRIP VALVE WILL BE APPROXIMATELY 15 MINUTES PER DAY. TREE DRIP VALVE SHALL RUN 1.5 HOURS, 3 TIMES PER WEEK. RUN TIME WILL BE ADJUSTED ACCORDING TO THE SEASON.

POINT OF CONNECTION FOR IRRIGATION SYSTEM IS UNKNOWN AT CURRENT TIME AND WILL BE COORDINATED IN THE FIELD. IRRIGATION WILL BE OPERATED BY AUTOMATIC CONTROLLER.

LOCATION OF CONTROLLER TO BE FIELD DETERMINED AND POWER SOURCE FOR CONTROLLER TO BE PROVIDED BY OTHERS.

IRRIGATION MAINTENANCE SHALL BE THE RESPONSIBILITY OF THE PROPERTY OWNER.

WATER AND POWER SOURCE SHALL BE THE RESPONSIBILITY OF THE DEVELOPER/BUILDER.


TREE LEGEND


| | SYMB. | QTY | SIZE (INSTALL) | COMMON/BOTANICAL | MATURE HXW | WATER USE | COVER (EA.) | TOTAL |
|---|----------------------|-----|----------------|--|------------|-----------|-------------------------|-------|
| | | ٦ | Trees 2"+ Cal | Goldenrain Tree Koelreuteria paniculata | 25' x 25' | М | 625 | 4375 |
| • | | 10 | 2"+ Cal | Texas Red Oak <i>Quercus buckleyi</i> | 40' × 40' | М | 1600 | 16000 |
| 5 | Total Tree Count: | ΙT | | | | | Total Tree Coverage: | 2Ø375 |


SHRUB LEGEND

| SYMB. | QTY | SIZE (INSTALL) | COMMON/BOTANICAL | MATURE HXW | WATER USE | COVER (EA.) | TOTAL |
|-----------------------|-----|------------------|---|------------|-----------|--------------------------|-------|
| | | Shrubs & Groundo | overs | • | | | |
| + | 16 | 5 Gal | Blue Mist Spirea Caryopteris x clandonensis | 3' x 3' | Low+ | 9 | 144 |
| ** | 8 | 5 Gal | Switchgrass Panicum virgatum | 4' x 4' | М | 16 | 128 |
| | 16 | 5 Gal | Pink Double Knock Out Rose <i>Rosa</i> 'Pink Double Knock Out' | 4' x 4' | М | 16 | 256 |
| | 9 | 5 Gal | Silverberry Elaegnus Pungens | 10' x 10' | М | 100 | 900 |
| | 12 | 5 Gal | Gro-Low Sumac <i>Rhus aromatica</i> | 2' x 6' | Low+ | 12 | 144 |
| | 19 | 5 Gal | Chamisa <i>Ericameria nauseosa</i> | 5' x 5' | RW | 25 | 475 |
| + | 2Ø | 5 Gal | Apache Plume Fallugia paradoxa | 6' x 7' | L+ | 49 | 980 |
| | 4 | 5 Gal | Bear Grass Nolina macrocarpa | 5' x 6' | RW | 36 | 144 |
| Total Shrub Count: | 104 | | | | | Total Shrub Coverage: | 3171 |

| | <u>Other</u> | | <u>terials</u> |
|-------|--------------|----|---|
| SYMB. | QTY | | TYPE |
| 0 | 4 | EΑ | Boulders (2-3cf) To be placed at contractor's discretion |
| | 12506 | SF | Landscape Gravel A with Filter Fabric $\frac{3}{4}$ " Crushed Grey Gravel |
| | 2316 | SF | Oversize Landscape Gravel / No Filter Fabric 2"-4" Coyote Mist Cobblestone |
| | 1838 | SF | Native Seed Area |
| | 5Ø39 | SF | Grey Crusher Fines |
| | 2536 | LF | Steel Edging |







Apríl 3, 2*0*23



SHEET #

LS = 10°

Silt Fence Detail

Non-woven Silt Fence


A silt fence is a temporary sediment barrier consisting of a geotextile attached to supporting posts and trenched into the ground. Intended to retain sediment that has been dislodged by

Use silt fence as a perimeter control particularly at lower or down slope edge of a disturbed area. Leave space for maintenance between slope and silt fence or roll. Trench in the silt fence on the uphill side (6 in deep by 6 in wide). Install stakes on the downhill side of the fence. Curve silt fence up-gradient to help it contain runoff.

To maintain remove sediment when it reaches one-third of the height of the fence. Replace the silt fence where it is worn, torn, or otherwise damaged. Retrench or replace any silt fence that is not properly anchored to the ground. If the silt fence cannot be toed in properly due to existing hard surface, place mulch filter sock at base to prevent sediment from leaving site.


8' max wood stake spacing and 10' max spacing for steel T-post.

Silt Fence Installation



Source: USEPA Guide for Construction Site

VEHICLE TRACK-OUT CONTROL



- DIMENSIONS NOTED CAN BE SITE RESTRICTIVE.

Profile

| Solutions for your Environment | |
|--------------------------------|--|
| | |
| | |
| | |

1. Product Identification

Specifications Product Name

Revision Date:

Second Nature Wood Fiber Hydraulic Mulch (HM) is manufactured from thermo-mechanically processed 100% virgin wood chips. It is non-toxic, 100% biodegradable and contaminant free. Applying the HM forms a porous bond with the soil surface, enhancing seed germination and growth.

August 2015

Second Nature® Wood Fiber Hydraulic Mulch

Mixing

Mix Second Nature Wood Fiber Hydraulic Mulch with approximately 100 gallons of water per 50 pound bag. Seed, fertilizer, tackifier, and soil amendments may be added at specified rates for a one-step installation of hydro seeding and erosion control projects. Loading rates should be per the machine manufacturer's guidelines.

3. Application

Second Nature Wood Fiber Hydraulic Mulch can be applied after adding seed and fertilizer or as a separate application. Good soil preparation is essential. Slurry containing seed and fertilizer is best applied from the hose by

pointing the nozzle (fan-type / 50° tip recommended) straight down to drive the material into the soil. The application should then be finalized by allowing the material to "rain" on

material to achieve optimal surface coverage.

Moderate 1500lbs / Acre 1700kg / Ha the surface to achieve approximately 75% 4:1 to 3:1 2000lbs / Acre 2300kg / Ha coverage. Use cross-directional application of *Rates represent typical site conditions: Not recommended for channels or high concentrated flow area.

4. Equipment

Second Nature Wood Fiber Hydraulic Mulch is mixed and applied with a standard hydro seeding machine. Note: A mechanically agitated hydro seeding machine is recommended. Follow equipment manufacturer's installation instructions and recommendations.

5. Product Composition / Property Values

100% (minimum) Thermo-Mechanically Processed Virgin Wood Fiber Moisture Content 12% (±3%) % Effectiveness 75% (minimum [ASTM D6459]) Cover Factor 0.25 (maximum [ASTM D6459]) Non-Toxic (EPA 821/R-02/012) Eco-Toxicity 1200% (minimum) Water Holding Capacity **Applied Color** Functional Longevity Up to 3 Months Ash Content 2% max Organic Content (dried wt. basis) 96% min 100% Biodegradability

6. Packaging and Shipping

Bag Dimensions, Net Weight

Pallet Dimensions, Quantity

Full Truckload

18" x 10" x 26", 50lbs (UV / Weather-Resistant Plastic) 46" x 46" x 101", 40 Bags (UV / Weather-Resistant Plastic Stretch-Wrap) 22 pallets, 880 Bags

CYPICAL CONCRETE WASHOUT-BELOW GRADE



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.

ESC Plan Standard Notes (2021-03-24)

- All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
 - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
 - b. The EPA's 2017 Construction General Permit (CGP), and
 - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- Self-inspections At a minimum a routine compliance self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- Stabilization reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request. Reports should include records of weed removal per City Ordinance (§ 9-8-1), sterilization, soil test results and recommendation, materials and manufacturer's specifications for application rates, estimated functional longevity, methods of application, inspection and maintenance. The reduced self-inspection schedule in CGP 4.4.1 applies to stabilized area and any damaged or worn stabilization must be identified in the reports along with weed problems. Corrective actions for stabilization shall be documented in a stabilization report including actual rates and dates of stabilization, and the materials and manufacturer's specifications used.
- 6. BMPs shall be inspected and maintained until all disturbed areas are stabilized in accordance with the Final Stabilization Criteria (CGP 2.2.14.b). Generally, all disturbed areas, other than structures and impervious surfaces, must have uniform perennial vegetation that provides 70 percent or more of the cover provided by native vegetation or seed the disturbed area and provide non-vegetative mulch that provides cover for at least three years without active maintenance. Final stabilization must be approved by the City of Albuquerque prior to removal of BMPs and discontinuation of inspections.



OPERATOR: JAYNES CORPORATION

TOTAL SITE AREA: 2.87 ACRES TOTAL DISTURBED AREA: 2.18 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

VETERANS INTEGRATION CENTER

TEMPORARY EROSION AND SEDIMENT **CONTROL PLAN**

M. VALLEJOS, CPESC, CISEC

Drawn By:

ESC-2

05/09/23

Nature of Construction Activity:

Function of Construction Activity:

☐ Linear (Utility) ☐ Development

⊠ Commercial

Is your project/site located on Federal or Native American Lands Yes \Box

☐ Residential

Description: __

This project consists of new commercial construction. This project covers approximately 2.87 acres of the Veterans Integration Center project. Jaynes Corporation is responsible for all construction activities including earthwork, infrastructure, utilities, flatwork, asphalt paving, site work and vertical construction. The activities to occur on-site are consistent with new commercial construction.

| Project/Site Na | me: Vete | rans Integratio | n Center | _ |
|--------------------------------------|--------------------|-----------------|-------------|------------|
| Project Street/ l | ocation: | 2701 Mulbe | erry St. SE | <u> </u> |
| City: | Albuquerque | | | |
| State: NM | | | | |
| Zip Code: | 87106 | | | |
| County: | Bernalillo | | | |
| Project Latitude | e: <u>35.05</u> | 5560 | Longitude: | -106.63570 |
| Determination of Latitude/Longitude: | | | | |
| ☐ USGS topogr | aphic map (scale:_ | <u>)</u> | | |
| ☐ EPA Web Site ☐ NM OpenEnviro | | | ☐ GPS | |
| ☐ Other (please | e specify): | | | |

☐ Industrial

☐Other (specify):_

| ROLE | COMPANY | REPRESENTATVIE NAME | PHONE | EMAIL |
|-------------------|---|------------------------|--------------|-----------------------------|
| OPERATOR | JAYNES CORPORATION | RUBEN MEDINA | 505-390-1062 | RUBEN.MEDINA@JAYNESCORP.COM |
| OWNER | NEW MEXICO VETERANS INTEGRATION CENTERS | JERRY BECKER | 505-883-7766 | JERRY@STEAMATICNM.COM |
| BMP MAINTENANCE | SUPERIOR STORMWATER SERVICES, LLC | TIM SLATUNAS | 505-353-2558 | TIM@SUPERIORSTORMWATER.COM |
| SWPPP INSPECTIONS | GREEN GLOBE ENVIRIONMENTAL, LLC | TIM SLATUNAS | 505-353-2558 | TIM@GREENGLOBENM.COM |

| Start Date-Finish Date (dates to be marked on site plan by operator) | Construction Activity, BMPs, and location |
|--|---|
| Initial Phase | Pre-Site Grading 1. Install perimeter BMPs (silt fence, erosion control logs, downstream inlet protection, etc.) 2. Construct VTC. 3. Set up construction trailer, construction barrier, and material storage areas, etc. 4. Install sanitary facilities and dumpster 5. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) |
| Interim Phase | Site Grading/ Building Construction 1. Mass grade site 2. Construct utilities, infrastructure 3. Building, pavement construction 4. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) |
| Final Phase | Final Stabilization 1. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) 2. Prepare final seeding and landscaping 3. Monitor stabilized areas until final stabilization is reached 4. Remove temporary control BMPs and stabilize any areas disturbed by the removal |



☐ Linear (roadway)

| | Summary by Map Unit — Bernalillo County and Parts of Sandoval | and Valencia Counties, New Mexico (| NM600) | |
|--------------------------|---|-------------------------------------|--------------|----------------|
| Summary by Map Unit — | Bernalillo County and Parts of Sandoval and Valencia Counties, New Mexico | (NM600) | | (8 |
| Map unit symbol | Map unit name | Rating | Acres in AOI | Percent of AOI |
| BCC | Bluepoint loamy fine sand, 1 to 9 percent slopes | .20 | 1.8 | 51.0% |
| BKD | Bluepoint-Kokan association, hilly | .17 | 0.0 | 0.3% |
| WaB | Wink fine sandy loam, 0 to 5 percent slopes | .28 | 1.7 | 48.7% |
| Totals for Area of Inter | rest | | 3.5 | 100.0% |

| Rio Grande (T | ijeras Arroyo to A | lameda Bridge) | AU IR CATEGORY | LOCATION DES | SCRIPTION |
|---------------|--------------------|--|-----------------------|----------------------------|---|
| | | | 5/5C | HUC: 13020203 | Rio Grande-Albuquerque |
| AU ID | WQS REF | WATER TYPE | SIZE | ASSESSED | MONITORING SCHEDULE |
| NM-2105_51 | 20.6.4.105 | RIVER | 15.6 MILES | 2020 | 2025 |
| USE | ATTAINMENT | CAUSE(S) | FIRST LISTED | TMDL DATE | PARAMETER IR CATEGORY |
| IRR | Fully Supporting | | | | |
| LW | Fully Supporting | | | | *************************************** |
| MWWAL | Not Supporting | Dissolved oxygen PCBS - Fish Consumption Ad Mercury - Fish Consumption Temperature | H. 1987 (1) [M. 1988] | 2023 (est.) 2023 (est.) | 5/5A 5/5C 5/5C 5/5A |
| PC | Not Supporting | E. coli | 2020 | 6/30/2010 | 4A |
| PWS | Not Assessed | | | | *************************************** |
| WH | Fully Supporting | | | | |

reen lobe environmental

OPERATOR: JAYNES CORPORATION

TOTAL SITE AREA: 2.87 ACRES
TOTAL DISTURBED AREA: 2.18 ACRES

RECEIVING WATERS: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

VETERANS INTEGRATION CENTER

TEMPORARY EROSION AND SEDIMENT
CONTROL PLAN

| ALLE | JOS, CPESC, CISEC |
|-------|-------------------|
| | ED PROFESSION |
| (4º) | 94 |
| 10 | S-9-23 |
| TO MA | HEW F. VALLEJOS |
| 1.00 | NO. 9108 CO |

Drawn By:

ESC-3

05/09/23

NPDES FORM 3510-9



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY WASHINGTON, DC 20460 NOTICE OF INTENT (NOI) FOR THE 2022 NPDES CONSTRUCTION PERMIT

FORM Approved OMB No. 2040-0305

Submission of this Notice of Intent (NOI) constitutes notice that the operator identified in Section III of this form requests authorization to discharge pursuant to the NPDES Construction General Permit (CGP) permit number identified in Section II of this form. Submission of this NOI also constitutes notice that the operator identified in Section III of this form meets the eligibility requirements of Part 1.1 CGP for the project identified in Section IV of this form. Permit coverage is required prior to commencement of construction activity until you are eligible to terminate coverage as detailed in Part 8 of the CGP. To obtain authorization, you must submit a complete and accurate NOI form. Discharges are not authorized if your NOI is incomplete or inaccurate or if you were never eligible for permit coverage. Refer to the instructions at the end of this form.

| accurate NOI form. Discharges are not authorized if your NOI is incomplete | or inaccurate or if you were never eligible for permit coverage. Refer to the instructions at the end of this form. | |
|---|--|----------|
| Permit Information | | ~ |
| NPDES ID: NMR1005M1 | | |
| State/Territory to which your project/site is discharging: $\underline{\text{NM}}$ | | |
| Is your project/site located on federally recognized Indian Country la | ands? No | |
| Are you requesting coverage under this NOI as a "Federal Operator" definitions.pdf)? No | or a "Federal Facility" as defined in Appendix A (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-a- | |
| Have stormwater discharges from your current construction site bee | en covered previously under an NPDES permit? No | |
| Will you use polymers, flocculants, or other treatment chemicals at y | your construction site? No | |
| Has a Stormwater Pollution Prevention Plan (SWPPP) been prepared | f in advance of filling this NOI, as required? Yes | |
| | in Appendix D (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-d-endangered-species-protection.pdf d under the Endangered Species Act (ESA) and federally designated critical habitat? |) |
| Have you completed the screening process in Appendix E (https://wproperties? Yes | ww.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf) relating to the protection of historic | ĺ |
| discharges not expressly authorized in this permit cannot become a permit via any means, Including the Notice of Intent (NOI) to be cove | thorized the allowable stormwater discharges in Part 1.2.1 and the allowable non-stormwater discharges listed in Part 1.2.2. Any uthorized or shielded from liability under CWA section 402(k) by disclosure to EPA, state or local authorities after issuance of this rered by the permit, the Stormwater Pollution Prevention Plan (SWPPP), during an Inspection, etc. If any discharges requiring NPDES water discharges listed in Parts 1.2.1 and 1.2.2 will be discharged, they must be covered under another NPDES permit. | ; |
| Operator Information | | • |
| Operator Information | | |
| Operator Name: NEW MEXICO VETERANS INTEGRATION CENTERS | | |
| Operator Mailing Address: | | |
| Address Line 1: 1301-I ORTIZ DR. SE | | |
| Address Line 2: | City: ALBUQUERQUE | |
| ZIP/Postal Code: 87106 | State: NM | |
| County or Similar Division: Bernalillo | | |
| Country: US | | |
| Operator Point of Contact Information | | |
| First Name Middle Initial Last Name: JERRY BECKER | | |
| Title: OWNER | | |
| Phone: 505-833-7766 | Ext.: | |
| Email: JERRY@STEAMATICNM.COM | | |
| NOI Preparer Information | | |
| $\ensuremath{\overline{\otimes}}$ This NOI is being prepared by someone other than the certifier. | | |
| First Name Middle Initial Last Name: Mathew F Vallejos | | |
| Organization: Green Globe Environmental | | |
| Phone: (505) 304-8473 | Ext.: | |
| Email: matt@greenglobenm.com | | |
| Project/Site Information | | v |
| | | |
| Project/Site Name: VETERANS INTEGRATION CENTER | | |

Project/Site Address

Address Line 1: 2701 MULBERRY ST. SE

City: ALBUQUERQUE Address Line 2: ZIP/Postal Code: 87106 State: NM County or Similar Division: Bernalillo Latitude/Longitude: 35.055227°N, 106.635757°W Latitude/Longitude Data Source: Map Horizontal Reference Datum: WGS 84 Project Start Date: 05/15/2023 Project End Date: 03/14/2024 Estimated Area to be Disturbed: 3 Types of Construction Sites: Commercial Will there be demolition of any structure built or renovated before January 1, 1980? No Will you be discharging dewatering water from your site? No Was the pre-development land use used for agriculture? No Are there other operators that are covered under this permit for the same project site? No Have earth-disturbing activities commenced on your project/site? No Is your project/site located on federally recognized Indian Country lands? No Is your project/site located on a property of religious or cultural significance to an Indian tribe? No Discharge Information Does your project/site discharge stormwater into a Municipal Separate Storm Sewer System (MS4)? Yes Are there any waters of the U.S. within 50 feet of your project's earth disturbances? No Are any of the waters of the U.S. to which you discharge designated by the state or tribal authority under its antidegradation policy as a Tier 2 (or Tier 2.5) water (water quality exceeds levels necessary to support propagation of fish, shellfish, and wildlife and recreation in and on the water) or as a Tier 3 water (Outstanding National Resource Water)? See Resources, Tools and Templates (https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates) 001: Rio Grande (Tijeras Arroyo to Alameda Bridge) Latitude/Longitude: 35.010708°N, 106.677139°W Tier Designation: N/A Is this receiving water impaired (on the CWA 303(d) list)? $\underline{\text{Yes}}$ Impaired Pollutants: Dissolved oxygen Temperature . E. coli Has a TMDL been completed for this receiving waterbody? Yes TMDL ID: NM2105 Name: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE) TMDL Pollutants: • E. coli Stormwater Pollution Prevention Plan (SWPPP) Will all required personnel, including those conducting inspections at your site, meet the training requirements in Part 6 of this permit? Yes First Name Middle Initial Last Name: JERRY BECKER Title: OWNER Phone: 505-883-7766 Ext.: Email: JERRY@STEAMATICNM.COM Endangered Species Protection Worksheet: Criterion A

Has consultation between you, a Federal Agency, and the USFWS and/or the NMFS under section 7 of the Endangered Species Act (ESA) concluded? No

Are your construction activities the subject of a permit under section 10 of the ESA by the USFWS and/or NMFS, and this authorization addresses the effects of your site's discharges and discharge-related activities on ESA-listed species and/or designated critical habitat?

No

You must determine whether species listed as either threatened or endangered, or their critical habitat(s) are located in your site's action area (i.e., all areas to be affected directly or indirectly by the federal action and not merely the immediate area involved in the action, including areas beyond the footprint of the site that are likely to be affected by stormwater discharges, discharge-related activities, and authorized non-stormwater discharges).

Determine your Action Area

You must consider the following in determining the action area for your site, and confirm that all the following are true:

In determining my "action area", I have considered that discharges of pollutants into downstream areas can expand the action area well beyond the footprint of my site and the discharge point(s). I have taken into account the controls I will be implementing to minimize pollutants and the receiving waterbody characteristics (e.g., perennial, intermittent, ephemeral) in determining the extent of physical, chemical, and/or biotic effects of the discharges. I confirm that all receiving waterbodies that could receive pollutants from my site are included in my action area.

True

➤ In determining my "action area", I have considered that discharge-related activities must also be accounted for in determining my action area. I understand that discharge-related activities are any activities that cause, contribute to, or result in stormwater and authorized non-stormwater point source discharges, and measures such as the siting, construction timing, and operation of stormwater controls to control, reduce, or prevent pollutants from being discharged. I understand that any new or modified stormwater controls that will have noise or other similar effects, and any disturbances associated with construction of controls, are part of my action area.

True

Determine is ESA-listed species and/or critical habitat are in your site action area.

ESA-listed species and designated critical habitat are under the purview of the NMFS and the USFWS, and in many cases, you will need to acquire species and critical habitat lists from both federal agencies.

National Marine Fisheries Service (NMFS)

For NMFS species and designated critical habitat information, use the following webpage:

https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility)

I have checked the webpage listed above and confirmed that:

- There are no NMFS-protected species and/or designated critical habitat in my action area.
- There are NMFS-protected species and/or designated critical habitat in my action area.

U.S. Fish and Wildlife Service (USFWS)

For USFWS species and critical habitat information, use the following webpage:

https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility)

I have checked the webpage listed above and confirmed that:

- There are no FWS-protected species and/or designated critical habitat in my action area.
- There are FWS-protected species and/or designated critical habitat in my action area.

You are eligible under Criterion A.

Identify the USFWS information sources used (Note: state resources are not acceptable):

USFWS IPAC, PROJECT CODE: 2023-0074354

Identify the NMFS information sources used (Note: state resources are not acceptable):

USFWS IPAC, PROJECT CODE: 2023-0074354

You must attach: 6

- Aerial image(s) of the site.
- . A printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area.

| Name | Uploaded Date | Size |
|---|---------------|-----------|
| ♣ Veterans Integration Center - Vicinity Map.pdf (attachment/1665868) | 04/27/2023 | 16.29 MB |
| ♣ Species List_New Mexico Ecological Services Field Office (1).pdf (attachment/1665867) | 04/27/2023 | 257.37 KB |

Have you attached aerial image(s) of the site? Yes

Have you attached a printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area? Yes

Historic Preservation

...

Are you installing any stormwater controls as described in Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf) that require subsurface earth disturbances? (Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 1)

Yes

Have prior surveys or evaluations conducted on the site already determined historic properties do not exist, or that prior disturbances have precluded the existence of historic properties? (Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 2):

Yes

Certification Information

.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Signing an electronic document on behalf of another person is subject to criminal, civil, administrative, or other lawful action.

Certified By: Gerard E. Becker

Certifier Title: Board president

Certifier Email: jerry@steamaticnm.com

Certified On: 05/02/2023 7:51 PM ET