

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
Project Name:	Juan Tabo Hills							
Location:	Juan Tabo H	ills West - bfeeney	@rayleehomes	s.com				
	Sileili Kepieeliowski		ESC File No.		M21E018			
Agency	sherri@paulallenhomes.net		NPDES Id. No.		NMR1001A4			
Inspection Date:	12/28/21	Start/End Time:	11am					
CoA Stormwater Inspector:		James Hughes						
Construction Phase:	landscaping							
Type of Inspection: x	Regular	Storm Event	Post Storm E	vent >0.25"	311/Complaint	Follow Up		

Weath	er at time of inspection?	Clea	r Temp	erature: ~	39		
Estimated	date of last storm 0.25" or	greater		10/1/2021			
Item							
	Deficiency/ Corrective Action						
Number							
1	The SWPPP was available but not up-to-date. The SWPPP certifier and the NOI certifier should be the						
	same person, then the operator cvan deligate to an employee for all other signatures on the SWPPP.						
	Sherii signed the NOI but not the SWPPP, delegation of authority, or any of the self-inspection reports.						
	Either change the NOI or the SWPPP signatures and make sure that they meet the criteria in CGP						
	appendix I.11.	5.1.1.1 5.B.1.4.4.1.5		,			
	аррепак і.тт.						
2	The stabilization of the slopes in the HOA Tracts on the south and east side of the site doesn't satisfy the						
	final stabilization criteria in th	e CGP at Part 2.2	.14 yet. so BMPs must re	main to keep sedin	nent out of		
	the streets, and inspection mu		-				
3	Large piles of sediment have b						
	occurring at the toe of the slo	=					
	prevented with rip-rap and se	diment should b	e removed from the chan	nel at the toe off th	ne slope on		
	the east side of the site. All of	the slopes need	to be stabilized with a co	mbination of seed	and rock		
	mulch per the draft City Stand	lard Specification	1013 attached or equal.				
4	Portions of the HOA tract (linier park) along the Tijeras Arroyo and the disturbed area in the Tijeras						
	·				, , , , , ,		
	arroyo still don't satisfy the stabilization criteria either.						
2.1	Discharge off site? (Y/N)	No					
4	Self Inspection Reports		Latest report Date:	12/7/2	021		

Notes:	Deligation of authority to Bob Feeney is missing and Bob certified the SWPPP.
The NOI a	nd SWPPP certification should agree. The final Stabilization criteria isn't satisfied so BMPs and ir

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: James Hughes 505-924-3420

Jhughes@cabq.gov

12/28/21