
Stormwater Quality Plan Information Sheet and Inspection Fee Schedule

Project Name:			
Project Location: (ad	dress or major cross stre	eets/arroyo)	
Plan Preparer Inform	nation:		
Company:			
Contact:			
Address:			
Phone Number: (O)		(Cell (optional))	
e-Mail:			
Property Owner Info	rmation:		
Company:			
Address:			
Note: More than one item cI am submitting th Stormwater Quality I	nspection fee: (based on	OT to obtain a Stabilizat	d area)
Commercial BP	< 2 acres \$300	2 to 5 acres \$500	>5 acres \$800
Work Order (WO)	< 5 acres \$300 \tau \tau \tau \tau \tau \tau \tau \tau	5 to 40 acres \$500	>40 acres \$800
Multi – family BP Single Family Residential BP	< 5 acres \$500	≥5 acres \$800 5 to 40 acres \$1000	> 40 acres \$1500
Plan Review fee is \$10	5 for the first submittal	and \$75.00 for a resu	bmittal 🗖
Total due equals the pla	an review fee plus the St	tormwater Quality Inspect	ion fee.
Total Due \$			
If you have questions, pleas Rev June 2023	se contact Doug Hughes, Stor	mwater Quality 924-3420, jhu	ghes@cabq.gov



Silt Fence Detail

Non-woven Silt Fence


A silt fence is a temporary sediment barrier consisting of a geotextile attached to supporting posts and trenched into the ground. Intended to retain sediment that has been dislodged by

Use silt fence as a perimeter control particularly at lower or down slope edge of a disturbed area. Leave space for maintenance between slope and silt fence or roll. Trench in the silt fence on the uphill side (6 in deep by 6 in wide). Install stakes on the downhill side of the fence. Curve silt fence up-gradient to help it contain runoff.

To maintain remove sediment when it reaches one-third of the height of the fence. Replace the silt fence where it is worn, torn, or otherwise damaged. Retrench or replace any silt fence that is not properly anchored to the ground. If the silt fence cannot be toed in properly due to existing hard surface, place mulch filter sock at base to prevent sediment from leaving site.


8' max wood stake spacing and 10' max spacing for steel T-post.

Silt Fence Installation



Source: USEPA Guide for Construction Site

Cut-Back Curb Detail CURB NOT TO SCALE



Coir Mat Inlet Protection



UV Resistance (ASTM D 4355 – 500 hour exposure) Tensile Properties

(ASTM D 5035/ECTC)

Weight change (grams)

Filtering Efficiency (%)

Flow Rate (liter/minute)

sediment Control (ASTM D 5141)

% Weight Change

Baseline Properties MD – Maximum Load (ppi) TD – Maximum Load (ppi)	14.6
,	14.6
TD – Maximum Load (ppi)	
1B Maximam Load (ppi)	18.7
MD – Elongation @ Max Load (%)	19.3
TD – Elongation @ Max Load (%)	27.7
List (Description (FOTO October)	\
Light Penetration (ECTC Guideline	es)
Baseline Reading	125
Reading with sample	10
% Light Penetration	<8
Swell (ECTC)	
Dry thickness (mils)	1984
Thickness after soak (mils)	2098
% change	6

% change Mass/Unit Area (ASTM D 6565) Mass/unit area (oz/sq. yd) Mass/unit area (g/sq. meter) Vater Absorption (ASTM D 1117/ECTC) molder Resistance (ECTC)

Pre-soak Weight (grams) Maximum Burn Distance (in) Post-Soak (grams)

> Sand sieved thru No. 10 sieve 40.8

> > 150

500 Hour Exposed Properties MD – Maximum Load (ppi) TD – Maximum Load (ppi) MD – Elongation @ Max Load (%) TD – Elongation @ Max Load (%) Resiliency (ASTM D 6524) Pre-loading thickness (mils) Post-loading thickness (mils) THE ABOVE VALUES ARE M.A.R.V. (minimum average roll values)



Inlet gravel bags are manufactured on site to fit in the gutter pan on the upstream side of the inlet. Filled with smooth rounded pea gravel. The ends are sealed with $\frac{1}{2}$ " #12 hog rings. The gravel bags are connected together with the hogs to help create weight and stability.

FABRIC PHYSICAL SPECIFICATIONS:

Property Test Method Woven (typical) Fabric Weight ASTDM D-5261 5 oz/sq./yd. 350/220 lbs. ASTDM D-4632 Grab Tensile (MD/TD) Trapezoid Tear (MD/TD) ASTM D-4533 146/75 lbs. ASTM D-4833 112 lbs. ASTM D-3786 388 psi. Mullen Burst >70% UV Resistance (2000hrs) ASTM D-4355 195 gpm/sq-ft ASTM D-4355 Water Flow High Density Polyethylene Material

TYPICAL CONCRETE WASHOUT-BELOW GRADE



- Install appropriate signage to inform concrete equipment operators of the proper washout location.
- An appropriate stabilized entrance shall be installed where applicable. The length and width of the stabilized entrance may vary based on size and location of the washout.
- Washout facilities must be sized to contain washout water and solids.
- Typical dimensions are 10 feet long by 10 feet wide but may vary upon site limitations.
- Pit shall be delineated with Orange Filter Sock and A-Framed staked.
- The pit shall be lined with 10mil (minimum) polyethylene impermeable liner on the bottom and sides overlapping the top edges completing a leak-proof container.



OPERATOR: DR HORTON, INC.

TOTAL SITE AREA: 84.725 ACRES TOTAL DISTURBED AREA: 84.75 ACRES

RECEIVING WATERS: RIO GRANDE RIVER (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

ASPIRE UNITS 1 - 4

TEMPORARY EROSION AND SEDIMENT **CONTROL PLAN**

Drawn By:

M. VALLEJOS, CPESC, CISEC

11/17/2023



ESC-2

development and r	esidential home consti	ruction.	
Project/Site Name:	Aspire Units	1-4	
Project Street/Loca	ntion: 118 ^{tl}	¹ St. and Colobel Ave.	
City: Albu			
State: NM			
Zip Code:	87121		
County:	Bernalillo		
Determination of L	35.03539 atitude/Longitude: ic map (scale:	Longitude:)	-106.75158
	☑ NM OpenEnviro		
☐ Other (please sp	ecify):		
Function of Constru	uction Activity:		
□ Residential	☐ Commercial	☐ Industrial	☐ Linear (roadway)
☐ Linear (Utility)	□ Development	☐Other (specify):	
• •	=	· · · · · · · · · · · · · · · · · · ·	-

Is your project/site located on Federal or Native American Lands Yes□

This project consists of new land development and residential home construction. This project

for all construction activities including earthwork, infrastructure, utilities, flatwork, asphalt

paving and vertical construction. The activities to occur on-site are consistent with new land

covers approximately 84.725 acres of the Aspire Units 1-4 project. DR Horton, Inc. is responsible

Nature of Construction Activity:

Description:

ROLE	COMPANY	REPRESENTATVIE	PHONE	EMAIL
		NAME		
OWNER	DR HORTON, INC.	TODD	505-225-4760	TWARMKESSEL@DRHORTON.COM
		WARMKESSEL		
OPERATOR	DR HORTON, INC.	TODD	505-225-4760	TWARMKESSEL@DRHORTON.COM
		WARMKESSEL		
BMP MAINTENANCE	SUPERIOR	TIM SLATUNAS	505-353-2558	TIM@SUPERIORSTORMWATER.COM
	STORMWATER			
	SERVICES			
SWPPP INSPECTIONS	Inspections Plus	Jeff Hart	505-379-7626	jeff@inspectionsplus.com

Date (dates to be marked on site plan by operator)	Construction Activity, BMPs, and location
Initial Phase	Pre-Site Grading 1. Install perimeter BMPs (silt fence, erosion control logs, downstream inlet protection, etc.) 2. Construct VTC. 3. Set up construction trailer, construction barrier, and material storage areas, etc. 4. Install sanitary facilities and dumpster 5. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Interim Phase	Site Grading/ Building Construction 1. Mass grade site 2. Construct utilities, infrastructure 3. Building, pavement construction 4. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP)
Final Phase	Final Stabilization 1. Implement stabilization procedures where work is complete or ceases (per section 2.2.14 of the 2022 EPA CGP) 2. Prepare final seeding and landscaping 3. Monitor stabilized areas until final stabilization is reached 4. Remove temporary control BMPs and stabilize any areas disturbed by the removal

Start Date-Finish

ESC Plan Standard Notes (2023-06-16)

- 1. All Erosion and Sediment Control (ESC) work on these plans, except as otherwise stated or provided hereon shall be permitted, constructed, inspected, and maintained in accordance with:
 - a. The City Ordinance § 14-5-2-11, the ESC Ordinance,
 - b. The EPA's 2022 Construction General Permit (CGP), and
 - c. The City Of Albuquerque Construction BMP Manual.
- 2. All BMP's must be installed prior to beginning any earth moving activities except as specified hereon in the Phasing Plan. Construction of earthen BMP's such as sediment traps, sediment basins, and diversion berms shall be completed and inspected prior to any other construction or earthwork. Self-inspection is required after installation of the BMPs and prior to beginning construction.
- 3. Self-inspections In accordance with City Ordinance § 14-5-2-11(C)(1), "at a minimum a routine self-inspection is required to review the project for compliance with the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or greater until the site construction has been completed and the site determined as stabilized by the city. Reports of these inspections shall be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 4. Corrective action reports must be kept by the person or entity authorized to direct the construction activities on the site and made available upon request.
- 5. Final Stabilization and Notice of Termination (NOT) In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.
- 6. When doing work in the City right-of-way (e.g. sidewalk, drive pads, utilities, etc.) prevent dirt from getting into the street. If dirt is present in the street, the street should be swept daily or prior to a rain event or contractor induced water event (e.g. curb cut or water test).
- 7. When installing utilities behind the curb, the excavated dirt should not be placed in the street.
- 8. When cutting the street for utilities the dirt shall be placed on the uphill side of the street cut and the area swept after the work is complete. A wattle or mulch sock may be placed at the toe of the excavated dirt pile if site constraints do not allow placing the excavated dirt on the uphill side of the street cut.
- 9. ESC Plans must show longitudinal street slope and street names. On streets where the longitudinal slope is steeper than 2.5%, wattles/mulch socks or j-hood silt fence shall be shown in the front yard swale or on the side of the street.



Rio Grande (III	jeras Arroyo to Ala	ameda Bridge)	AU IR CATEGORY	LOCATION DES	CKIPTION
= ==	<u>.</u>		5/5C	HUC: 13020203	Rio Grande-Albuquerque
AU ID	WQS REF	WATER TYPE	SIZE	ASSESSED	MONITORING SCHEDULE
NM-2105_51	20.6.4.105	RIVER	15.6 MILES	2020	2023
USE	ATTAINMENT	CAUSE(S)	FIRST LISTED	TMDL DATE	PARAMETER IR CATEGORY
IRR	Fully Supporting				
LW	Fully Supporting	·			
MWWAL	Not Supporting	Mercury - Fish Consumption Advis PCBS - Fish Consumption Advisor	y2010		5/5C 5/5C
		Dissolved oxygen Temperature	2008 2010	2023 (est.) 2023 (est.)	5/5A 5/5A
PC	Not Supporting	E. coli	2020	6/30/2010	4A
PWS	Not Assessed			111111111111111111111111111111111111111	100000000000000000000000000000000000000
WH	Fully Supporting			***************************************	

Tables — K Factor, Whole So	I — Summary By Mep Unit	Aller and the second		(6
Summary by Map Unit —	Summery by Hap Unit — Bernalillo County and Parts of Sandoval Bernalillo County and Parts of Sandoval and Valencia Counties, New Mexic		NM600)	@
Hap unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
BCC	Bluepoint loamy fine sand, 1 to 9 percent slopes	.20	68.8	79.2%
BKD	Bluepoint-Kokan association, hilly	.17	18.0	20.8%
Totals for Area of Inter	est	1904.117	86.8	100.0%



OPERATOR: DR HORTON, INC.

TOTAL SITE AREA: 84.725 ACRES
TOTAL DISTURBED AREA: 84.75 ACRES

RECEIVING WATERS: RIO GRANDE RIVER (TIJERAS ARROYO TO ALAMEDA BRIDGE)

REFER TO THE ESC BMP DETAILS (ESC-2) FOR INSTALLATION, INSPECTION AND MAINTENANCE REQUIREMENTS.

ASPIRE UNITS 1 - 4

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

M. VALLEJOS, CPESC, CISEC

REPRESENTATION PROFESSION PR

Drawn By:

ESC-3

11/17/2023

DECIDUOUS TREES	BOTANICAL / COMMON NAME	SIZE	QTY	EVERGREEN T
	ACER NEGUNDO `SENSATION` SENSATION BOX ELDER MAPLE	2" B&B	5	
	CERCIS RENIFORMIS `OKLAHOMA` OKLAHOMA RED BUD	2" B&B	6	The state of the s
	CHILOPSIS LINEARIS DESERT WILLOW	15 GAL	75	O
	FORESTIERA NEOMEXICANA NEW MEXICAN PRIVET	24"BOX	7	DESERT ACCE
	FRAXINUS OXYCARPA `RAYWOOD` TM RAYWOOD ASH	2" B&B	50	*
	GLEDITSIA TRIACANTHOS INERMIS THORNLESS COMMON HONEYLOCUST	2" B&B	123	GRASSES
	GYMNOCLADUS DIOICA KENTUCKY COFFEE TREE	2" B&B	33	GRASSES
	KOELREUTERIA PANICULATA GOLDEN RAIN TREE	2" B&B	21	
	PISTACIA CHINENSIS CHINESE PISTACHE	2" B&B	67	
	PLATANUS X LONDON PLANE TREE	2" B&B	13	
	PYRUS CALLERYANA CV. FLOWERING PEAR CULTIVAR	2" B&B	18	
	QUERCUS MUEHLENBERGII CHINKAPIN OAK	2" B&B	45	

2" B&B 74

2" B&B 39

15 GAL 33

EVERGREEN TREES	BOTANICAL / COMMON NAME	SIZE	QTY	DECIDUOUS SHRUBS	BOTANICAL / COMMON NAME	SIZE	QTY
	JUNIPERUS CHINENSIS `SPARTAN` SPARTAN JUNIPER	15 GAL	49		CARYOPTERIS X `DARK KNIGHT` BLUE MIST SPIREA	1 GAL	79
and the same of th	PINUS NIGRA AUSTRIAN PINE	6`	99	•	COTINUS COGGYGRIA CV. SMOKEBUSH CULTIVAR	5 GAL	5
The state of the s	THUJA `GREEN GIANT`	4`-6`	38		PEROVSKIA ATRIPLICIFOLIA RUSSIAN SAGE	1 GAL	95
	GREEN GIANT ARBORVITAE	. •			RHUS AROMATICA `GRO-LOW` GRO-LOW FRAGRANT SUMAC	5 GAL	243
DESERT ACCENTS	BOTANICAL / COMMON NAME	SIZE	QTY		SALVIA GREGGII	1 GAL	51
O	DASYLIRION TEXANUM TEXAS SOTOL	5 GAL	84		AUTUMN SAGE CHERRY		
				EVERGREEN SHRUBS	BOTANICAL / COMMON NAME	SIZE	QTY
*	NOLINA MICROCARPA BEARGRASS	5 GAL	116		ARTEMISIA FILIFOLIA SAND SAGEBRUSH	5 GAL	68
	YUCCA BACCATA BANANA YUCCA	5 GAL	35		ERICAMERIA LARICIFOLIA `AGUIRRE` AGUIRRE TURPENTINE BUSH	5 GAL	235
GRASSES	BOTANICAL / COMMON NAME	SIZE	QTY		FALLUGIA PARADOXA	5 GAL	117
6	BOUTELOUA GRACILIS `BLONDE AMBITION` BLONDE AMBITION BLUE GRAMA	1 GAL	166		APACHE PLUME		
	NASSELLA TENUISSIMA MEXICAN FEATHER GRASS	1 GAL	145		ROSMARINUS `ARP` ARP ROSEMARY	5 GAL	
<u> </u>	SORGHASTRUM NUTANS `SIOUX BLUE` BLUE INDIAN GRASS	5 GAL	16		VAUQUELINIA ARIZONICA ROSEWOOD	5 GAL	153
"France of "				GROUNDCOVERS	BOTANICAL / COMMON NAME	SIZE	QTY
	SPOROBOLUS WRIGHTII GIANT SACATON	5 GAL	294		TEUCRIUM AROANIUM CREEPING GERMANDER	1 GAL	18

LP-03 LP-08 **LP-06** LP-10 **LP-09 LP-12** THE PARTY OF THE P



PO Box 10597 Albuquerque, NM 87184 505.898.9615 design@yellowstonelandscape.com

Date: 10/09/2020 Revisions:


12/09/2020 12/30/2020 01/06/2021

Drawn by: LF Reviewed by: JB

> ubdivision Aspire

> > NORTH

Scale: 1" = 100'



Sheet Title:

Landscape Plan

Sheet Number:

LP-00

ULMUS PARVIFOLIA CHINESE ELM

ULMUS X `ACCOLADE` ACCOLADE ELM

VITEX AGNUS-CASTUS

CHASTE TREE

REFER	REFERENCE NOTES SCHEDULE ALL							
SYMBOL	DESCRIPTION	QTY						
•	LARGE BOULDER	139						
SYMBOL	DESCRIPTION	QTY						
	MOUNTAINAIR BROWN 7/8" GRAVEL	229,904 SF						
	1-2" GOLD GRAVEL	71,960 SF						
	BLACK BASALT GRAVEL - SIZE TBD	2,184 SF						
	2-4" ANGULAR ROCK	74,622 SF						
4000 0000 0000 0000 0000 0000 0000	2-4" ROUND ROCK	3,948 SF						
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	TURF SOD	32,198 SF						
	3/8" AMARETTO GRAVEL	18,826 SF						
	STRESSED COLORED CONCRETE	8,879 SF						
	COLORED CONCRETE	7,796 SF						
	PLAY SURFACING	2,995 SF						
	IRRIGATED NATIVE SEED	1,755 SF						
SYMBOL	DESCRIPTION	QTY						
	6' BENCH WITH BACK	X						
	TRASH RECEPTACLE	X						
	BIKE RACK	X						

NPDES FORM 3510-9

Project/Site Name: ASPIRE UNITS 1 - 4

Project/Site Address



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY WASHINGTON, DC 20460 NOTICE OF INTENT (NOI) FOR THE 2022 NPDES CONSTRUCTION PERMIT

FORM
Approved OMB No.
2040-0305
Expires on 02/28/2025

This collection of information is approved by OMB under the Paperwork Reduction Act, 44 U.S.C. 3501 et seq. (OMB Control No. 2040-0305). Responses to this collection of information are mandatory in accordance with this permit and EPA NPDES regulations (40 CFR 122.28(b)(2)). An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB control number. The public reporting and recordkeeping burden for this collection of information are estimated to average 1.1 to 19.6 hours per response. Send comments on the Agency's need for this information, the accuracy of the provided burden estimates and any suggested methods for minimizing respondent burden to the Regulatory Support Division Director, U.S. Environmental Protection Agency (2821T), 1200 Pennsylvania Ave., NW, Washington, D.C. 20460. Include the OMB control number in any correspondence. Do not send the completed form to this address.

Permit information	
NPDES ID: NMR100490	
State/Territory to which your project/site is discharging: $\underline{\sf NM}$	
Is your project/site located on federally recognized Indian Country lands? No	
Are you requesting coverage under this NOI as a "Federal Operator" or a "Feder	deral Facility" as defined in Appendix A (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-a-
Have stormwater discharges from your current construction site been covered	d previously under an NPDES permit? No
Will you use polymers, flocculants, or other treatment chemicals at your con-	struction site? No
Has a Stormwater Pollution Prevention Plan (SWPPP) been prepared in advan	nce of filling this NOI, as required? Yes
Are you able to demonstrate that you meet one of the criteria listed in Appen with respect to protection of threatened or endangered species listed under t	dix D (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-d-endangered-species-protection.pdf) he Endangered Species Act (ESA) and federally designated critical habitat?
Have you completed the screening process in Appendix E (https://www.epa.gproperties? Yes	ov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf) relating to the protection of historic
discharges not expressly authorized in this permit cannot become authorized permit via any means, including the Notice of Intent (NOI) to be covered by the	the allowable stormwater discharges in Part 1.2.1 and the allowable non-stormwater discharges listed in Part 1.2.2. Any d or shielded from liability under CWA section 402(k) by disclosure to EPA, state or local authorities after issuance of this to permit, the Stormwater Pollution Prevention Plan (SWPPP), during an Inspection, etc. If any discharges requiring NPDES scharges listed in Parts 1.2.1 and 1.2.2 will be discharged, they must be covered under another NPDES permit.
Operator Information	•
Operator Information Operator Name: DR HORTON Operator Mailing Address: Address Line 1: 8440 WYOMING BLVD. NE	
Address Line 2: SUITE A	City: ALBUQUERQUE
ZIP/Postal Code: 87113	State: NM
County or Similar Division: Bernalillo	
Country: US	
Operator Point of Contact Information First Name Middle Initial Last Name: TODD WARMKESSEL	
Title: ASSISTANT LAND DEVELOPMENT PROJECT MANAG	
Phone: 505-225-4760 Ext.:	
Email: TWARMKESSEL@DRHORTON.COM	
NOI Preparer Information	
\ensuremath{arphi} This NOI is being prepared by someone other than the certifier.	
First Name Middle Initial Last Name: Mathew F Vallejos	
Organization: Green Globe Environmental	
Phone: <u>5</u> 05-304-8473	
Email: matt@greenglobenm.com	
Project/Site Information	•

Address Line 1: 118th St. and Colobel Ave. Address Line 2: City: Albuquerque ZIP/Postal Code: 87121 State: NM County or Similar Division: Bernalillo Latitude/Longitude: 35.035042°N, 106.75165°W Latitude/Longitude Data Source: Map Horizontal Reference Datum: WGS 84 Project Start Date: 02/15/2021 Project End Date: 11/20/2025 Estimated Area to be Disturbed: 84.75 Types of Construction Sites: Single-Family Residential Will there be demolition of any structure built or renovated before January 1, 1980? No Will you be discharging dewatering water from your site? No Was the pre-development land use used for agriculture? No Are there other operators that are covered under this permit for the same project site? No Have earth-disturbing activities commenced on your project/site? No Is your project/site located on federally recognized Indian Country lands? No Is your project/site located on a property of religious or cultural significance to an Indian tribe? No Discharge Information Does your project/site discharge stormwater into a Municipal Separate Storm Sewer System (MS4)? Yes Are there any waters of the U.S. within 50 feet of your project's earth disturbances? No Are any of the waters of the U.S. to which you discharge designated by the state or tribal authority under its antidegradation policy as a Tier 2 (or Tier 2.5) water (water quality exceeds levels necessary to support propagation of fish, shellfish, and wildlife and recreation in and on the water) or as a Tier 3 water (Outstanding National Resource Water)? See Resources, Tools and Templates (https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates) 001: Latitude/Longitude: 35.026061°N, 106.672645°W Tier Designation: Tier 2 Is this receiving water impaired (on the CWA 303(d) list)? $\underline{\text{Yes}}$ Impaired Pollutants: Dissolved oxygen • Temperature E. coli Has a TMDL been completed for this receiving waterbody? Yes TMDL ID: NM2105 Name: RIO GRANDE (TIJERAS ARROYO TO ALAMEDA BRIDGE) TMDL Pollutants: Stormwater Pollution Prevention Plan (SWPPP)

Will all required personnel, including those conducting inspections at your site, meet the training requirements in Part 6 of this permit? Yes

First Name Middle Initial Last Name: TIM WARMKESSEL

Title: ASSISTANT LAND DEVELOPMENT PROJECT MANAG

Phone: 505-225-4760 Ext.:

Email: TWARMKESSEL@DRHORTON.COM

Endangered Species Protection Worksheet: Criterion A

Are your discharges and discharge-related activities already addressed in another operator's valid certification of eligibility for your "action area" under the current 2022 CGP? No

Has consultation between you, a Federal Agency, and the USFWS and/or the NMFS under section 7 of the Endangered Species Act (ESA) concluded? No

Are your construction activities the subject of a permit under section 10 of the ESA by the USFWS and/or NMFS, and this authorization addresses the effects of your site's discharges and discharge-related activities on ESA-listed species and/or designated critical habitat?

No

You must determine whether species listed as either threatened or endangered, or their critical habitat(s) are located in your site's action area (i.e., all areas to be affected directly or indirectly by the federal action and not merely the immediate area involved in the action, including areas beyond the footprint of the site that are likely to be affected by stormwater discharges, discharge-related activities, and authorized non-stormwater discharges).

Determine your Action Area

You must consider the following in determining the action area for your site, and confirm that all the following are true:

In determining my "action area", I have considered that discharges of pollutants into downstream areas can expand the action area well beyond the footprint of my site and the discharge point(s). I have taken into account the controls I will be implementing to minimize pollutants and the receiving waterbody characteristics (e.g., perennial, intermittent, ephemeral) in determining the extent of physical, chemical, and/or biotic effects of the discharges. I confirm that all receiving waterbodies that could receive pollutants from my site are included in my action area.

True

→ In determining my "action area", I have considered that discharge-related activities must also be accounted for in determining my action area. I understand that discharge-related activities are any activities that cause, contribute to, or result in stormwater and authorized non-stormwater point source discharges, and measures such as the siting, construction timing, and operation of stormwater controls to control, reduce, or prevent pollutants from being discharged. I understand that any new or modified stormwater controls that will have noise or other similar effects, and any disturbances associated with construction of controls, are part of my action area.

Γrue

Determine is ESA-listed species and/or critical habitat are in your site action area.

ESA-listed species and designated critical habitat are under the purview of the NMFS and the USFWS, and in many cases, you will need to acquire species and critical habitat lists from both federal agencies.

National Marine Fisheries Service (NMFS)

For NMFS species and designated critical habitat information, use the following webpage:

https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility)

I have checked the webpage listed above and confirmed that:

- There are no NMFS-protected species and/or designated critical habitat in my action area.
- There are NMFS-protected species and/or designated critical habitat in my action area.

U.S. Fish and Wildlife Service (USFWS)

For USFWS species and critical habitat information, use the following webpage:

https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility (https://www.epa.gov/npdes/construction-general-permit-cgp-threatened-and-endangered-species-eligibility)

I have checked the webpage listed above and confirmed that:

- There are no FWS-protected species and/or designated critical habitat in my action area.
- There are FWS-protected species and/or designated critical habitat in my action area.

You are eligible under Criterion A.

Identify the USFWS information sources used (Note: state resources are not acceptable):

USFWS IPAC, PROJECT CODE: 2024-0002689

Identify the NMFS information sources used (Note: state resources are not acceptable):

USFWS IPAC, PROJECT CODE: 2024-0002689

You must attach:

- Aerial image(s) of the site.
- A printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area.

Name	Uploaded Date	Size
♣ Species List_New Mexico Ecological Services Field Office.pdf (attachment/1771845)	11/14/2023	261.69 KB
♣ DR Horton Aspire Units 1-4 - SWPPP 46.pdf (attachment/1771844)	11/14/2023	16.83 MB

Have you attached aerial image(s) of the site? Yes

Have you attached a printout of the species' list(s) showing no ESA-listed species or designated critical habitat in my action area? Yes

Have you provided documentation in your SWPPP supporting your eligibility under Criterion A? $\underline{\text{Yes}}$

Historic Preservation

~

Are you installing any stormwater controls as described in Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf) that require subsurface earth disturbances? (Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 1)

Yes

Have prior surveys or evaluations conducted on the site already determined historic properties do not exist, or that prior disturbances have precluded the existence of historic properties? (Appendix E (https://www.epa.gov/system/files/documents/2022-01/2022-cgp-final-appendix-e-historic-properties.pdf), Step 2):

Yes

Certification Information

..

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Signing an electronic document on behalf of another person is subject to criminal, civil, administrative, or other lawful action

Certified By: Todd Warmkessel

Certifier Title: Land development project Manager

Certifier Email: twarmkessel@drhorton.com

Certified On: 11/16/2023 12:03 PM ET