

City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No.	N09E			Desert Sands				
NPDES Id. No.	NMR10	00BE Location:		3000 98th St SW				
	3/2023	Owner			Contractor			
Operator	Salazar				LGI Homes			
Contact name & title		Eddie Loven			Greg Mayfield & Edddie Loven			
e-mail		Eloven@lgihomes.com			greg.mayfield@lgihomes.com			
Contact Phone #		991-0807			970-640-17	<u>′86</u>		
COA Inspector		Doug Hughes			Start/End Tim	ne: 3pm		
Construc	tion Phase:	infrastructu			ire complete	•		
Type of Inspection: Regular Storm Event Post Storm Event > 0.25" 311/Complaint Follow Up								
Weather at time of inspection? Cloudy Temperature: ~ 80								
Estimated	date of last s	torm 0.25" or	greater			3/16/2023		
Item								
		Deficiency/ Corrective Action						
Number								
1	GP coverage under NMR1000BE was terminated By Eddie Loven, LGI's SI, on 3/21/22 without satisfying							
	the Final Stabilization Criteria of CGP2.2.14.C. An email notification was sent to Eric Berman and Eddie							
	Loven on 10/1	Loven on 10/14/2022. Then Greg Mayfield, LGI Land Development Manager, met and called the City						
		Q section several times saying LGI would provide rock stabilization but the site wasn't stabilized at						
		f inspection. A new NOI in the Property Owner's name and ESC Plan must be submited to the						
	City for approval.							
2	The NPDES coverage wasn't posted for safe public viewing. The SWPPP location must also be identified							
	on the sign.							
3	LGI constructed a pond on the downstream neighbor's property where vegetative Stabilization attempts							
	have failed. It needs to be weeded, and temporarily stabilized with seed and mulch per CGP 2.2.14. or							
		inal Stabilization with Native Seed and Aggregate Mulch Per City Std Spec 1012 and CGP 2.2.14.c.						
	riilai Stabilizat	ion with native	: Seeu allu Aggreg	ate Multi Pi	er City Stu Sp	ec 1012 and CGP 2	2.2.14.C.	
4	Increased flows from the Desert Sands development are causing streambank erosion at the discharge							
	point on the neighbor's property in violation of CGP 2.2.11. Rip Rap there has failed twice now. You							
	must repair the erosion and replace the rip-rap.							
5	Silt fence is mi	ssing Please co	nstruct silt fence	as harrier to	protect seed	unless stabilized i	immediately	
6	The SWPPP and self-inspection reports were not available on site and there wasn't any sign posted to							
	provide the plan's location. You must keep the SWPPP including Self Inspection Reports and Corrective							
	Action Reports up-to-date per CGP 7.1 and available on-site per CGP 4.7.3, 5.4.3 and 7.3. If an on-site							
	location is unavailable to keep the SWPPP when no personnel are present, you must post notice of the							
	plan's location near the main entrance of your construction site per CGP 7.3.							
	At a minimum a routine compliance self-inspection is required to review the project for compliance with							
	the Construction General Permit once every 14 days and after any precipitation event of 1/4 inch or							
	greater until the site construction has been completed and the site determined as stabilized by the city.							
	After all areas have been stabilized, you must contact the City for verification that the "Final							
	Stabilization Criteria" of CGP 2.2.14.c has been satisfied. This step is independent of the Certificate of							
	Occupancy (CO) process. Then satisfy the other "Conditions for Terminating CGP Coverage" per CGP 8.2							
	including removal of BMPs. Next, file your "Notice of Termination" (NOT) with the EPA. Please copy me							
	with the documentation and the EPA's acceptance of the NOT.							
2.4	Disabassa (f. 2. 2	(V/N)						
	Discharge off site?	(Y/N)	no					
4	Self Inspect	tion Reports	requested	Latest rep	oort Date:	?		

Notes:	

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Doug Hughes (505) 924-3420

jhughes@cabq.gov

4/20/2023

James D. Hughes