

calculation protocol and output generated from the latest version of NRCS RUSLE programming. The project design hydraulic conditions are significantly greater, likely, from the design hydraulics used for temporary stormwater control development.

The nature of the surface flow, its direction and the factors affecting the flow rates is captured in the RUSLE analysis for the site. Drainage features and flow management devices are included in the design and noted when appropriate.

The soil particle size, erodibility and historical vegetative data are included in the NRCS Soil Report for the project location. This information is derived from data gathered by the NRCS to support the tools utilized to manage lands of the US.

The information specific to the site is found in the 'Engineering: RUSLE and NRCS Soil Report' Section.

3.5 SEQUENCE OF SOIL DISTURBING ACTIVITIES

CONSTRUCTION ACTIVITY	ANTICIPATED	ACTUAL
Begin Project (Approximate)	1/1/2021	1/18/2021
Install temporary BMPs: Sediment transport barriers, entrances, washouts, notification boards, etc.	1/4/2021	1/15/2021
Site Preparation (Including Demolition if applicable)	*	1/18/2021
Clearing and Grubbing	*	
Rough Grading	*	
Infrastructure	*	
Concrete: Install a Concrete Washout Prior to Concrete Use/Washing Out Onsite	As Required and If Applicable	
Final Grading	*	
Temporary Stabilization: Initiate immediately when it is known work will temporarily cease for 14 – calendar days or more. Complete within seven days of initiation.	As Required and If Applicable	
Paving (If Applicable)	*	
Site Clean – Up (Silt Fence to Remain)	September 2021	
Final Stabilization: Initiate immediately in any area where construction has permanently ceased. Complete within seven days of initiation.	September 2021	
End Project (Approximate)	September 30, 2021	

*See Contractor's Current Schedule for Anticipated Phasing

This plan shall be amended by E2RC, LLC as directed by the site operator or pollution prevention team should any major changes of sequence requiring additional BMP'S or the deletion or modification of designed BMP'S. The Operator(s) will ensure the appropriate practices and measures are taken to keep pollutants and sediment onsite by following the recommended BMP'S and installation practices described within this SWPPP.