

Rev April 2016

ESC Plan Information Sheet

Project Name: Hope Christian School Project Location: (address or major cross streets/arroyo) (600) Palonas Ayence NE Plan Preparer Information:		
Company: The Design Group Contact: Dave Aula Address: 120 Vassar Drive St		
Phone Number: (0) 998 6430 (Cell (optional)) 463-4503 e-Mail: daube @design group nm. com		
Owner Information: Company: Hape Chrisham School Contact: Terry Heisey Address: Good Palomas Avenue NE Phone: 505-822-8868 e-Mail: Hheisey@hc=nm.org		
I am submitting the ESC plan to obtain approval for:		
ESC Permit-Grading ESC Permit-Building Permit Work Order Construction Plans		
Note: More than one item can be checked for a submittal If you have questions, please contact Curtis Cherne, Stormwater Quality 924-3420, ccherne@cabq.gov		



City of Albuquerque

Planning Department Development & Building Services Division

Erosion & Sediment Control (ESC) Plan - CHECKLIST

ESC	Tian - General Content	
V	Site Location Map / North Arrow, Scale, etc.	
	Drafting standards must generally comply with DPM Chapter 27	
V	Show Project Boundary and Limits of Construction Disturbance	
V	Show Site Drainage / topography survey / countours	
V	Identify locations where Offsite run-off enters the site	
V	Identify Discharge locations (ditch, channel, stream, river)	
V	Design Sediment BMPs of 2-year/24-hour storm per NOAA Atlas 14	
V	List Total Site Acreage and Total Disturbed Acres on the Plan	
	Show limits of soil disturbance covered by this ESC Plan	
	Provide a Legend of BMPs and other symbols used on the plan	
V	Shown Erosion & Sediment Control BMP's	
Y	Provide BMP installation details	
V	On street slopes steeper than 2.5%; mulch socks, wattles or J-Hook silt fence should be placed at the side of the street	
Narr	ative / General Notes	
	Name of Plan Designer, P.E. Stamp, Signature & Date	
9	Refer to SWPPP and requirement for site to be in compliance	
4	Describe Construction Phasing, if applicable	
V	Keep dirt and debris on the site	
-	Clean fugitive dirt/debris from street at end of each day	
V	Maintain Good Housekeeping per SWPPP	
V	BMP Inspection and Maintenance Requirements	
	BMP Remove schedule / sequence	
	Describe Final Site Stabilization Measures	
Common BMP items to consider		
V	Sediment - Perimeter Fence Erosion - Concrete Truck Washout facility / plan	
	Sediment - Inlet Protection Erosion - Swales / Check Dams / Wattles	
~	Sediment - Construction Entrance / Tire Wash? Sediment - Desitation Ponds	

October 2016 Rev. 4-15-2013