CITY OF ALBUQUERQUE



November 30, 2017

Kevin Gaskey 12750 Merit Dr Suite 1000 Dallas, TX 75251

RE: GGP Seritage JV Redevelopment 6600 Menaul Blvd NE, Suite 5000 Request for Certificate of Occupancy – Permanent Hydrology Final Inspection – Accepted Engineer's Stamp Date 7/8/16 (H18D005F) Certification Dated: 11/14/17

Dear Mr. Gaskey,

PO Box 1293

Based on the certification received 11/28/17, this submittal is approved for release of Certificate of Occupancy by Hydrology.

If you have any questions, you can contact me at 924-3695 or dpeterson@cabq.gov.

Albuquerque

NM 87103

www.cabq.gov Dana Peterson, P.E. Senior Engineer, Planning Dept. Development and Review Services

C: Email

Sincerely,

Serna, Yvette M.; Fox, Debi; Tena, Victoria C.; Sandoval, Darlene M.

DRAINAGE CERTIFICATION WITH SURVEY WORK BY PROFESSIONAL SURVEYOR

I, KEVIN GASKEY, NMPE 17107 OF THE FIRM KIMLEY-HORN AND ASSOCIATES. INC. HEREBY CERTIFY, TO THE BEST OF MY KNOWLEDGE, THIS PROJECT HAS BEEN GRADED AND WILL DRAIN IN SUBSTANTIAL COMPLIANCE WITH AND IN ACCORDANCE WITH THE DESIGN INTENT OF THE APPROVED PLAN DATED 07-08-16. THE RECORD INFORMATION EDITED ONTO THE ORIGINAL DESIGN DOCUMENT HAS BEEN OBTAINED BY CHRISTOPHER MEDINA, NMPS 15702 OF THE FIRM TERRA LAND SURVEYS. I FURTHER CERTIFY THAT A -REPRESENTATIVE OF KIMLEY-HORN AND ASSOCIATES, INC. VISITED THE PROJECT SITE ON 05-03-2017 AND HAS DETERMINED BY VISUAL INSPECTION THE SURVEY DATA PROVIDED IS REPRESENTATIVE OF THE SITE CONDITIONS AND IS TRUE AND CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. THIS CERTIFICATION IS SUBMITTED IN SUPPORT OF A REQUEST FOR A CERTIFICATE OF OCCUPANCY.


THE RECORD INFORMATION PRESENTED HEREON IS NOT NECESSARILY COMPLETE AND INTENDED ONLY TO VERIFY SUBSTANTIAL COMPLIANCE OF THE GRADING AND DRAINAGE ASPECTS OF THIS PROJECT. THOSE RELYING ON THE RECORD DOCUMENT ARE ADVISED TO OBTAIN INDEPENDENT VERIFICATION OF ITS ACCURACY BEFORE USING IT FOR ANY OTHER PURPOSE.

11111 125 Signature of Engineer 11-14-17

ENGINEER'S STAMP

EXISTING WALL -

4:1 MAX SLOPE -




RETAINING WALL DETAIL

N.T.S.


FIRST FLUSH CALCULATIONS


90th Percential Rainfall	0.44 inches		
Site Area	2.85 Acres		
Initial Abstration	0.1 inches	(assume land treatment D)	
Infiltration Rate	0.04 inches/hr (assume 3 hr)		
Excess Precipitation	0.22 inches		
Volumetric Runoff	0.052 ac-ft		
FF Volume Required	84.3 CY		
Proposed 6" Depressed			
LS Island Area	8280 SF		
Proposed Depressed			
LS Island Volume	153.3 CY		



16-0090-001-A-C XBridy : XExisting 11/14/2017 9:35 A HOGAN, PATRIC KNDAL_CIVILIO63 10C-GRADING PI

MAGES XREFS LAST SAVED PLOTTED BY DVWG PATH DVWG NAME






BENCHMARKS

BM #1 AGRS MONUMENT 16-H18 LAT: 35" 6' 32.70761" LONG:106° 34' 22.74681" ELEV: 5283.415'

BM #2 AGRS MONUMENT 15-H18 LAT: 35° 6' 32.36074" LONG:106° 34' 8.350542" ELEV: 5303.391

SHEET NUMBER

CIVIL 004





City of Albuquerque

Planning Department Development & Building Services Division DRAINAGE AND TRANSPORTATION INFORMATION SHEET (REV 11/2016)

Project Title:	Building Permi	t #: Hydrology File #:
DRB#:	EPC#:	Work Order#:
Legal Description:		
City Address:		
Applicant:		Contact:
Address:		
		E-mail:
Other Contact:		Contact:
Address:		
		E-mail:
Check all that Apply:		
DEPARTMENT:		TYPE OF APPROVAL/ACCEPTANCE SOUGHT:
HYDROLOGY/ DRAINAGE		BUILDING PERMIT APPROVAL CERTIFICATE OF OCCUPANCY
TRAFFIC/ TRANSPORTATION		
TYPE OF SUBMITTAL:		PRELIMINARY PLAT APPROVAL
ENGINEER/ARCHITECT CERTIFICATI	ION	SITE PLAN FOR SUB'D APPROVAL
		SITE PLAN FOR BLDG. PERMIT APPROVAL
CONCEPTUAL G & D PLAN		FINAL PLAT APPROVAL
GRADING PLAN		
DRAINAGE MASTER PLAN		SIA/ RELEASE OF FINANCIAL GUARANTEE
DRAINAGE REPORT		FOUNDATION PERMIT APPROVAL
CLOMR/LOMR		GRADING PERMIT APPROVAL
		SO-19 APPROVAL
TRAFFIC CIRCULATION LAYOUT (TO	CL)	PAVING PERMIT APPROVAL
TRAFFIC IMPACT STUDY (TIS)		GRADING/ PAD CERTIFICATION
		WORK ORDER APPROVAL
OTHER (SPECIFY)		CLOMR/LOMR
PRE-DESIGN MEETING?		
IS THIS A RESUBMITTAL?: Yes	No	OTHER (SPECIFY)
DATE SUBMITTED:	Ву:	
COA STAFF:	ELECTRONIC SU	BMITTAL RECEIVED:

FEE PAID: