

Current DRC:  
Project Number:

FIGURE 12

Date Submitted: July 21, 2017

Date Site Plan Approved: \_\_\_\_\_  
Date Preliminary Plat Approved: \_\_\_\_\_  
Date Preliminary Plat Expires: \_\_\_\_\_  
DRB Project No.: \_\_\_\_\_  
DRB Application No.: \_\_\_\_\_

**INFRASTRUCTURE LIST**

(Rev. 9-20-05)  
EXHIBIT "A"

**TO SUBDIVISION IMPROVEMENTS AGREEMENT  
DEVELOPMENT REVIEW BOARD (D.R.B.) REQUIRED INFRASTRUCTURE LIST**

**CAMPBELL COMPOUND  
PROPOSED NAME OF PLAT**

**PORTION OF LOTS 18 & 19, ALVARADO GARDENS, UNIT 3  
EXISTING LEGAL DESCRIPTION PRIOR TO PLATTING ACTION**

Following is a summary of PUBLIC/PRIVATE Infrastructure required to be constructed or financially guaranteed for the above development. This Listing is not necessarily a complete listing. During the SIA process and/or in the review of the construction drawings, if the DRC Chair determines that appurtenant items and/or unforeseen items have not been included in the infrastructure listing, the DRC Chair may include those items in the listing and related financial guarantee. Likewise, if the DRC Chair determines that appurtenant or non-essential items can be deleted from the listing, those items may be deleted as well as the related portions of the financial guarantees. All such revisions require approval by the DRC Chair, the User Department and agent/owner. If such approvals are obtained, these revisions to the listing will be incorporated administratively. In addition, any unforeseen items which arise during construction which are necessary to complete the project and which normally are the Subdivider's responsibility will be required as a condition of project acceptance and close out by the City.

Financially Guaranteed DRC #	Constructed Under DRC #	Size	Type of Improvement	Location	From	To	Construction Certification	
							Inspector	City Cnst Engineer
		6"	<b>WATERLINE</b> Waterline PVC C-900	Kayla Ln 24' WL & SAS Esmt	Campbell Rd Exst 10" WL	Kayla Ln S. End of 24' W & SAS Esmt	/	/
		6"	Waterline PVC C-900	Kayla Ln 20' WL Esmt	Kayla Ln S. End of 24' W & SAS Esmt	Campbell Farm Ln Esmt Exst 6" WL	/	/
		8"	<b>SANITARY SEWER</b> Sanitary Sewer Line SDR-35	Kayla Ln 24' W & SAS Esmt	Campbell Rd Exst 8" SAS	~10' South of Lot 4	/	/
		43'-64'±F-F	<b>PAVING</b> Residential Pavement 20' min. F-F Ingress and 20' min. F-F egress Medians C&G on Both Sides and at Medians	Kayla Ln	Campbell Rd	~25' South of R/W	/	/
		24' F-F	Residential Pavement C&G on Both Sides	Kayla Ln	~25' South of R/W	Kayla Ln S. End	/	/
		120'x24'	Residential Pavement C&G on Both Sides	Kayla Ln Hammerhead	Kayla Ln S. End		/	/
							/	/
							/	/

