



# INSPECTIONS PLUS

## McMahon Lots

5720 McMahon Blvd. NW  
Albuquerque, NM 87114  
Wilger Enterprises

**Completed By:** Jeff Hart

**Date:** July 27, 2020

Weekly on specific day - General Permit SWPPP Inspection

**Permit #:** NMR1002NB A11E011I NMR1002N7

**Report Creation Date:** July 28, 2020 at 9:52:29 AM MDT



24h Precipitation: **0.04"**



48h Forecast: **36%**

## Task Items

## Responses

Inspection Form Instructions - Review each question for this inspection carefully, then answer YES, NO, or N/A (not applicable). If any of the items below are out of compliance, press the "Add Action Item" button above to add a corrective action.

### General Information

Inspector's Qualifications - Trained and work experience - see inspector qualification page in section 2 of the SWPPP.

Type of Inspection:

Post-storm event, Regular

### Weather Information

Last Storm Event Information - For information on the last storm event, see the weather event information at the end of this inspection.

Weather at time of this inspection?

Cloudy

Have any discharges occurred since the last inspection?

No

If yes, what did the water look like at the time of the discharge?

Are there any discharges at the time of this inspection?

No

If yes, what did the water look like at the time of the discharge?

Is a rain gauge installed on site?

No

If yes, where is it located?

Nearby gauge, NOAA, COCORHAS and Weather Underground monitored as secondary resources.

Has the Rain Event Page been filled out?

Yes

Are there SDS sheets on site?

Yes

If yes, where are they located?

Inspectors log updated. SDS sheets on site in staging area.

**If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.**

Date Construction Stopped

Date Construction Resumed

Measures Taken to Stabilize the Site:

## Construction Phasing

Verify what stage of construction the project is in, and record dates when activities started and were completed.

Installed BMPs	Completed
Started:	12/19
Completed:	12/19
Site Clearing and Grading	Completed
Started:	12/19
Completed:	01/20
Installing Utilities	Started
Started:	01/20 on going
Completed:	
Building Structure	Started
Started:	02/20
Completed:	North structure in place.
Paving and Walks	Started
Started:	
Completed:	North structure in place
Final Grading/Stabilize Site	Started
Started:	
Completed:	North structure in place
Other	
Started:	

## Site-specific BMPs

The corrective actions initiated and date completed are in the Corrective Action Log

List of BMPs Installed:

Cut-back at Curb Portable Toilet  
Roll off Wattles Stabilized  
Construction Entrance Silt  
Fence

Are all of the above controls installed?

Yes

Do any of the above controls need maintenance?

No

If any of the controls have not been installed or require maintenance, please list the control and explain.

Concrete washout requires  
exchange. Coco mat requires  
exchange, outfall NW corner.

Are the BMPs shown on the map?

Yes

Were there any changes to the SWPPP?

No

Has the SWPPP been updated?

No

Were the changes to the SWPPP implemented within 7 days?

No

List any new BMPs needed:

N/A. NO changes to the SWPPP

Notes:

## Oversight Issues

A list of corrective actions will be supplied with this inspection.

1. Are all slopes and disturbed areas not actively being worked properly stabilized?

Implemented?

Yes

Maintenance Required?	No
2. Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs?	
Implemented?	N/A
Maintenance Required?	No
3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	
Implemented?	Yes
Maintenance Required?	No
4. Are discharge points and receiving waters free of any sediment deposits?	
Implemented?	Yes
Maintenance Required?	No
5. Are storm drain inlets properly protected?	
Implemented?	Yes
Maintenance Required?	No
6. Is the construction exit preventing sediment from being tracked into the street?	
Implemented?	Yes
Maintenance Required?	No
7. Is trash/litter from work areas collected and placed in dumpsters?	
Implemented?	Yes
Maintenance Required?	No
8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	
Implemented?	Yes
Maintenance Required?	No
9. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	
Implemented?	Yes
Maintenance Required	No
10. Are materials that are potential storm water contaminants stored inside or under cover?	
Implemented?	Yes
Maintenance Required?	No
11. Are non-storm water discharges (e.g., wash water, dewatering) properly controlled?	
Implemented?	Yes
Maintenance Required?	No
12. Has the Site map been updated to reflect current conditions?	
Implemented?	Yes
Maintenance Required?	No
13. Is the NOI posted?	
Implemented?	Yes
Maintenance Required?	No
14. Were previous corrections made within 7 days of last inspection or before the next storm event?	
Implemented?	N/A

Maintenance Required?

No

**Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.**

Are there any signs of hazardous materials being exposed to storm water runoff?

No

Have there been any reportable quantities releases of hazardous materials?

No

Additional Notes

Weather Event(s): SATURDAY  
07/25-26/20= 0.37" WEATHER  
EVENT INSPECTION  
COMPLETED 07/27/20- NEXT  
BUSINESS DAY PER NOAA  
SATELLITE MAPPING.

## Certification

---

### Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

### Electronic Signature

X Jeff Hart

### Signature Date

July 28, 2020

### Title

X Senior Inspector

## Weather History

---

### July

21<sup>th</sup> 0.09"

23<sup>th</sup> 0.39"

25<sup>th</sup> 0.13"

27<sup>th</sup> 0.01"

There are no action items.