

City of Albuquerque Stormwater Construction Site Inspection Report

			General I	nformation				
ESC File No.	ESC File No. A12E0		008B2 Project Name:		Golf Course Rd and Westside Blvd			
NPDES Id. No.					10850 Golf Course Rd NW			
10/	10/7/2024 Owne		-		Contractor			
Operator		Dennis & George LLC		Desert Fox paving				
	Contact name & title		Dennis Carpenter		Francisco H			
e-mail		denniscarpenter1@aol.com 505-269-1812		FranciscoH@yahoo.com				
Contact Phone #				505-553-0207				
COA Inspector Construction Phase:		James Hughes			Start/End Time		Jam	
	nspection:	Degular	Storm Event	Grad Post Storm E		311/Complaint	Follow Up	
		Regular						
	er at time of i date of last s		<u>Clea</u>	dí	rempe	rature: ~ //22/2024	69	
		0.01110.23				.,==,===		
Item	Deficiency/ Corrective Action							
Number			2 0	-,,				
1	BMPs - There are holes in the silt fence (SF) in violation of CGP 2.1.4.B. The Construction Exit (CE) is full							
	of sediment and ineffective at removing sediment before it leaves the site in violation of CGP 5.2.1 and							
	2.2.4. Required Mitigation : Ensure that all stormwater controls (BMPs) are maintained and remain in							
	-	-			. ,			
	effective operating condition during permit coverage per CGP 2.1.4. If at any time you find that a stormwater control needs routine Maintenance, you must immediately initiate the needed maintenance							
work and complete such work by the close of the next business day per CGP 2.1.4.b. When t					-			
requires a new or replacement control or significant repair, install the new or modified control a								
	make it operational or complete the repair by no later than seven (7) calendar days from the time of							
discovery per CGP 5.2.1. Reset the CE and repair the SF.								
2	Sediment - Se	diment has he	en tracked out of	the Constructi	on Exit and h	as not been remo	wed from the	
2	Sediment - Sediment has been tracked out of the Construction Exit and has not been removed from the pavement in violation of CGP 2.2.4.d. Required mitigation: Implement additional track-out controls as							
	-		=	-	-			
	-			-		er CGP 2.2.4.c. Wi		
	has been tracked from your site onto paved roads and sidewalks, remove the deposited sediment by the							
	end of the same business day. Remove the track-out by sweeping, shoveling, or vacuuming these							
	surfaces or us	ing other simila	arly effective mea	ins of sediment	t removal. Yo	u are prohibited f	rom hosing or	
	sweeping trac	ked-out sedim	ent downstream	per CGP 2.2.4.0	ł			
		() (())						
2.1	Discharge off site?							
4		(Y/N) tion Reports	yes ok	Latest rep		8/21/2		

Notes:	The SWPPP is in a box on the back of the sweeper.			
Sediment is Offsite but not in Stormwater this time.				

City of Albuquerque Stormwater Inspector Signature and date: 10/10/2024

Contact information:

James Hughes (505-803-6155) jhughes@cabq.gov

James D. Hughes