

FIELD DENSITY TEST REPORT

Report Number: 66241098.0003
Service Date: 08/15/24
Report Date: 08/19/24
Task: Earthwork



6805 Academy Pkwy West NE
Albuquerque, NM 87109
505-797-4287

Client

Green Summit Landscape Management LLC
Attn: Adam Bangerter
8019 Edith Blvd
Albuquerque, NM 87113

Project

Wintergreen Apartments
10800 Golf Course Rd NW
Albuquerque, NM

Project Number: 66241098

Material Information

				Lab Test Data		Project Requirements	
Mat. No.	Proctor Ref. No.	Classification and Description	Laboratory Test Method	Opt. Water Content (%)	Max. Lab Density (pcf)	Water Content (%)	Compaction (%)
1	66241098.0001A	Brown Silty Sand	ASTM D1557	9.8	125.2	6.8 - 12.8	95 - 102

Field Test Data

Test No.	Test Location	Lift / Elev.	Mat. No.	Probe Depth (in)	Wet Density (pcf)	Water Content (pcf)	Water Content (%)	Dry Density (pcf)	Percent Compaction (%)
Pond Area Backfill									
1	Pond Area Backfill	2nd	1	6	128.0	8.4	7.0	119.6	96

Datum: Top of Existing Grade

S/N: 1301

Make: Instrrotek

Model: 3500

Std. Cnt. M: 680

Std. Cnt. D: 1705

Last Cal. Date: 03/21/2024

Comments: Test and/or retest results on this report meet project requirements as noted above.

Services:

Terracon Rep.: Jakob Gonzales-Calhoun
Reported To: Rick
Contractor: Rick

Report Distribution:

(1) Green Summit Landscape Management LLC, adam@greensummitlm.com

(1) Green Summit Landscape Management LLC

Reviewed By:

Emma Herrera-Wright
Engineering Assistant

Test Methods: ASTM D698, ASTM D1557, ASTM D2922

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.




66241098.0003
8/15/24
Test #1

Google Earth

e Landsat / Copernicus

300 ft

Green Summit Landscape Management LLC	Site Plan: MAP	
Attn: Adam Bangerter	Report Number: 66241098.0003	
8019 Edith Blvd	Technician: Jakob Gonzales-Calhoun	
Albuquerque, NM 87113	Date: 08/15/24	
	Scale: Not to Scale	
		6805 Academy Pkwy West NE Albuquerque, NM 87109 505-797-4287