

Acknowledgement of SWPPP Requirements

This jobsite is subject to permit coverage under the National Pollutant discharge Elimination System (NPDES) Program and has implemented the required Storm Water Pollution Prevention Plan (SWPPP). The purpose of training is to make each person on the job site aware of the consequences of pollution and actions taken to reduce or eliminate pollution from the job site. Training is mandated by federal regulations and your signature on this page signifies that the subcontractor named herein understands and is aware of the SWPPP requirements outlined in the Construction General Permit. The Construction General Permit (CGP) can be accessed at this website - <https://www.epa.gov/npdes/epas-2017-construction-general-permit-cgp-and-related-documents>

Best management Practices:

Inspections: The SWPPP inspector will inspect the job site for compliance at least every 7 or 14 calendar days and within 24 hours after any rain event of 0.25" or more. Any questions or notification of problems related to the SWPPP should be Reported to the site Superintendent.

Washout Area: An identified Washout Area will be present at each job site. Painters, concrete workers, stucco workers and other who need to clean tools and equipment are expected to do so in the designated area.

Hazardous materials: Spills or release of hazardous material will be immediately contained and properly disposed of. A log for all such spills and releases at each jobsite will be maintained by the Superintendent.

Material Storage Area (i.e. Conex Box): An identified Material Storage Area or Conex Box may be present at each job site. Chemicals will be stored inside to eliminate contaminates exposure to storm water.

Portable Chemical Toilets: Chemical toilets will be furnished at each jobsite for the use of all subcontractors, suppliers and their employees. They are required to be set-back behind the curb

Structural Controls: Silt fencing, wattles, straw bales, drive pads, storm inlet covers or other controls will be present on the jobsite. All subcontractors, suppliers and their employees shall immediately report any disturbance of or damage to these items to the Superintendent.

I hereby acknowledge that this jobsite is subject to NPDES coverage and that any disturbance of or modification to the Best Management Practices (BMPs) must be reported to the onsite Superintendent. I also acknowledge I have reviewed the CGP. It is the responsibility of this subcontractor to pass this information to his/her employees.

Site: 4551 Vista Fuente Rd. NW

Date: 9-6-19

Company: SPS Construction

Signature: [Signature]

Printed Name

SHAW BIAZAR