

TLE @ Paseo and Eagle Ranch

Architectural Contractors, Inc. General Permit SWPPP Inspection

0	4580 NUNZIO AVE NW	ᠭ	Last Rain Event	Last Precipitation	48h Forecast	
	ALBUQUERQUE, NM 87114		Sunday, February 14, 2021, 0.23"	Friday, February 19, 2021, 0.02"		

Inspection Date and Time Feb 23, 2021, 10:34:50 AM Completed by Jeff Hart Frequency Bi-weekly - Permit # NMR10032L NMR10032M

Inspection Form Instructions - Review each question for this inspection carefully, then answer YES, NO, or N/A (not applicable). If any of the items below are out of compliance, press the "Add Action Item" button above to add a corrective action.

General Information

Inspector's Qualifications - Trained and work experience - see inspector qualification page in section 2 of the SWPPP.

Type of Inspection:

Regular During stormevent Post storm event

Weather Information

Last Storm Event Information - For information on the last storm event, see the weather event information at the end of this inspection.

Weather at time of this inspection?

Clear Cloudy Rain Sleet Snowing High Winds Partly-Cloudy

Have any discharges occurred since the last inspection?

Yes

No

If yes, what did the water look like at the time of the discharge?

Are there any discharges at the time of this inspection?

Yes No

If yes, what did the water look like at the time of the discharge?

Is a rain gauge installed on site?

Yes

No

If yes, where is it located? Nearby gauge, NOAA, COCORHAS and Weather Underground monitored as secondary resources.

Has the Rain Event Page been filled out?

Yes

No

Are there SDS sheets on site?

Yes

No

If yes, where are they located?

Inspectors log updated. SDS sheets on site with Site Super/ construction trailer; west side.

If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.

Date Construction Stopped

Date Construction Resumed

Measures Taken to Stabilize the Site:

Construction Phasing

Verify what stage of construction the project is in, and record dates when activities started and were completed.

Installed BMPs

Not Started Started

Completed

Started: 08/20

Completed: 09/20

Site Clearing and Grading Not-Started

Started

Completed

Started: 09/20

Completed: 10/20

Installing Utilities

Not-Started

Started

Completed

Started: 10/20

Completed:

Building Structure

Not-Started

Started

Completed

Started: 10/20

Completed:

Paving and Walks

Started:

Completed:

Final Grading/Stabilize Site

Started:

Completed:

Other

Started:

Site-specific BMPs

The corrective actions initiated and date completed are in the Corrective Action Log

List of BMPs Installed:

Silt Fence, Curb Cut Back, Drop Inlet Protection, Security Fence, Stabilized Construction Entrance, Staging Area, Debris Containers, Watering.

Are all of the above controls installed?

Yes

No

Do any of the above controls need maintenance?

Yes	
No	

If any of the controls have not been installed or require maintenance, please list the control and explain. Fractured rock pad required at the east access point. Designated washout facility.

Are the BMPs shown on the map?

Yes

No

Were there any changes to the SWPPP?

Yes

No

Has the SWPPP been updated?

Yes

No

Were the changes to the SWPPP implemented within 7 days?

Yes

No

List any new BMPs needed:

No changes to the SWPPP document at this time. Sweeping required at construction access point. Designated washout facility. Wattles along SE fence base where silt fence is not trenched into the ground. Potential escapement to neighboring lot.

Notes:

Stockpiles require removal, watering or similar BMP.

Oversight Issues

A list of corrective actions will be supplied with this inspection.

1. Are all slopes and disturbed areas not actively being worked properly stabilized?

Implemented?

Yes No

N/A

Maintenance Required?

Yes

No

N/A

2. Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or

similar BMPs?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?

Implemented?

Yes No N/A

Maintenance Required?

Yes

L

No N/A

4. Are discharge points and receiving waters free of any sediment deposits?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

5. Are storm drain inlets properly protected?

Implemented?

Yes

No N/A

Maintenance Required?

Yes

No

N/A

6. Is the construction exit preventing sediment from being tracked into the street?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

7. Is trash/litter from work areas collected and placed in dumpsters?

Implemented?

Yes No

N/A

1 1/7 1

Maintenance Required?

Yes

No

N/A

8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

9. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?

Implemented?

Yes No

N/A

Maintenance Required

Yes

No

N/A

10. Are materials that are potential storm water contaminants stored inside or under cover?

Implemented?

Yes

No N/A

1 1/7

Maintenance Required?

Yes

No

N/A

11. Are non-storm water discharges (e.g., wash water, dewatering) properly controlled?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

12. Has the Site map been updated to reflect current conditions?

Implemented?

Yes

No

N/A

Maintenance Required?

Yes

No

N/A

13. Is the NOI posted?

Implemented?

Yes No

N/A

Maintenance Required?

Yes

No

N/A

14. Were previous corrections made within 7 days of last inspection or before the next storm

event?

Implemented?

Yes

No

<mark>₩/</mark>Α

Maintenance Required?

Yes

No

N/A

Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.

Are there any signs of hazardous materials being exposed to storm water runoff?

Yes

No

Have there been any reportable quantities releases of hazardous materials?

Yes

No

Additional Notes

New Mexico Construction Stormwater Permit NMR10032L Effective Date: 7/15/2020 Expires: 2/28/2021 New Mexico Construction Stormwater Permit NMR10032M Effective Date: 7/15/2020 Expires: 2/28/2021

Certification

Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Electronic Signature

Х	Jeff Hart

Date February 23, 2021 at 10:39:43 AM MST

Title Senior Inspector

Photos

Description



<u>Photo 1</u> 1536727 bytes

Location Description SW corner.

Description



<u>Photo 1</u> 2670658 bytes

Location Description SE corner at security fence base.

Weather History							
Precipitation Recorded No Precipitation Missed or data unavailable							
Februar	ry						
9 th	0 10 th	0 11 th	0 12 th	0 13 th	0.16" 14 th	0.23" 15 th	0
16 th	0.12" 17 th	0.08" 18 th	0.02" 19 th	0 20 th	0 21 st	0 22 nd	0
23 rd	0						

All precipitation totals are obtained from the National Oceanic and Atmospheric Administration (NOAA). Precipitation readings are based on the latitude and longitude for each site as entered into complianceGO. Occasionally NOAA fails to return/record data. Days where this occurs are so indicated.

There Are No Action Items