

	General Permit SWPPP Inspection					
Site Name:	<u>Horizon Village</u> <u>Horizon Village</u>	Inspector:	Greg Ciminera			
Permit #:	NMR10023D and NMR10023E C17E119	Inspection Frequency:	Bi-weekly			
Date of Visit:	Mar 30, 2022, 2:28:04 PM	Last Rain Event Thursday, March 24, 2022, 0.0"	Last Precipitation Wednesday, March 30, 2022, 0.16"	48h Forecast 22% Chance of Rain		

Review each question for this inspection carefully, then answer YES, NO, or N/A (no compliance, press the "Add Action Item" button above to add a corrective action.	t applicable). If any of the items below are out of
General Information	
Inspector's Qualifications Trained and work experience - see inspector qualification page in section 2 of the S	WPPP,
Type of Inspection:	Regular During storm event
	Post-storm event
Weather Information	
<u>Last Storm Event Information</u> For information on the last storm event, see the weather event information at the e	end of this inspection.
Weather at time of this inspection?	Clear Cloudy Rain
	Sleet Snowing High Winds
	Partly Cloudy
Have any discharges occurred since the last inspection?	Yes No
If yes, what did the water look like at the time of the discharge?	Clear Partly Turbid Very Turbid
Are there any discharges at the time of this inspection?	Yes No
If yes, what did the water look like at the time of the discharge?	Clear Partly Turbid Very Turbid
Is a rain gauge installed on site?	Yes No
If yes, where is it located?	Nearby gauge, NOAA, COCORHAS and Weather Underground monitored for "Weather Events".
Has the Rain Event Page been filled out?	N.



General Permit SWPPP Inspection Horizon Village Site Name: Inspector: Greg Ciminera Horizon Village NMR10023D and NMR10023E C17E119 Bi-weekly Permit #: Inspection Frequency: Last Precipitation 48h Forecast Last Rain Event Mar 30, 2022, 2:28:04 PM Date of Visit: Thursday, March 24, 2022, 0.0" Wednesday, March 30, 2022, 0.16" 22% Chance of Rain

Are there	SDS	sheets	on	site?

Yes



If yes, where are they located?

Weather events are detailed at the end of each report.

If construction ceases on the site for more than 14 days, construction resumes.	, the site must be stabilized until
Date Construction Stopped	
Date Construction Resumed	10/21
Measures Taken to Stabilize the Site:	Streets with curb and gutter are in place. Rip rap retention ponds are in place on the west end. Single retention pond, non rip rap in place in the southeast corner. Block walls in place southwest corner along west boundary, ending in the northwest corner. Hydro seeding on east side 10-20, silt fence added to the two west out falls 03-21.

_		n1 .
(nns	truction	Phasing
COLID	il action	THUSHIS

d were completed.

Verify what stage of construction the project is in, and record dates who	en activities started an
Installed BMPs	Completed
Started:	07/20
Completed:	08/20
Site Clearing and Grading	Completed
Started:	07/20
Completed:	08/20



General Permit SWPPP Inspection Horizon Village Inspector: Greg Ciminera Site Name: Horizon Village NMR10023D and NMR10023E C17E119 Permit #: Inspection Frequency: Bi-weekly Last Rain Event Last Precipitation 48h Forecast Mar 30, 2022, 2:28:04 PM Date of Visit: Wednesday, March 30, 2022, 0.16" Thursday, March 24, 2022, 0.0" 22% Chance of Rain

Installing Utilities	Completed
Started:	09/20
Completed:	03/21
Building Structure	Started
Started:	10/21
Completed:	
Paving and Walks	
Started:	09/20
Completed:	02/21
Final Grading/Stabilize Site	Started
Started:	02/21
Completed:	03/21- Temp. Stabilization
Other	
Started:	

Site-specific BMPs

The corrective actions initiated and date completed are in the Corrective Action Log



General Permit SWPPP Inspection Horizon Village Inspector: Site Name: Greg Ciminera Horizon Village NMR10023D and NMR10023E C17E119 Inspection Frequency: Bi-weekly Permit #: Last Rain Event Last Precipitation 48h Forecast Date of Visit: Mar 30, 2022, 2:28:04 PM

Date of Visit:	Mai 30, 2022, 2.28.04 FW	Thursday, March 24, 2022, 0.0"	Wednesday, March 30, 2022, 0.16" 22% Chance of Rai
List of BMPs	Installed:		Rip Rap Retention Ponds, Chemical Toilet, Swales, Curb cut back, Paving in place with curb and gutter, Block Walls, dumpster.
Are all of the	above controls installed?		Yes No
Do any of the	e above controls need maintenan	ce?	Yes No
,	controls have not been installed on the control and explain the control and ex	•	Concrete waste outside of washout needs to be cleaned up.
Are the BMPs	s shown on the map?		Yes No
Were there a	ny changes to the SWPPP?		Yes
Has the SWP	PP been updated?		Yes No
Were the cha	anges to the SWPPP implemented	l within 7 days?	Yes No
List any new	BMPs needed:		
Notes:			

Oversight Issues

A list of corrective actions will be supplied with this inspection.

1. Are all slopes and disturbed areas not actively being worked properly stabilized?

Implemented?

Maintenance Required?

N/A

2. Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs?

Implemented?





No



N/A



General Permit SWPPP Inspection					
Site Name: Horizon Village Inspector: Greg Ciminera					
Permit #:	NMR10023D and NMR10023E C17E119	Inspection Frequency:	Bi-weekly		
Date of Visit:	Mar 30, 2022, 2:28:04 PM	Last Rain Event Thursday, March 24, 2022, 0.0"	Last Precipitation Wednesday, March 30, 2022, 0.16"	48h Forecast 22% Chance of Rain	

Maintenance Required? Yes N/A 3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained? Implemented? N/A Νo Maintenance Required? Yes 4. Are discharge points and receiving waters free of any sediment deposits? Implemented? No N/A Yes Maintenance Required? N/A Yes 5. Are storm drain inlets properly protected? Implemented? No N/A Yes Maintenance Required? N/A Yes 6. Is the construction exit preventing sediment from being tracked into the street? Implemented? Nο N/A Maintenance Required? Yes N/A 7. Is trash/litter from work areas collected and placed in dumpsters? Implemented? Yes N/A Maintenance Required? No N/A Yes 8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained? Implemented?

Implemented?

Yes No N/A

Maintenance Required?

No

N/A



General Permit SWPPP Inspection					
Site Name: Horizon Village Inspector: Greg Ciminera					
Permit #:	NMR10023D and NMR10023E C17E119	Inspection Frequency:	Bi-weekly		
Date of Visit:	Mar 30, 2022, 2:28:04 PM	Last Rain Event Thursday, March 24, 2022, 0.0"	Last Precipitation Wednesday, March 30, 2022, 0.16"	48h Forecast 22% Chance of Rain	

Date of Visit:	Mar 30, 2022, 2:28:04 PM	Thursday, March 24, 2022, 0.0"	Wednesday, March 30, 2022, 0.1	5" 22% Chance of Rain
Implemented?			Yes No N/A	
Maintenance Re	equired		Yes No N/A	
10. Are materials	that are potential storm water o	ontaminants stored inside o	or under cover?	
Implemented?			Yes No N/A	
Maintenance Re	equired?		Yes No N/A	
11. Are non-storn	n water discharges (e.g., wash wa	iter, dewatering) properly co	ontrolled?	
Implemented?			Yes No N/A	
Maintenance Re	equired?		Yes No N/A	
12. Has the Site n	nap been updated to reflect curre	ent conditions?		
Implemented?			Yes No N/A	
Maintenance Re	equired?		Yes No N/A	
13. Is the NOI pos	sted?			
Implemented?			Yes No N/A	
Maintenance Re			Yes No N/A	
14. Were previou	s corrections made within 7 days	of last inspection or before	the next storm event?	
Implemented?			Yes No N/A	
Maintenance Re	equired?		Yes No N/A	

Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.

Are there any signs of hazardous materials being exposed to storm water runoff?







	General Permit SWPPP Inspection					
Site Name: Horizon Village Inspector: Greg Ciminera						
Permit #:	NMR10023D and NMR10023E C17E119	Inspection Frequency:	quency: Bi-weekly			
Date of Visit:	Mar 30, 2022, 2:28:04 PM	Last Rain Event Thursday, March 24, 2022, 0.0"	Last Precipitation Wednesday, March 30, 2022, 0.16"	48h Forecast 22% Chance of Rain		

Have there been any reportable quantities releases of hazardous materials?

Yes	



Additional Notes

Certification & Signatures

Certification Statement:


"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

	Greg Ciminera	Date Mar 30, 2022
Title Insp	pector	
Elec X	ctronic Signature - Site Operator	Date
Title		



General Permit SWPPP Inspection								
Site Name:	<u>Horizon Village</u> <u>Horizon Village</u>	Inspector:	Greg Ciminera					
Permit #:	NMR10023D and NMR10023E C17E119	Inspection Frequency:	Bi-weekly					
Date of Visit:	Mar 30, 2022, 2:28:04 PM	Last Rain Event Thursday, March 24, 2022, 0.0"	Last Precipitation Wednesday, March 30, 2022, 0.16"	48h Forecast 22% Chance of Rain				

Weather History



All precipitation totals are obtained from the National Oceanic and Atmospheric Administration (NOAA). Precipitation readings are based on the latitude and longitude for each site as entered into complianceGO. Occasionally NOAA fails to return/record data. Days where this occurs are so indicated.



General Permit SWPPP Inspection Horizon Village Inspector: Greg Ciminera Site Name: Horizon Village Permit #: NMR10023D and NMR10023E C17E119 Inspection Frequency: Bi-weekly Last Rain Event Last Precipitation 48h Forecast Date of Visit: Mar 30, 2022, 2:28:04 PM Wednesday, March 30, 2022, 0.16" Thursday, March 24, 2022, 0.0" 22% Chance of Rain

Action Items

Title	Inspector	Date	Priority	Location	Description	Status	Closer	Notes	Imgs
Ci LATE Concrete waste	Greg Ciminera	March 16, 2022	7 Days	Aerostat and aloft	Concrete waste needs to be cleaned up and put in proper washout container	Open			Photo 1 Photo 2 Photo 3 Photo 4
CILATE Concrete waste	Greg Ciminera	March 2, 2022	7 Days	Aerostat and aloft	Concrete waste outside of proper container	Open			Photo 1 Photo 2 Photo 3 Photo 4 Photo 5
CILATE Concrete waste	Greg Ciminera	February 16, 2022	7 Days	Aerostat and aloft	Concrete waste on ground needs to be cleaned up washouts used	Open			Photo 1 Photo 2 Photo 3 Photo 4 Photo 5 Photo 6 Photo 7
Ci LATE concrete waste	Greg Ciminera	January 20, 2022	7 Days	aerostat and aloft	concrete waste at aerostat and aloft, Needs to be put in proper container.	Open			Photo 1 Photo 2
Cj LATE washouts	Greg Ciminera	December 23, 2021	7 Days	Aloft PI NE, Aerostat PI NE	Concrete waste on site needs to be cleaned up and put in a washout	Open		January 6, 2022Concrete waste still outside of washout at aloft Pl NE and Aerostat PL NE	Photo 1 Photo 2
Concrete waste	Greg Ciminera	March 30, 2022	7 Days	Aerostat aloft	Concrete waste out of proper container.	Open			Photo 1 Photo 2