



City of Albuquerque

Planning Department

Development & Building Services Division

Erosion & Sediment Control (ESC) Plan - CHECKLIST

ESC Plan - General Content

- ☒ Site Location Map / North Arrow, Scale, etc.
- ☒ Drafting standards must generally comply with DPM Chapter 27
- ☒ Show Project Boundary and Limits of Construction Disturbance
- ☒ Show Site Drainage / topography survey / contours
- ☒ Identify locations where Offsite run-off enters the site
- ☒ Identify Discharge locations (ditch, channel, stream, river)
- ☒ Design Sediment BMPs of 2-year/24-hour storm per NOAA Atlas 14
- ☐ List Total Site Acreage and Total Disturbed Acres on the Plan
- ☒ Show limits of soil disturbance covered by this ESC Plan
- ☒ Provide a Legend of BMPs and other symbols used on the plan
- ☒ Shown Erosion & Sediment Control BMP's
- ☒ Provide BMP installation details
- ☒ On street slopes steeper than 2.5%; mulch socks, wattles or J-Hook silt fence should be placed at the side of the street

Narrative / General Notes

- ☒ Name of Plan Designer, P.E. Stamp, Signature & Date
- ☒ Refer to SWPPP and requirement for site to be in compliance
- ☒ Describe Construction Phasing, if applicable
- ☒ Keep dirt and debris on the site
- ☒ Clean fugitive dirt/debris from street at end of each day
- ☒ Maintain Good Housekeeping per SWPPP
- ☒ BMP Inspection and Maintenance Requirements
- ☒ BMP Remove schedule / sequence
- ☒ Describe Final Site Stabilization Measures

Common BMP items to consider

- | | |
|---|---|
| <input checked="" type="checkbox"/> Sediment - Perimeter Fence | <input type="checkbox"/> Erosion - Concrete Truck Washout facility / plan |
| <input checked="" type="checkbox"/> Sediment - Inlet Protection | <input checked="" type="checkbox"/> Erosion - Swales / Check Dams / Wattles |
| <input type="checkbox"/> Sediment - Construction Entrance / Tire Wash ? | <input type="checkbox"/> Sediment - Desatation Ponds |