



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

Project Name:	Legacy NAA Apartments II				
Location:	Alameda and San Pedro				
Site Contact Name & Agency	J. Garcia	ESC File No.	C18E083		
	Legacy - Superintendent	NPDES Id. No.	NMR1000QH		
Inspection Date:	03/12/19	Start/End Time:	1045/1200hrs		
CoA Stormwater Inspector:	Timothy Sims, Stormwater Inspector				
Present Phase of Construction:	earthwork - clear and grub				
Type of Inspection:	<input checked="" type="checkbox"/> Regular	<input type="checkbox"/> Storm Event	<input type="checkbox"/> Post Storm Event >0.25"	<input type="checkbox"/> 311/Complaint	<input type="checkbox"/> Follow Up

Weather at time of inspection? Clear	Temperature: ~ 52*
---	--------------------

Has there been a storm event since site was Permitted?

Clarify amount: (i.e.. <1/4" to >3/4"):
--

Inspection

CGP Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice		
2.2.1	Provide and maintain Natural buffer when Waters of the US <50ft.		
2.2.3	Sediment control along any perimeter	x	south side of site maintenance on fence lap
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track out		

2.2.5	Manage stock piles		
2.2.6	minimize dust		
2.2.10	Protect storm drain inlets	x	provide sediment BMP on east entrance to site
2.2.10	Protect storm drain inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site		
2.2.14	Stabilize exposed portions of the site		
2.2.14	Stabilize exposed portions of the site		
2.2.14	Stabilize exposed portions of the site		
2.3.1	Equipment and vehicle fueling		
2.3.2	Equipment and vehicle washing		
2.3.3	Building material storage		
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage		
2.3.3	Construction and domestic wastes	x	minor litter blown onto site
2.3.3	Construction and domestic wastes		
2.3.4	Washing applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing applicators used for paint, stucco, concrete, etc.		
2.4	Dewatering		
2.1	Discharge off site? (Y/N)	No	
4	Self Inspection Reports		Latest report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

¹ Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within seven (7) days.

Notes:	site is too early to request self-inspection reports, please forward as soon as possible
	*Monitor straw waddles, typical BMP on perimeter is a mulch sock. Mulch sock may be required if straw fails to perform as expected.

City of Albuquerque Stormwater Inspector Signature and date: _____

Contact information: Timothy Sims, 505-803-6155 or 03/12/19

tsims@cabq.gov