



## City of Albuquerque Stormwater Construction Site Inspection Report

General Information					
Project Name:	Alameda Mixed Use				
Location:	Alameda and Signal				
Site Contact Name & Agency	Tom Martinez - Snyder Construction	ESC File No.	C18E086		
	<a href="mailto:tmartinez@snyder-const.com">tmartinez@snyder-const.com</a>	NPDES Id. No.	NMR1001TQ		
Inspection Date:	12/20/19	Start/End Time:	1050/1150hrs		
CoA Stormwater Inspector:	Timothy E. Sims				
Construction Phase:	sitework and vertical construction				
Type of Inspection:	<input checked="" type="checkbox"/> Regular	<input type="checkbox"/> Storm Event	<input type="checkbox"/> Post Storm Event >0.25"	<input type="checkbox"/> 311/Complaint	<input type="checkbox"/> Follow Up

Weather at time of inspection?	Clear	Temperature: ~	38*
Estimated date of last storm 0.25" or greater	11/27/2019		

Item Number	Deficiency/ Corrective Action
1	Mitigate sediment and trackout on San Pedro and at San Pedro Entrance.
2	Reinstall sediment BMP along San Pedro. (now may be the time to install sediment pond)
3	Install sediment BMP at ADA ramp at San Pedro and Alameda
4	Reinstall sediment BMP's along Alameda. Also ensure sediment BMP is at terminus. A mulch sock should suffice for the interm.
5	Mitigate sediment along Alameda.
6	The entrance on Signal requires mitigation.
7	Mitigate sediment along Signal
8	Please provide latest SWPPP self-inspection report.
2.1	Discharge off site? (Y/N) <span style="float: right;">No</span>
4	<b>Self Inspection Reports</b> <span style="float: right;">requested</span> Latest report Date: <span style="float: right;">10/25/2019</span>

Notes:	

City of Albuquerque Stormwater Inspector Signature and date:  
 Contact information:     Timothy E. Sims - (505) 803-6155  
     [tsims@cabq.gov](mailto:tsims@cabq.gov)                                     12/20/19