

Project: Klinger for Swim Labs

Corrective Action Log

Number	Corrective Action Needed	Date Action Noted	Date Corrected	Date Correction Noted By Inspector
01	Stabalized construction entrances to be installed as soon as possible.	08/23/19		08/30/19
02	Inlet protection required on Holly per the Erosion Control Plan.	08/23/19		08/30/19
03	No site BMP corrective actions noted at the time of inspection. Stabilized construction entrances in place. Inlets on Holly protected. Remaining BMP's in good working condition. NOI posted. SWPPP book in order with signatures and updated ECP map. Storm event on 08/27/19= 0.05"	08/30/19		08/30/19
04	No site BMP corrective actions noted at the time of inspection. Rain log and BMP schedule updated. Storm event on 09/03/19= 0.05"	09/06/19		09/06/19
05	No site BMP corrective actions noted at the time of inspection. All BMP's appear to be in good working condition. SWPPP book up to date. Storm events: 09/06/19=0.05"; 09/10/19=0.08"	09/13/19		09/13/19
06	Storm Inspection completed on 09/16/19 for storm events occuring on 09/14-15=0.94"; 09/15=0.13".	09/16/19		09/16/19
07	Repair fabric fence in the NW and SW corners. Silt fence undermined by recent storm events. Re-trench fabric fence or install wattle at fence base. Storm event on 09/16/19= 0.16"	09/20/19		
08	No additional site BMP corrective actions noted at the time of inspection. Lined concrete washout pit on site, SE corner.	09/27/19		09/27/19

Project: Klinger for Swim Labs

Corrective Action Log

Number	Corrective Action Needed	Date Action Noted	Date Corrected	Date Correction Noted By Inspector
09	No additional site BMP corrective actions noted at the time of inspection. Site remains clean and organized. Storm event on 10/03/19= 0.30" Monsoon season ends, dry season begin.	10/04/19		10/04/19
10	No additional site corrective actions noted at the time of inspection. Active work continues. Site remains clean and organized.	10/18/19		10/18/19
11	No active work at the time of inspection. Site is clean, secure and remains organized. TLC working NW of property on Ventura, ROW in place, street closed.	11/01/19		11/01/19
12	No additional site corrective actions noted at the time of inspection. Site remains clean and organized. Access point, surrounding sidewalks, curbs and gutter are clear of sediment transfer. Storm Events: 11/06/19= 0.23"; 11/07/19= 0.08" per onsite gauge, Weather Underground and COCORHAS.	11/15/19		11/15/19
13	Storm Events: 11/19/19= 0.50" per nearby gauge, Weather Underground and COCORHAS. Storm inspection completed on 11/19/19.	11/19/19		11/19/19
14	Storm Events: 11/21/19= 0.75" per nearby gauge, Weather Underground and COCORHAS. Storm inspection completed on 11/22/19.	11/22/19		11/22/19

Project: **Klinger for Swim Labs**

Corrective Action Log

[illegible]