



# City of Albuquerque Stormwater Construction Site Inspection Report

## General Information

Project Name and Location	La Cuentista 2		
Site Contact Name & Agency	Bob Prewitt Double M Properties	ESC File No. NPDES ID No.	D10E0128
Date of Inspection	12-3-18	Start/End Time	1:30/1:45
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	streets built, constructing walks		
Type of Inspection:	<input type="checkbox"/> Regular <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event (> 0.25 inch) <input type="checkbox"/> 311 / Complaint Response <input checked="" type="checkbox"/> Follow-Up		

## Weather Information

Weather at time of this inspection?	Temperature: ~ 40 F°
<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input type="checkbox"/> Snowing <input type="checkbox"/> Windy	
Has there been a storm event since the site was Permitted?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Amount: <input type="checkbox"/> < 1/4" <input type="checkbox"/> 1/4" to 3/4" <input checked="" type="checkbox"/> > 3/4" <input type="checkbox"/> Snow _____	

## Inspection

CGP <sup>1</sup> Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice		
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out		

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets		
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		
2.3.3	Building Material Storage		
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage		
2.3.3	Construction and Domestic Wastes	✓	Small debris/litter pile buckethead & Red Power
2.3.3	Construction and Domestic Wastes		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	numerous wash-outs buckethead
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	wash-out in street - buckethead
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	wash-out facility is full
2.4	Dewatering		
2.1	Discharge off site?	• Yes <input checked="" type="radio"/> No	
4	Self-Inspection Reports	request	Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

<sup>1</sup> Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:

---



---



---



---



---

City of Albuquerque Stormwater Inspector Signature and Date:

*Curtis Cherne*  
Signature

12-3-18  
Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov