

Palomas Peak Office Development

8310 Palomas NE Albuquerque, NM 87109 Trinity Construction

Completed By: Jeff Hart Date: July 20, 2020

Weekly on specific day - General Permit SWPPP Inspection

Permit #: NMR1002QJ NMR1002RF D19E031

Report Creation Date: July 21, 2020 at 12:54:32 PM MDT

24h Precipitation: 0.0" 48h Forecast: 66%

Task Items Responses

Inspection Form Instructions - Review each question for this inspection carefully, then answer YES, NO, or N/A (not applicable). If any of the items below are out of compliance, press the "Add Action Item" button above to add a corrective action.

General Information

Inspector's Qualifications - Trained and work experience - see inspector qualification page in section 2 of the SWPPP.

Type of Inspection: Post-storm event, Regular

Weather Information

Last Storm Event Information - For information on the last storm event, see the weather event information at the end of this inspection.

Partly Cloudy Weather at time of this inspection?

Have any discharges occurred since the last inspection? No

If yes, what did the water look like at the time of the discharge?

Are there any discharges at the time of this inspection? No

If yes, what did the water look like at the time of the discharge?

Is a rain gauge installed on site? No

Nearby gauge, NOAA, COCORHAS and Weather If yes, where is it located? Underground monitored as

secondary resources.

Has the Rain Event Page been filled out? Yes

Are there SDS sheets on site? Yes

Inspectors log updated. SDS If yes, where are they located? sheets on site in construction

trailer.

If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.

Date Construction Stopped

Date Construction Resumed

Measures Taken to Stabilize the Site:

Construction Phasing

Verify what stage of construction the project is in, and record dates when activities started and were completed.

Installed BMPs Completed

Started: 02/20

Completed: 02/20

Site Clearing and Grading Completed

Started: 02/20

Completed: 03/20

Installing Utilities Started

Started: 04/20

Completed:

Building Structure Started

Started: 03/20

Completed:

Paving and Walks Started

Started: 05/20

Completed:

Final Grading/Stabilize Site Started

Started: 07/20

Completed:

Other

Started:

Site-specific BMPs

List of BMPs Installed:

The corrective actions initiated and date completed are in the Corrective Action Log

Fence Stabilized Construction Entrance Staging Area Swale Pond Retaining wall Existing vegetation Security fence at structure boundary removed for

Block Wall Portable Toilet Silt

final grading efforts.

Are all of the above controls installed?

Do any of the above controls need maintenance?

If any of the controls have not been installed or require maintenance, please list the control

and explain.

Are the BMPs shown on the map?

Were there any changes to the SWPPP?

Has the SWPPP been updated?

Were the changes to the SWPPP implemented within 7 days?

N/A. NO changes to the SWPPP
List any new BMPs needed: or additional BMP's required at

this time.

Notes:

Oversight Issues

1. Are all slopes and disturbed areas not actively being worked properly stabilized? Implemented? Yes No Maintenance Required? Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs? Implemented? Yes Maintenance Required? No 3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained? Implemented? Yes Maintenance Required? No 4. Are discharge points and receiving waters free of any sediment deposits? Implemented? Yes Maintenance Required? No 5. Are storm drain inlets properly protected? Implemented? Yes Maintenance Required? No 6. Is the construction exit preventing sediment from being tracked into the street? Yes Implemented? Maintenance Required? No 7. Is trash/litter from work areas collected and placed in dumpsters? Implemented? Yes Maintenance Required? No 8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained? Implemented? Yes Maintenance Required? No 9. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material? Yes Implemented? Maintenance Required No 10. Are materials that are potential storm water contaminants stored inside or under cover? Yes Implemented? Maintenance Required? No 11. Are non-storm water discharges (e.g., wash water, dewatering) properly controlled? Yes Implemented? Maintenance Required? No 12. Has the Site map been updated to reflect current conditions? Yes Implemented? Maintenance Required? No 13. Is the NOI posted? Implemented? Yes

A list of corrective actions will be supplied with this inspection.

Maintenance Required?

14. Were previous corrections made within 7 days of last inspection or before the next storm event?

Implemented?

Maintenance Required?

Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.

Are there any signs of hazardous materials being exposed to storm water runoff?

Have there been any reportable quantities releases of hazardous materials?

Additional Notes Security fence at structure boundary removed for final

grading efforts.

Certification

Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Electronic Signature

X_Jeff Hart

Signature Date

July 21, 2020

Title

X Senior Inspector

Weather History

July



There are no action items.