SWPPP COMPLIANCE INSPECTION REPORT PROJECT INFORMATION Date of Inspection Tuesday, June 18, 2019 Coors Village Offsite Project Location Western Trails and Coors Blvd PERMIT INFORMATION NPDES# NMR10022T/NMR10022M Permit Type Construction General Permit Inspection Type 14 day SWPPP Compliance Inspection **OPERATOR INFORMATION** Operator in Control of Plans and Specifications Presbyterian Healthcare Contact Jim Jepson Operator in Control of Daily Site Activities TLC Plumbing Contact Jeff Armstrong for Dale Armstrong Additional Operator N/A Contact **INSPECTOR INFORMATION** Inspectors Name Brad Frosch Title CCIS II Contact 505 263-5808 WEATHER INFORMATION Current Weather Clear, 80 degrees Forecasted Weather High temperatures/ low probabilty of precipitation Last Rain Event N/A Amount Weather Station or Onsite Rain Gauge KABQ- Albuquerque International Sunport **DISCHARGE INFORMATION** s there Evidence of a Discharge Since Last Inspection? No Was a discharge observed in progress? No ocation: N/A Discharge Description :

SITE INSI	PECTION O	BSERVATIONS	<u> </u>	
SWPPP Item	Yes/No/NA	Action Required	Notes:	
Is the SWPPP Notice properly posted with correct information?	Yes	None	SWPPP information is posted at entrance	
Are the Limits of Disturbance properly protected?	No	Add rock if alternate entrance at Milne Rd is used Close access with barricade or install rock entrance/exit if used		
Are all Natural Resources or boundary with the Waters of The United States properly protected with barriers or BMP's?	NA	None	No resources to protect	
Are Construction Exits properly controlling sediment track out from the site?	Yes	None	None A new contruction exit was etablished	
Are all Discharge Points and Offsite Flows properly controlled?	Yes	None	Discharges are properly protected	
Are all Channels, Spillways or Emergency Overflows protected?	NA	None	No overflows are associated with this project at this time	
Are Inlets and Water Quality Devise properly protected from sediment?	N/A	None	No Inlet Protection required at this time	
Are there any stockpiles inactive for 14 days or more that require Temporary or Permenant Stabilization installed?	No	None	Stockpile is active	
Do all steep slopes have proper base and intermediate controls in place?	NA	None	No steep slopes are asociated with the project	
Are Wash Out Facilities available and clearly marked ?	[*] Yes	None	A concrete wash out is supplied for project use by adjacent project	
Is Trash and Litter being properly disposed?	Yes	None	Disposal of site debris is provided by adjacent project or is being removed daily	
Are Vehicles and Equipment free of leaks and a Spill Kit available onsite?	Yes	None	No leaks were observed	
Are Dust Control practices in use adequate?	Yes	Continue water suppresion	A water wagon is onsite	
Is there any evidence of chemical or other contaminant spills onsite?	No	None	No chemical or other spills were noted	
Are all construction materials with potential pollutants covered or stored properly?	N/A	None	No adverse materials are being stored onsite	
Are the Sanitary Services in an appropriate location and in good condition?	Yes	None	Sanitary services are provided by adjacent site	
Are all Non-stormwater Discharges properly controlled ?	Yes	None	No non-stormwater discharges were observed	
Are any additional areas that require Temporary or Permenant Stabilization to be initiated?	No	None	Areas inactive for 14 days or more are required to have temporary or permenant stabilization installed.	

Is the SWPPP Book/Plan being updated with dates and locations of any BMP installations, repairs and removals?	Yes	Update SWPPP plan and book with reports and noted BMP's	SWPPP Book is in site contractors possession
Have all Past Corrective Actions been addressed and documented?	Yes	None	SWPPP Posting and rock exit is in place
Are there any changes to the SWPPP required?	Yes	Close Milne access or install rock exit	Milne access
Is the site In compliance with EPA or NPDES Permit?	Yes	None	General Compliance is indicated

÷

POLLUTION	ON PREVENTION	N, SEDIMENT AND	DEROSION CONTROLS
L	ist Any BMP's Or Controls	s That Require Maintenance	or Corrective Actions?
Control	Location	issue	Maintenance or Corrective Action?
Silt fence	West silt fencing	Fence down	Re set silt fence
Exit/entrance	Milne	Uncontrolled access	Add rock or close off
	<u> </u>		

INSPECTION COMMENTS OR OTHER

Repair silt fence used for fugitive dust, close access or add rock for stabilized access at Milne

CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I
am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."
SWPPP Compliance Inspector
Brad Frosch, TWLLC
Signature: Date: 6 1919
Operator in Control of Daily Site Activities
Dale Armstrong
Signature: Date:
Operator in Control of Plans and Specification
Jim Jepson
Signature: Date:
Additional Operator
n/A
Signature: Date: