## SWPPP COMPLIANCE INSPECTION REPORT PROJECT INFORMATION Date of Inspection Tuesday, July 16, 2019 Project Coors Village Offsite Location Western Trails and Coors Blvd PERMIT INFORMATION NPDES# NMR10022T/NMR10022M Permit Type Construction General Permit Inspection Type 14 day SWPPP Compliance Inspection **OPERATOR INFORMATION** Operator in Control of Plans and Specifications Presbyterian Healthcare Contact Jim Jepson Operator in Control of Daily Site Activities **TLC Plumbing** Jeff Armstrong for Dale Armstrong Contact Additional Operator N/A Contact INSPECTOR INFORMATION Inspectors Name Brad Frosch Title CCIS II 505 858-3100 Contact WEATHER INFORMATION Current Weather Partially cloudy, 86 degrees Forecasted Weather High temperatures/ low probabilty of precipitation Last Rain Event N/A Amount KABQ- Albuquerque International Sunport Weather Station or Onsite Rain Gauge **DISCHARGE INFORMATION** s there Evidence of a Discharge Since Last Inspection? No Was a discharge observed in progress? Nο Location: N/A Discharge Description:

SITE INSPECTION OBSERVATIONS					
SWPPP Item	Yes/No/NA	Action Required	Notes:		
Is the SWPPP Notice properly posted with correct information?	Yes	None	SWPPP information is posted at entrance		
Are the Limits of Disturbance properly protected?	No	Sweep Roadway of sediment daily	Shared access with Jaynes Corp		
Are all Natural Resources or boundary with the Waters of The United States properly protected with barriers or BMP's?	NA	None	No resources to protect		
Are Construction Exits properly controlling sediment track out from the site?	No	Continue to sweep work areas and exits clean of sediment daily	Sediment was observed at Milne circle from recent waterline work. Limit access to controlled exit/entrance.		
Are all Discharge Points and Offsite Flows properly controlled?	Yes	None	Discharges are properly protected		
Are all Channels, Spillways or Emergency Overflows protected?	NA	None	No overflows are associated with this project at this time		
Are Inlets and Water Quality Devise properly protected from sediment?	Yes	None	Inlets are protected from sediment		
Are there any stockpiles inactive for 14 days or more that require Temporary or Permenant Stabilization installed?	No	None	No stockpiles remain onsite		
Do all steep slopes have proper base and intermediate controls in place?	NA	None	No steep slopes are asociated with the project		
Are Wash Out Facilities available and clearly marked ?	Yes	None	A concrete wash out is supplied for project use by adjacent project		
Is Trash and Litter being properly disposed?	Yes	None	Disposal of site debris is provided by adjacent project or is being removed daily		
Are Vehicles and Equipment free of leaks and a Spill Kit available onsite?	Yes	None	No leaks were observed		
Are Dust Control practices in use adequate?	Yes	Continue water suppresion	A water wagon is onsite		
Is there any evidence of chemical or other contaminant spills onsite?	No	None	No chemical or other spills were noted		
Are all construction materials with potential pollutants covered or stored properly?	N/A	None	No adverse materials are being stored onsite		
Are the Sanitary Services in an appropriate location and in good condition?	Yes	None	Sanitary services are provided by adjacent site		
Are all Non-stormwater Discharges properly controlled ?	Yes	None	No non-stormwater discharges were observed		

Are any additional areas that require Temporary or Permenant Stabilization to be initiated?	No	None	As areas are finish graded, site will require permenant stabilization of all disturbed areas
Is the SWPPP Book/Plan being updated with dates and locations of any BMP installations, repairs and removals?	Yes	Update SWPPP plan and book with reports and noted BMP's	SWPPP Book is in site contractors possession
Have all Past Corrective Actions been addressed and documented?	No	None	Past corrective actions have been addressed
Are there any changes to the SWPPP required?	No	None	Restrict access to only protected entrances /exits
Is the site In compliance with EPA or NPDES Permit?	Yes	None	General Compliance is indicated

•

POLLUTION PREVENTION, SEDIMENT AND EROSION CONTROLS				
List Any BMP's Or Controls That Require Maintenance or Corrective Actions?				
Control	Location	Issue	Maintenance or Corrective Action?	
Entrances/ exits	All access points	Track out	Sweep clean daily	

INSPECTION COMMENTS OR OTHER				
Restrict access to controlled entrance Sweep track out daily.	es and exits			
WATER CONTRACTOR OF THE CONTRA	CERTIFICATION ST	ATEMENT		
with a system designed to assure that or inquiry of the person or persons who information submitted is, to the best or	qualified personnel properly gather manage the system, or those perso f my knowledge and belief, true, ac	e prepared under my direction or supervision in accordance ed and evaluated the information submitted. Based on my ins directly responsible for gathering the information, the curate, and complete. I am aware that there are significant of fine and imprisonment for knowing violations."		
Operator in Control of Daily Site Activiti	as			
Dale Armstrong				
Signature:	Date:			
Operator in Control of Plans and Specific Jim Jepson	ation			
Signature:	Date:			
Additional Operator N/A				
Signature:	Date:			