

# Development & Commercial Stormwater Construction Site Inspection Report

General Information			
<b>Project Name</b>	Wilderness Canon		
<b>Owners/Operators Name</b>	ABQ Development / Scott Patrick Homes		
<b>Date of Inspection</b>	05/17/19	<b>Start Time</b>	07:30
<b>Inspector's Name(s)</b>	Jeff Hart		
<b>Inspector's Title(s)</b>	Inspector		
<b>Inspector's Contact Information</b>	Bookkeeping@inspectionsplusinc.com -- 344-9410 office - 550-6119 cell		
<b>Inspector's Qualifications</b>	Training and work experience – see inspector qualification page in section 2 of the SWPPP.		
<b>Type of Inspection:</b>			
<input checked="" type="checkbox"/> Regular <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event			
Weather Information			
<b>Has there been a storm event since the last inspection?</b> No <b>If yes, provide:</b> Storm Start Date: 05/10-11/19     Approximate Amount of Precipitation (in): 0.80" cumulative events per Weather Underground: Wilderness Compound KNMALBUQ514. Storm inspection completed on 05/13/19.			
<b>Weather at time of this inspection?</b>			
<input type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Snowing <input type="checkbox"/> High Winds <input checked="" type="checkbox"/> Partly Cloudy <input type="checkbox"/> Other:			
<b>Have any discharges occurred since the last inspection?</b> No <b>If yes, describe:</b> What did the water look like at the time of the discharge?    Clear <input type="checkbox"/> Partly turbid <input type="checkbox"/> Very turbid			
<b>Are there any discharges at the time of inspection?</b> No <b>If yes, describe:</b> What did the water look like at the time of the discharge?    Clear <input type="checkbox"/> Partly turbid <input type="checkbox"/> Very turbid			
1. <b>Is a rain gage installed on site?</b> Yes <b>Where is it located?</b> NE corner lot 5. Also Weather Underground Wilderness Compound KNMALBUQ514. 2. <b>Has the Rain Event page been filled out?</b> No    see inspection reports in tab 6 of the swppp book/ Inspectors log updated. 3. <b>Are there MSDS sheets on site?</b> Yes <b>Where are they located?</b> 4. <b>Has the SWPPP been signed on the certification page?</b> No <b>What companies have signed?</b> ABQ Development 5. <b>Have the delegation letters been signed?</b> No <b>What companies have signed?</b> ABQ Development 6. <b>Has a delegation of authority been filled out for who is signing the inspection reports?</b> No <b>Who is signing the inspection reports?</b> 7. <b>Has the "Chemical On Site" form been filled out?</b> Yes 8. <b>Is there a spill kit on site?</b> Yes <b>Where is it located?</b> with the contractor on site 9. <b>Have they done any training for the supervisors or others?</b> Yes 10. <b>Was the inspector able to train any one on this visit?</b> No <b>Who did you speak with?</b> Trace			
<b>Are the SWPPP and inspections available on site?</b>	Yes	The SWPPP book and inspections are located at Model home. .	

Notes
1.
2.
3.

### Final Stabilization/Termination Checklist.

1.	Are all soil-disturbing activities complete?	No	
2.	Have all inactive areas of the site not covered by pavement or structure achieved a density of 70% coverage?	No	
3.	Date of Final Stabilization.	No	
<b>If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.</b>			
<b>Date Construction Stopped</b>			<b>Date Construction Resumed</b>
<b>Measures Taken to Stabilize the Site.</b>			

**Verify what stage of construction the project is in, and record dates when activities started and were completed.**

<b>Construction Phasing</b>		
Activity	Current Status	Activity Started / Completed
Installed BMPs	silt fence, chemical toilet, Rock Pad entrance, dirt berms, silt fence check dams, Inlet protection	Started: 03/31/16 Completed: 03/31/16
Site Clearing and Grading	clearing in progress	Started: 03/31/16 Completed: 01/26/17
Installing Utilities	in progress	Started: 06/17/16 Completed: 06/01/17
Building Structure	Block wall construction in progress throughout the site.	Started: 10/20/16 Completed: 06/01/17
Paving and Walks	Curb and entrance works in progress 05/04/17-	Started: 05/04/17 Completed: 06/01/17
Final Grading/ Stabilize Site	In progress	Started: 10/26/17 Completed:
Other		Started: 05/12/16 Completed: 06/01/17

#### Site-specific BMPs

- The corrective actions initiated and date completed are in the Corrective Action Log.

	List of BMPs Installed	BMP Installed?	BMP Maintenance Required?	Notes
1	Portable Toilet	Yes	No	
2	Stabilized Construction Er	Yes	No	
3	Silt Fence	Yes	No	
4	Inlet Protection	Yes	Yes	See the corrective action log
5	Check dams	Yes	No	
6	Earth Berm	Yes	No	
7	Mulch Socks	Yes	No	
8	Wattles	Yes	Yes	See the corrective action log
9	Concrete Washout	Yes	Yes	See the corrective action log
10				

1	Are the BMPs shown on the map?	Yes	
2	Were there changes to the SWPPP?	No	
3	Has the SWPPP been updated?	No	
4	Were the changes to the SWPPP implemented within 7 days?	Yes	

	New BMPs needed	Notes
1		
2		
3		
4		
5		

### Overall Site Issues

*A list of corrective actions will be supplied with this inspection.*

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes.
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	Yes	No	
2	Are natural resource areas (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs?	Yes	No	
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	Yes	Yes	See the corrective action log
4	Are discharge points and receiving waters free of any sediment deposits?	Yes	No	
5	Are storm drain inlets properly protected?	Yes	Yes	See the corrective action log
6	Is the construction exit preventing sediment from being tracked into the street?	Yes	No	
7	Is trash/litter from work areas collected and placed in dumpsters?	Yes	No	
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	Yes	Yes	See the corrective action log

	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed and Notes.
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	Yes	No	
10	Are materials that are potential storm water contaminants stored inside or under cover?	Yes	No	
11	Are non-storm water discharges (e.g., wash water, dewatering) properly controlled?	Yes	No	
12	Has the Site map been updated to reflect current conditions?	Yes	No	The Inspectors map has been updated.
13	Is the NOI posted	Yes	No	NOI Posting Location: Entrance to site.
14	Were previous corrections made within 7 days of last inspection or before the next storm event?	Yes	No	
15	(Other)			

Walk through the facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.			
1	Are there any signs of hazardous materials being exposed to storm water runoff?	No	
2	Have there been any reportable quantities releases of hazardous materials?	No	

#### CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Print name: Jeff Hart Title: Inspector

Signature:  Date: 05/17/19

SWPPP Management Signature:  Date: 5/20/19

Date: 05/17/19

Project: Wilderness Canon by ABQ Development and Scott Patrick Homes

**Corrective Action Log**

Number	Corrective Action Needed	Date Action Noted	Date Corrected	Date Correction Noted By Inspector
40	Maintain the 4" cut back behind the curb: 5116, 5100 Piedra Alta.	05/17/19	5/20/19	
41	Remove concrete washout piles from the ground: 13613, 13617 Piedra Canto and 13601 Elvada.	05/17/19	5/20/19	
42	Wattle required at block wall end to curb: 5100 Piedra Alta.  Wattle required at West corner at stockpile/inlet protection.	05/17/19	5/20/19	

SWPPP Management Signature: 

Date:

5/20/19