



City of Albuquerque
Stormwater Construction Site
Inspection Report

General Information

Project Name and Location	La Mirada Townhomes Wyoming & La Mirada		
Site Contact Name & Agency	James Seligman owner	ESC File No. NPDES ID No.	G19E0304
Date of Inspection	1-10-19	Start/End Time	11:10/11:30
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	east 1/2 mostly complete		
Type of Inspection:	<input checked="" type="radio"/> Regular • <input type="radio"/> During storm event • <input type="radio"/> Post-storm event (> 0.25 inch) • <input type="radio"/> 311 / Complaint Response • <input type="radio"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~45 F°
<input checked="" type="radio"/> Clear • <input type="radio"/> Cloudy • <input type="radio"/> Rain • <input type="radio"/> Sleet • <input type="radio"/> Fog • <input type="radio"/> Snowing • <input type="radio"/> Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="radio"/> Yes • <input type="radio"/> No	
Amount: • < 1/4" • 1/4" to 3/4" • <input checked="" type="radio"/> > 3/4" • Snow _____	

Inspection

CGP ¹ Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice		
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter	✓	Silt fence maintenance SW corner
2.2.3	Sediment control along any perimeter	✓	Sediment in channel west side
2.2.3	Sediment control along any perimeter	✓	require sediment BMP front of lots
2.2.3	Sediment control along any perimeter	✓	sediment in streets
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out		

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets		
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		
2.3.3	Building ^{Waste} Material Storage		no ability to cover dumpster
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage		
2.3.3	Construction and Domestic Wastes	✓	trash in front of NE lot
2.3.3	Construction and Domestic Wastes	✓	Construction waste front yard
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	concrete washout x 3
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.4	Dewatering		
2.1	Discharge off site?	• Yes • <u>No</u>	
4	Self-Inspection Reports	request	Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

¹ Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:

City of Albuquerque Stormwater Inspector Signature and Date:

Curtis C. Cherne
Signature

1-10-10
Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov