



# City of Albuquerque Stormwater Construction Site Inspection Report

## General Information

Project Name and Location	Stormcloud unit 4 Tierra Pintada & Mirchar Arroyo		
Site Contact Name & Agency	Pulte Homes	ESC File No. NPDES ID No.	H09E022A
Date of Inspection	2-6-19	Start/End Time	10:50/11:45
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	Constructing Homes		
Type of Inspection:	<input type="checkbox"/> Regular <input checked="" type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event (> 0.25 inch) <input type="checkbox"/> 311 / Complaint Response <input type="checkbox"/> Follow-Up		

## Weather Information

Weather at time of this inspection?	Temperature: ~ 56 F°
<input type="checkbox"/> Clear <input type="checkbox"/> Cloudy <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Sleet <input type="checkbox"/> Fog <input checked="" type="checkbox"/> Snowing <input type="checkbox"/> Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Amount: <input type="checkbox"/> < 1/4" <input type="checkbox"/> 1/4" to 3/4" <input checked="" type="checkbox"/> > 3/4" <input type="checkbox"/> Snow _____	

## Inspection

CGP <sup>1</sup> Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice		
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter	✓	Lots 66, 67 sit for maintenance (SE corner)
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out		

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets		
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		Dumpster near office not covered
2.3.3	Building Material Storage		8602 monsoon trash/debris front yard
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage	✓	waste container full and not covered monsoon & Arinas 8605
2.3.3	Construction and Domestic Wastes	✓	8547, 8601, 8602 Arinas trash/debris
2.3.3	Construction and Domestic Wastes	✓	trash and sheet rock/debris 8824 out stream
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	washout on lot chinook & summer breeze
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	wash-out 8824 out stream
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.4	Dewatering		
2.1	Discharge off site?	• Yes <input checked="" type="radio"/> No	
4	Self-Inspection Reports	request	Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

<sup>1</sup> Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:


City of Albuquerque Stormwater Inspector Signature and Date: Curtis Cherne 2-6-14  
Signature Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov