



City of Albuquerque
Stormwater Construction Site
Inspection Report

General Information

Project Name and Location	Albuquerque RV and Boat Storage 2201 Vista Oriente NW		
Site Contact Name & Agency	Joel Conant	ESC File No. NPDES ID No.	H10E026B
Date of Inspection	12-6-18	Start/End Time	1:30/2:40
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	Construction sidewalk and structures		
Type of Inspection:	<input checked="" type="radio"/> Regular <input type="radio"/> During storm event <input type="radio"/> Post-storm event (> 0.25 inch) <input type="radio"/> 311 / Complaint Response <input type="radio"/> Follow-Up		

Weather Information

Weather at time of this inspection?	Temperature: ~ 45 F°
<input checked="" type="radio"/> Clear <input checked="" type="radio"/> Cloudy <input type="radio"/> Rain <input type="radio"/> Sleet <input type="radio"/> Fog <input type="radio"/> Snowing <input type="radio"/> Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="radio"/> Yes <input type="radio"/> No	
Amount: <input type="radio"/> < 1/4" <input type="radio"/> 1/4" to 3/4" <input checked="" type="radio"/> > 3/4" <input type="radio"/> Snow _____	

Inspection

CGP ¹ Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice		
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter	✓	southeast corner on street sediment BMP or remove dirt
2.2.3	Sediment control along any perimeter	✓	dirt in gutter - remove
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out		

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets		
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		
2.3.3	Building Material Storage		
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage	✓	buckets in lay-down area
2.3.3	Construction and Domestic Wastes	✓	trash southeast corner, old car
2.3.3	Construction and Domestic Wastes	✓	debris pile southeast
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	washout from curb cut
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	murder wash-out, debris pile NW
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	✓	washing metal
2.4	Dewatering		trash dumpster has no cover
2.1	Discharge off site?	• Yes • No	
4	Self-Inspection Reports	request	Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

¹ Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:	JM CONANT @ GMAIL.COM
	802-299-6570

City of Albuquerque Stormwater Inspector Signature and Date:

Curtis Cherne
Signature

12-6-18
Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov