

City of Albuquerque Stormwater Construction Site Inspection Report

| General Information | | | | | | | |
|---|---|------------------------|-------------|------------------------------|------------------------|---------------|-----------|
| ESC File No. | H20E00 | D3D_S Project Name: | | Demolition and stabilization | | | |
| NPDES Id. No. | NMR10055D | | Location: | | 2004 Wyoming Blvd NE | | |
| 4/19/2023 | | Owner | | | Contractor | | |
| Operator | | WFC Wyoming NM LLC | | | MAPP | | |
| Contact name & title | | Renaldo Gallagher | | | Victor Jacques | | |
| e-mail | | rgallagher@Westfin.com | | | vjacques@MAPPbuild.com | | |
| Contact Phone # | | 770-344-8962 | | | 972-839-0343 | | |
| COA Inspector | | Doug Hughes | | | Start/End Time: | 11:30 |)am |
| Construction Phase: | | | | | of Occupancy | | |
| Type of Inspection: | | Regular | Storm Event | Post Storm I | Event >0.25" | 311/Complaint | Follow Up |
| Weath | er at time of i | nspection? | Clea | r | Temper | ature: ~ | 62 |
| Estimated date of last storm 0.25" or greater | | | | | | | |
| Item Number | Deficiency/ Corrective Action Permit coverage wasn't posted. You must post a sign or other notice of your permit coverage at a safe, | | | | | | |
| | publicly accessible location in close proximity to the construction site. The notice must be located so it is visible from the public road that is nearest to the active part of the construction site, and it must use a font large enough to be readily viewed from a public right-of- way per CGP 1.5 | | | | | | |
| 2 | SWPPP wasn't available on site at time of inspection, so it couldn't be checked to see if it is up-to-date Provide a scanned copy of the up-to-date SWPPP with all reports to the Storm Water Quality Section at 600 2nd St NW suite 400 - Jhughes@cabq.gov - Per CGP 4.8.2 | | | | | | |
| 3 | Stabilization was missing from the south half of this site where the building and parking lot were demolished - You must continue permit coverage, self-inspections, SWPPP and BMP maintenance until the City determines that the Final Stabilization Criteria CGP2.2.14.c has been satisfied. Then you must remove the BMPs and send documentation of the Final Stabilization to the EPA with a Notice of Termination (NOT) per CGP 8.2 to end your coverage under the CGP. This step is independent of the Work Order. Please copy me with the documentation and the EPA's acceptance of the NOT. | | | | | | |
| 2.1 | Discharge off site? | (Y/N) | no | | | | |
| | - | | 110 | | . <u>.</u> | • | |
| 4 | Self Inspect | tion Reports | | Latest rep | oort Date: | n/a | |
| | | | | | | | |

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Doug Hughes (505) 924-3420

jhughes@cabq.gov