



West Mesa RV Park  
S.M. Quraishi  
General Permit SWPPP Inspection



99999 LEONIDAS LN NW  
ALBUQUERQUE, NM  
87121



Last Rain Event

Monday, February 15, 2021,  
0.01"

Last Precipitation

Thursday, March 25, 2021,  
0.12"

48h Forecast

11% Chance of  
Rain

Inspection Date and Time

Apr 1, 2021, 8:23:22 AM

Completed by

Marcos Valadez

Frequency

Bi-weekly -

Permit #

NMR1003H4

Inspection Form Instructions - Review each question for this inspection carefully, then answer YES, NO, or N/A (not applicable). If any of the items below are out of compliance, press the "Add Action Item" button above to add a corrective action.

General  
Information

Inspector's Qualifications - Trained and work experience - see inspector qualification page in section 2 of the SWPPP.

Type of Inspection:

**Regular**

~~During storm-  
event~~

~~Post storm event~~

Weather  
Information

Last Storm Event Information - For information on the last storm event, see the weather event information at the end of this inspection.

Weather at time of this inspection?

**Clear**

~~Cloudy~~

~~Rain~~

~~Sleet~~

~~Snowing~~

~~High Winds~~

~~Partly~~

~~Cloudy~~

Have any discharges occurred since the last inspection?

~~Yes~~

**No**

If yes, what did the water look like at the time of the discharge?

Are there any discharges at the time of this inspection?

~~Yes~~

**No**

If yes, what did the water look like at the time of the discharge?

Is a rain gauge installed on site?

~~Yes~~

**No**

If yes, where is it located?

Install a rain gauge on site.

Has the Rain Event Page been filled out?

~~Yes~~

**No**

Are there SDS sheets on site?

~~Yes~~

**No**

If yes, where are they located?

No one has been on site to visit with about where the SDS sheets are located.

If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.

Date Construction Stopped

Date Construction Resumed

Measures Taken to Stabilize the Site:

---

Construction  
Phasing

Verify what stage of construction the project is in, and record dates when activities started and were completed.

Installed BMPs

~~Not~~

~~Started~~

|

**| Started**  
~~Completed~~

Started: 2/4/2021

Completed: 03/18/21

Site Clearing and Grading

~~Not-  
Started~~

**| Started**  
~~Completed~~

Started: 2/4/2021

Completed:

Installing Utilities

~~Not-  
Started~~

**| Started**  
~~Completed~~

Started: 2/4/2021

Completed:

Building Structure

Started:

Completed:

Paving and Walks

Started:

Completed:

Final Grading/Stabilize Site

Started:

Completed:

Other

~~Not-  
Started~~

**|**

☒ **Started**

☐ Completed

Started: Curb and gutter

---

### Site-specific BMPs

The corrective actions initiated and date completed are in the Corrective Action Log

List of BMPs Installed:

Silt fence, Stabilized construction entrance, port-a-potty, mulch sock, pond, roll off

Are all of the above controls installed?

☒ **Yes**

☐ No

Do any of the above controls need maintenance?

☐ Yes

☒ **No**

If any of the controls have not been installed or require maintenance, please list the control and explain.

Are the BMPs shown on the map?

☒ **Yes**

☐ No

Were there any changes to the SWPPP?

☒ **Yes**

☐ No

Has the SWPPP been updated?

☒ **Yes**

☐ No

Were the changes to the SWPPP implemented within 7 days?

☒ **Yes**

☐ No

List any new BMPs needed:

Notes:

The site looks good at the time of inspection

---

### Oversight

## Issues

A list of corrective actions will be supplied with this inspection.

1. Are all slopes and disturbed areas not actively being worked properly stabilized?

Implemented?

~~Yes~~

~~No~~

| **N/A**

Maintenance Required?

~~Yes~~

~~No~~

| **N/A**

2. Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs?

Implemented?

~~Yes~~

~~No~~

| **N/A**

Maintenance Required?

~~Yes~~

~~No~~

| **N/A**

3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?

Implemented?

| **Yes**

~~No~~

~~N/A~~

Maintenance Required?

~~Yes~~

| **No**

~~N/A~~

4. Are discharge points and receiving waters free of any sediment deposits?

Implemented?

| **Yes**  
~~No~~  
~~N/A~~

Maintenance Required?

~~Yes~~  
| **No**  
~~N/A~~

5. Are storm drain inlets properly protected?

Implemented?

~~Yes~~  
~~No~~  
| **N/A**

Maintenance Required?

~~Yes~~  
~~No~~  
| **N/A**

6. Is the construction exit preventing sediment from being tracked into the street?

Implemented?

| **Yes**  
~~No~~  
~~N/A~~

Maintenance Required?

~~Yes~~  
| **No**  
~~N/A~~

7. Is trash/litter from work areas collected and placed in dumpsters?

Implemented?

| **Yes**  
~~No~~  
~~N/A~~

Maintenance Required?

~~Yes~~  
| **No**  
~~N/A~~

8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?

Implemented?

| **Yes**  
~~No~~  
~~N/A~~

Maintenance Required?

~~Yes~~  
| **No**  
~~N/A~~

9. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?

Implemented?

~~Yes~~  
~~No~~  
| **N/A**

Maintenance Required

~~Yes~~  
~~No~~  
| **N/A**

10. Are materials that are potential storm water contaminants stored inside or under cover?

Implemented?

| **Yes**  
~~No~~  
~~N/A~~

Maintenance Required?

~~Yes~~  
| **No**  
~~N/A~~

11. Are non-storm water discharges (e.g., wash water, dewatering) properly controlled?

Implemented?

~~Yes~~  
~~No~~  
| **N/A**

Maintenance Required?

~~Yes~~

~~No~~

| **N/A**

12. Has the Site map been updated to reflect current conditions?

Implemented?

| **Yes**

~~No~~

~~N/A~~

Maintenance Required?

~~Yes~~

| **No**

~~N/A~~

13. Is the NOI posted?

Implemented?

| **Yes**

~~No~~

~~N/A~~

Maintenance Required?

~~Yes~~

| **No**

~~N/A~~

14. Were previous corrections made within 7 days of last inspection or before the next storm event?

Implemented?

| **Yes**

~~No~~

~~N/A~~

Maintenance Required?

~~Yes~~

| **No**

~~N/A~~

Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.



Are there any signs of hazardous materials being exposed to storm water runoff?

~~Yes~~

| **No**

Have there been any reportable quantities releases of hazardous materials?

~~Yes~~

| **No**

Additional Notes

Grading in progress

## Certification

### Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

### Electronic Signature

**X** *Marcos Valadez*

Date

April 1, 2021 at 8:37:45 AM MDT

Title

Inspector

---



Photos



image.jpg



image.jpg



image.jpg



image.jpg



image.jpg



image.jpg

## Weather History

☒ Precipitation Recorded   ☐ No Precipitation   ☐ Missed or data unavailable

### March






18 th	0	19 th	0	20 th	0	21 st	0	22 nd	0	23 rd	0.08"	24 th	0.12"
25 th	0	26 th	0	27 th	0	28 th	0	29 th	0	30 th	0	31 st	0

### April

1 st	0
------	---

All precipitation totals are obtained from the National Oceanic and Atmospheric Administration (NOAA). Precipitation readings are based on the latitude and longitude for each site as entered into complianceGO. Occasionally NOAA fails to return/record data. Days where this occurs are so indicated.

## Action Items

Title	Inspector	Date	Priority	Location	Description	Status	Closer	Notes	Imgs
Site map	Marcos Valadez	February 19, 2021	7 Days	SWPPP	need to update the site map to include the offsite area where they are working. The information has been turned into the SWPPP creation company. It is being worked on.	Closed April 1, 2021	Marcos Valadez	✓ Closed April 1, 2021Completed	
Trash bin	Marcos Valadez	February 19, 2021	7 Days	onsite	Need to set up a trash bin	Closed April 1, 2021	Marcos Valadez	✓ Closed April 1, 2021Dumpster is on site	
Loose Trash	Marcos Valadez	February 19, 2021	7 Days	West side	Trash needs to be removed from the West side of the site.	Closed April 1, 2021	Marcos Valadez	✓ Closed April 1, 2021Completed	 <a href="#">Photo 1</a>  <a href="#">Photo 2</a>
Silt Fence	Marcos Valadez	February 19, 2021	7 Days	rock pad entrance	Need to toe in the SF at the rock pad entrance.	Closed March 18, 2021	Marcos Valadez	✓ Closed March 18, 2021Completed	 <a href="#">Photo 1</a>
Silt Fence	Marcos Valadez	February 19, 2021	7 Days	SW corner	Need to re-install the silt fence on the SW corner of the site.	Closed March 18, 2021	Marcos Valadez	✓ Closed March 18, 2021Completed	 <a href="#">Photo 1</a>
Sweep Street	Marcos Valadez	February 19, 2021	7 Days	SE corner	Sweep the asphalt at the SE corner.	Closed March 18, 2021	Marcos Valadez	✓ Closed March 18, 2021Completed	 <a href="#">Photo 1</a>
Silt fence	Marcos Valadez	February 4, 2021	7 Days	West Mesa RV Park	Reinstall silt fence	Closed March 18, 2021	Marcos Valadez	✓ Closed March 18, 2021Completed	