



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

ESC File No.	K09E048E	Project Name:	Goodwill
NPDES Id. No.	NMR1006R2	Location:	270 98th St NW
3/12/2025	Owner	Contractor	
Operator	Goodwill Industries of New Mexico	Architectural Contractors Inc	
Contact name & title	Shauna Kastle CEO	Scooter Haynes	
e-mail	skastle@goodwillnm.org	Scooter@scmpartners.com	
Contact Phone #	505-881-6401 ext 9	898-6622	
COA Inspector	Chancellor English	Start/End Time:	11:15am
Construction Phase:	Verticals		
Type of Inspection:	<input checked="" type="checkbox"/> Regular	<input type="checkbox"/> Storm Event	<input type="checkbox"/> Post Storm Event >0.25"
Weather at time of inspection?	Clear	311/Complaint	Follow Up
Temperature:	~	60	
Estimated date of last storm 0.25" or greater	11/7/2024		

Item Number	Deficiency/ Corrective Action
1	The SWPPP has not been certified by both operators in violation of CGP Part 7.2.10. The self-inspection reports were not available during the inspection in violation of CGP Part 4.7.3. The NOI for Architectural Contractors Inc is missing from the SWPPP in violation of CGP Part 7.2.11 Required mitigation: Both signatories must sign and date your SWPPP in accordance with CGP Appendix G, Part G.11 per CGP Part 7.2.10. You must keep a copy of all inspection reports at the site or at an easily accessible location so that they can be made immediately available at the time of an on-site inspection per CGP Part 4.7.3. Once you are authorized for CGP coverage, you must include a copy of your NOI submitted to the EPA per CGP Part 7.2.11.
2	Sediment has been tracked-out of your site onto the access road leading to Bluewater Rd in violation of CGP Part 2.2.4. Required mitigation: Where sediment has been tracked-out from your site onto paved roads, sidewalks, or other paved areas outside of your site, remove the deposited sediment by the end of the same business day in which the track-out occurs or by the end of the next business day if track-out occurs on a non-business day per CGP Part 2.2.4.d. Remove the track-out by sweeping, shoveling, or vacuuming these surfaces, or by using other similarly effective means of sediment removal. You are prohibited from hosing or sweeping tracked-out sediment into any constructed or natural site drainage feature, storm drain inlet, or receiving water.
3	There are several areas with concrete washout on bare soil in violation of CGP Part 2.3.4. Required mitigation: Direct wash water into a leak-proof container or a leak-proof and lined pit designed so no overflows can occur due to inadequate sizing or precipitation per CGP Part 2.3.4. Do not allow liquid wastes to be disposed of through infiltration or to otherwise be disposed of on the ground.
2.1	Discharge off site? (Y/N)
4	Self Inspection Reports
	no
	No
	Latest report Date:
	N/A

Notes:	
Re-install stormwater controls around perimeter and construction exits. Ensure that the inspection reports are signed by both operators.	

City of Albuquerque Stormwater Inspector Signature and date: 3/13/2025
Contact information: Chancellor English (505) 924-3325
english@cabq.gov

Chancellor English