



City of Albuquerque
Stormwater Construction Site
Inspection Report

General Information

Project Name and Location	Generating at West Mesa 57th & Avalon		
Site Contact Name & Agency	Joe Cocchia Gorman & Gorman	ESC File No. NPDES ID No.	K11E009
Date of Inspection	1-9-19	Start/End Time	10:05/10:40
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	Constructing bldgs		

Type of Inspection:

☒ Regular • During storm event • Post-storm event (> 0.25 inch) • 311 / Complaint Response • Follow-Up

Weather Information

Weather at time of this inspection?

Temperature: ~ 35 F°

☒ Clear • Cloudy • Rain • Sleet • Fog • Snowing • Windy

Has there been a storm event since the site was Permitted? ☒ Yes • No

Amount: • < 1/4" • 1/4" to 3/4" • > 3/4" • Snow _____

Inspection

CGP ¹ Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice	✓	posted on trailer, should be moved to new street
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter	✓	sediment in street - north by truck-out per 2
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter	✓	dirt too high - replace sediment control east side of 2
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out		

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets		
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		
2.3.3	Building Material Storage		
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage	✓	no spill kit
2.3.3	Construction and Domestic Wastes		
2.3.3	Construction and Domestic Wastes		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.4	Dewatering		
2.1	Discharge off site?	• Yes • <u>No</u>	
4	Self-Inspection Reports	request	Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

¹ Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:

City of Albuquerque Stormwater Inspector Signature and Date:

Curtis A. Cherne

1-9-19

Signature

Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov