



# City of Albuquerque Stormwater Construction Site Inspection Report

## General Information

Project Name and Location	Beehive 4 Hills Tranway 4 Central		
Site Contact Name & Agency	Jason Castillo S & J Enterprises	ESC File No. NPDES ID No.	L23E022 NMR1001R
Date of Inspection	2-20-19	Start/End Time	1:35 / 1:50
COA Inspector Name	Curtis Cherne, Stormwater Quality		
Describe Present Phase of Construction	grading / over-ex		
Type of Inspection:	<input checked="" type="radio"/> Regular    • During storm event    • Post-storm event (> 0.25 inch)    • 311 / Complaint Response    • Follow-Up		

## Weather Information

Weather at time of this inspection?	Temperature: ~35 F°
<input checked="" type="radio"/> Clear    • Cloudy    • Rain    • Sleet    • Fog    • Snowing    • Windy	
Has there been a storm event since the site was Permitted? <input checked="" type="radio"/> Yes    • No	
Amount: <input checked="" type="radio"/> < 1/4"    • 1/4" to 3/4"    • > 3/4"    • Snow 2"	

## Inspection

CGP <sup>1</sup> Section	BMP / Activity	Maintenance or Corrective Action Required	Location and Notes
1.5	Post a Notice	✓	not posted
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		
2.2.3	Sediment control along any perimeter	✓	require silt fence south edge
2.2.3	Sediment control along any perimeter	✓	double-up SE corner or use wattles
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.3	Sediment control along any perimeter		
2.2.4	Minimize sediment track-out	✓	can use asphalt, if ok w/ property owner dirt limit is curb return recommend track out pad

2.2.5	Manage stockpiles		
2.2.6	Minimize Dust		
2.2.10	Protect Storm Drain Inlets	✓	re protection needs maintenance x 2
2.2.10	Protect Storm Drain Inlets		
2.2.11	Minimize erosion of conveyance channels		
2.2.12	Sediment Basins		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.2.14	Stabilize exposed portions of the site.		
2.3.1	Equipment and Vehicle Fueling		
2.3.2	Equipment and Vehicle Washing		
2.3.3	Building Material Storage		
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage		
2.3.3	Construction and Domestic Wastes		
2.3.3	Construction and Domestic Wastes		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		
2.4	Dewatering		
2.1	Discharge off site?	• Yes <input checked="" type="radio"/> No	
4	Self-Inspection Reports	require	Latest Report Date: < 2 wks

Notes: (City Inspector Use) Items in compliance can be left blank.

<sup>1</sup> Construction General Permit (CGP)

Maintenance or corrective actions are to be completed within 7 days.

Notes:

City of Albuquerque Stormwater Inspector Signature and Date:

*Curtis C. Cherne*  
Signature

2-20-19  
Date

Contact Info: Curtis Cherne, 505-924-3420, ccherne@cabq.gov