

CITY OF ALBUQUERQUE



May 22, 2018

Diane Hoelzer, P.E.
Mark Goodwin & Associates
PO Box 90606
Albuquerque, NM, 87199

**RE: Juan Tabo Hills Estates
Manhole 47
Drainage Report Stamp Date: 5/10/18
Revision Sheet Stamp Date: 5/11/18
Hydrology File- M21D018; DRB# 1005278**

Dear Ms. Hoelzer:

Based on the information provided in your submittal received 5/11/18, this submittal cannot be approved for Work Order by Hydrology.

1. Bolt down the manhole lid at MH-47.
2. Bolt down the manhole lid at the junction box (between MH-13 and Tijeras).
3. For RCP on steep slopes (greater than 20%), provide concrete pipe anchors, ~35' o.c.
4. Correct the build note for MH-47 on sheet 5: MH diameter is missing, INV OUT is incorrect.
5. Confirm the slope of the RCP between MH-47 and MH-9 (23% on sheet 5 vs 27% in the report).
6. The additional revision sheets (5.1 and 5.2) need to be stamped and should have CoA in the title block (not AMAFCA).

If you have any questions, you can contact me at 924-3695 or dpeterson@cabq.gov.

Sincerely,

Dana Peterson, P.E.
Senior Engineer, Planning Dept.
Development Review Services