



City of Albuquerque Stormwater Construction Site Inspection Report

General Information

ESC File No.	U13E001	Project Name:	Tract 7 MDS		
NPDES Id. No.		Location:	9601 Broadway Blvd SE		
4/14/2022	Owner	Contractor			
Operator	MDS Investments, LLC	Guzman Construction Solutions			
Contact name & title	Kyle Bodine	Rudy Guzman			
e-mail	Kyle@sc3intl.com	rudy@guzmancs.com			
Contact Phone #	681-9932	505-459-3128			
COA Inspector	Doug Hughes	Start/End Time:	5PM		
Construction Phase:	Excavation/grading				
Type of Inspection:	<input type="checkbox"/> Regular	<input type="checkbox"/> Storm Event	<input type="checkbox"/> Past Storm Event >0.25"	<input type="checkbox"/> 311/Complaint	<input checked="" type="checkbox"/> Follow Up
Weather at time of inspection?		Cloudy	Temperature: ~		75
Estimated date of last storm 0.25" or greater		3/22/2022			
Item Number	Deficiency/ Corrective Action				
1	There hasn't been any noticeable activity in 29 days. Stabilize areas that are to remain inactive for 14 days or more per CGP2.2.14.a. The Arid and Semi-arid Exceptions don't apply this time of the year so Seed & Hydromulch would be appropriate. Alternatively Gravel is frequently used to satisfy the Final Stabilization Criteria for Construction Material Storage Yards.				
2.1	Discharge off site? (Y/N)	no			
4	Self Inspection Reports	Requested	Latest report Date:		

Notes:

The Silt Fence was in place around the perimeter though it needed maintenance in some spots
Still just 2 stockpiles.

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Doug Hughes (505-924-3420)

jhughes@cabq.gov

4/15/2022

James D. Hughes