

# CITY OF ALBUQUERQUE



February 13, 2015

Eugenio Valdez, P.E.  
Wilson & Company, Inc.  
4900 Lang Ave. NE  
Albuquerque, NM 87109

**Re: El Dorado High School  
Construction Drawings for SD tie-in to Embudito Arroyo (G22D004)  
Engineer's Stamp Date 1-16-2015**

Dear Mr. Valdez,

Based upon the information provided in your submittal received 1-20-15, the above referenced plan cannot be approved for SO-19 Permit until the following comments are addressed:

- On Sheet C101, show the extents of demolition at the channel. Show the channel.
- Provide a detail clearly showing the limits of demolition of channel. In order to preserve some length of the channel reinforcing in order to tie it into the new construction, a note may be required stating to "chip the concrete rather than sawcut in order to preserve the reinforcing."
- Water quality manhole is not necessary since plate water quality structure can be installed in the inlet
- Channel penetration detail on Sheet 501 should be modified so that is specific to this situation, shows existing and new construction to scale.
- On the next submittal, only 2 sets of full size construction plans are required.

PO Box 1293

Albuquerque

New Mexico 87103

[www.cabq.gov](http://www.cabq.gov)

If you have any questions, you can contact me at 924-3695.

Sincerely,

Rita Harmon, P.E.  
Senior Engineer, Planning Dept.  
Development and Building Services

Orig: Drainage file