



City of Albuquerque Stormwater Construction Site Inspection Report

General Information									
ESC File No.	D17E003A		Project Name:		Cottonwood Classical Academy				
NPDES Id. No.	NMR1004DU		Location:		7800 Jefferson St NE				
7/21/2023		Owner			Contractor				
Operator		Cottonwood Classical Foundation			Accent Landscaping				
Contact name & title		John Binnert			Tyson West				
e-mail		john.binnert@cottonwoodclassical.org			twest@accentnm.com				
Contact Phone #		831-331-5148			505-274-9313				
COA Inspector		James Hughes			Start/End Time:		noon		
Construction Phase:		Grading							
Type of Inspection:		Regular		Storm Event		Post Storm Event >0.25"		311/Complaint	
Follow Up									
Weather at time of inspection?		Clear			Temperature: ~		100		
Estimated date of last storm 0.25" or greater		5/22/2023							
Item Number									
Deficiency/ Corrective Action									
1		There is no sign with your NPDES permit coverage posted for safe public viewing, which is a violation of CGP 1.5. Required Mitigation: You must post a sign or other notice of your permit coverage at a safe, publicly accessible location in close proximity to the construction site. The notice must be located so it is visible from the public road that is nearest to the active part of the construction site, and it must use a font large enough to be readily viewed from a public right-of- way per CGP 1.5.							
2		Your SWPPP and Self inspection reports were not available on-site during the inspection in violation of City Ordinance § 14-5-2-11(C)(1) and in violation of CGP 7.1. Your SWPPP also seems to be out-of-date in violation of CGP 7.3. with an inaccurate map, expired CGP coverage, and missing inspection reports. Your Required Mitigation: The SWPPP must be kept up-to-date per CGP 7.1 and available on-site per CGP 7.3. If an on-site location is unavailable to keep the SWPPP when no personnel are present, notice of the plan's location must be posted near the main entrance of your construction site per CGP 7.3.							
3		New erosion wasn't noted at the outlet during this inspection.							
4		Sediment was not noted during this inspection.							
5		BMPs Silt fence was installed on the north half of the disturbed area but it was still missing the southwest corner of the site, the area used for staging during construction of the Gym. Required Mitigation: Install and maintain all BMPs per an Updated SWPPP Map. Ensure that all stormwater controls (BMPs) are maintained and remain in effective operating condition during permit coverage per CGP 2.1.4. If at any time you find that a stormwater control needs routine Maintenance, you must immediately initiate the needed maintenance work and complete such work by the close of the next business day. When the problem requires a new or replacement control or significant repair, install the new or modified control and make it operational, or complete the repair, by no later than seven (7) calendar days from the time of discovery per CGP 5.2.1.							
		In accordance with City Ordinance § 14-5-2-11(C)(1), self-inspections must continue until the site is "determined as stabilized by the city." The property owner/operator is responsible for determining when the "Conditions for Terminating CGP Coverage" per CGP Part 8.2 are satisfied and then for filing their Notice of Termination (NOT) with the EPA. Each operator may terminate CGP coverage only if one or more of the conditions in Part 8.2.1, 8.2.2, or 8.2.3 has occurred. After filing the NOT with the EPA, the property owner is responsible for requesting a Determination of Stabilization from the City.							
3 & 4		Discharge off site? (Y/N)		No					
2		Self Inspection Reports		requested		Latest report Date:		??	
Notes:									
2017 CGP coverage expired, Called owner & left message.									
I called both operators on 7/25/23, and neither had a SWPPP or Posting when we talked.									

City of Albuquerque Stormwater Inspector Signature and date:  
Contact information: Doug Hughes (505) 924-3420  
[jhughes@cabq.gov](mailto:jhughes@cabq.gov)