

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information							
NPDES Id. No.	NMR1005D6		ocation:		Calle Cuarta		
		Owner		3525 4th St NW			
12/14/2023		Yes Housing, Inc.			Contractor Pavilion Construction		
Operator Contact name & title		Page Ollice			Jared McCarn		
e-mail		pollice@yeshousing.org			jmccarn@pavilionconstruction.com		
Contact Phone #		505-923-9607			505-668-8854		
COA Inspector Construction Phase:		Chancellor English			Start/End Time: 1015am		am
		grading Regular Storm Event Post Storm Event >0.25" 311/Complaint Follow U					<b>Falley Un</b>
	spection:	Regular	Storm Event			311/Complaint	Follow Up
Weather at time of i			Raiı	า	Temper	<u>ature: ~</u>	45
Estimated	date of last s	<u>torm 0.25" o</u>	r greater			12/14/2023	
Item	Deficiency/ Corrective Action						
Number							
1	BMPs - The silt fence along Fitzgerald Rd. is still not entrenched in violation of CGP Part 2.1.2. There are						
	no perimeter stormwater controls along the neighboring property (504 Fitzgerald Rd.) in violation of						
	CGP Part 2.2.3. Required Mitigation: You must install all stormwater controls in accordance with good						
	engineering practices, including applicable design specifications per CGP 2.1.2. Silt fencing requires						
	entrenching in order to be an effective stormwater control. Install sediment controls along any						
	perimeter areas of the site that are downslope from any exposed soil or other disturbed areas per CGP						
	Part 2.2.3. The elevated pads that have been installed mean the perimeter is downslope						
	2 SWPPP - The self-inspection reports were unavailable at the time of the inspection in violation of CGP						
2	SWPPP - The self-inspection reports were unavailable at the time of the inspection in violation of CGP						
	Part 4.7.3 and City Ordinance § 14-5-2-11. The SWPPP Map needs to be updated to reflect the current on-site conditions regarding the construction fenced area on the neighboring property in violation of CGP Part 7.4.1. Required Mitigation: At a minimum, a routine compliance self-inspection once every 14 days and after any precipitation event of ¼ inch or greater until the site construction has been completed and the site has been determined as stabilized by the City per City Ordinance § 14-5-2-11 and CGP Part 4.2. You must keep a copy of all inspection reports at the site or at an easily accessible location, so that it can be made immediately available at the time of an on-site inspection per CGP Part 4.7.3. You must modify your SWPPP, including the site maps, within seven days you make changes to your construction plans, stormwater controls, or other activities at your site that are no longer accurately reflected in your SWPPP per CGP Part 7.4.1. Amend the site map to reflect the current boundaries of the construction site.						
2.1	Discharge off site?	(Y/N)	no				
4	Self Inspect	tion Reports	requested	Latest reg	oort Date:	N/A	
· ·			·····			,,,	
Netes							
Notes:							
Previous NOV for initiating land disturbance w/o BMPs							
Ensure that any corrective actions taken to improve the construction exit is noted in the corrective							
action log of the SWPPP.							

City of Albuquerque Stormwater Inspector Signature and date: Contact information: Chancellor English (505) 924-3325 cenglish@cabq.gov