

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No. K09E0				Caliber Collision				
NPDES Id. No. NIVIR1006					250 98th St NW			
10/21/2024		Owner	mant CC Albuqua	raus IIC	Contractor			
Operator		Cross Development CC Albuquerque, LLC			Madewell Construction			
Contact name & title		Joe Dell			Paul Hubbard			
e-mail		Joe@crossdevelopment.net			paul@madewell-construction.com			
Contact Phone #		214-762-1824			937-798-1475			
COA Inspector		Doug Hughes			Time	9AM		
Construction Phase:					& footers	T	I	
Type of Inspection:		Regular	Storm Event	Post Storm		311/Complaint	Follow Up	
Weather at time of i					Temperature: ~ 50			
Estimated	date of last s	torm 0.25" c	r greater			10/19/2029		
Item Parising / Consulting Aution								
Number	Deficiency/ Corrective Action							
	Chability at the court half again in investigation and a state of the left of the COOP							
1	<b>Stabilization</b> — The south half-acre is inactive and not properly stabilized in violation of CGP							
	2.2.14. Weeds in that area are in violation of the Weed, Litter, and Snow Removal Ordinance							
	(§ 9-8-1). Required Mitigation: Stabilize the inactive disturbed areas and "large bare areas"							
	per CGP 2.2.14.c.i. Implement and maintain stabilization measures in areas that remain							
	inactive for 14 days or more. Measures must be initiated within 14 days and completed no							
	later than 14	days per CG	P 2.2.14.					
2	BMPs - The Silt Fence was missing around the south half acre of the site in violation of CGP							
	2.1. Earthwork had blocked the temporary diversion swale on the east side of the property							
	last month. Some dirt had been removed, but the swale was still blocked, and there were							
	several holes in the silt fence. The potential diversion into the neighbor's property creates a							
	new erosive discharge point to the east violating CGP 2.2.11. The west silt fence also has							
	several holes in it. The new stormwater pond was supposed to be constructed before the							
	earthwork began, but it is still incomplete in violation of CGP 2.1.3. <b>Required mitigation:</b> If at							
	any time you find that a stormwater control needs routine Maintenance, you must							
	immediately initiate the needed maintenance work and complete such work by the close of							
	the next business day. When the problem requires a new or replacement control or significant							
		•	•	•	•		-	
	repair, install the new or modified control and make it operational or complete the repair by no later than seven (7) calendar days from the time of discovery per CGP 5.2.1. Portions of							
	, , , , , , , , , , , , , , , , , , , ,							
	the silt fence must be replaced and the east swale restored to grade. All BMPs must be							
	constructed as shown on the approved SWPPP including the stormwater pond.							
2.1	Discharge off site?	(Y/N)	no					
		tion Reports		Latost ro	oort Date:	10/9/20	024	
4	sen mspeci	non reports	requested	Latestie	oort Date:	10/9/20	U <b>2</b> 4	

Notes:				
The SWPPP is in the Office. The Report wasn't signed by the operators.				

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: James Hughes

jhughes@cabq.gov

10/23/2024

James D. Hughes