

## City of Albuquerque Stormwater Construction Site Inspection Report

			General Info	rmation				
Project Name and Location		Family Dollar 1400 Gibson SE						
Site Contact Name & Agency		Bret Blanchard			ESC File No. NPDES ID No.	L15E049		
Date of Inspection		11/02/2018			Start/End Time	10:30am 11:15am		
COA Inspector Name		Cassandra Durkin, Stormwater Quality						
Describe Present Phase of Construction		Landscaping						
Type o	f Inspection:							
⊠ F	Regular During stor	m event Pos	st-storm event (	> 0.25 inch)	311 / Complaint R	esponse Follow-Up		
			Weather Info	rmation				
Weath	er at time of this inspectio	n?			Tem	perature: ~50 F°		
Σ	Clear Cloudy I	Rain Sleet	□Fog □S	Snowing [	Windy			
Has th	ere been a storm event sin nt:		ermitted? X	Yes No "	,	the second second		
			Inspect	ion				
						*		
CGP	BMP / Activity	Maintenance Required? (1)	Corrective Action Required? (2)	Location and Notes				
1.5	Post a Notice							
2.2.1	Provide and maintain Natural buffer when Waters of the US < 50 ft		- I					
2.2.3	Sediment control along any perimeter		Yes	Silt Fence	Required at SW	Corner		
2.2.3	Sediment control along any perimeter	Yes		Maintain S dirt from st		NW Corner, remove		
2.2.3	Sediment control along any perimeter		1					
2.2.3	Sediment control along any perimeter	1 1						
2.2.3	Sediment control along any perimeter		100					
2.2.3	Sediment control along any perimeter				*			
2.2.3	Sediment control along any perimeter							
2.2.4	Minimize sediment track-out							
2.2.5	Manage stockpiles							

2.2.6	Minimize Dust			20 20 4
2.2.10	Protect Storm Drain Inlets	Yes		Maintain Inlet Protection SE of Building
2.2.10	Protect Storm Drain Inlets			Page 181
2.2.11	Minimize erosion of conveyance channels		Yes	Roof Drains are causing erosion
2.2.12	Sediment Basins			
2.2.14	Stabilize exposed portions of the site.			
2.2.14	Stabilize exposed portions of the site.			
2.2.14	Stabilize exposed portions of the site.			
2.2.14	Stabilize exposed portions of the site.			
2.3.1	Equipment and Vehicle Fueling			
2.3.2	Equipment and Vehicle Washing			The second
2.3.3	Building Material Storage			
2.3.3	Fuel, oil, hydraulic fluid, petroleum products and chemical storage			
2.3.3	Construction and Domestic Wastes	Yes		Debris, Litter, and Dirt piled against alley wall.
2.3.3	Construction and Domestic Wastes		Yes	Waste Container required
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.	Yes		Remove mortor washout from SW Corner of site.
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.		3.1-1	
2.3.4	Washing Applicators used for paint, stucco, concrete, etc.			
2.4	Dewatering			
2.1	Discharge off site?		⊠Yes □No	NW Corner of Site
4	Self-Inspection Reports			Latest Report Date:

Notes: (City Inspector Use) Items in compliance can be left blank.

(1) Maintenance is to be complete by the end of the next business day.

(2) Corrective Actions are to be complete within 7 days.

N	0	te	c		
1.4	v	w	J	٠	

Please correct maintenance items of by the end of day 11/05/18. Corrective action must be completed within seven days.

City of Albuquerque Stormwater Inspector Signature and Date:

Contact Info: Cassandra Durkin, 505-924-983, cdurkin@cabq.gov