

## **City of Albuquerque Stormwater Construction Site Inspection Report**

General Information											
ESC File No.	N15E017		oject Name:	Event Center on Ur		er on University	niversity				
NPDES Id. No.			cation:		1611 Airtech Ct SE						
	7/2025	Owner				Contractor					
Operator		Sergio and Azucena Valles									
Contact na	me & title	Nolberto Trevizo									
e-mail		beto@lindomexicogrill.com									
Contact Phone #		505-288-4394				T					
COA Inspector		Chancellor English			Start/End Time:	e: 11:30am					
	ction Phase:				rading						
Type of Inspection:		Regular	Storm Event		Event >0.25"	311/Complaint	Follow Up				
Weath	er at time of i	nspection?	clea	r	Temper	rature: ~	55				
Estimated date of last storm 0.25" or greater 11/7/2024											
Item											
Number	Deficiency/ Corrective Action										
	The CMODD and self-inspection grounds were not excitable at the time of the formation in										
1	The <b>SWPPP</b> and self-inspection reports were not available at the time of the inspection in										
	violation of CGP Parts 4.7.3 and 7.3. Required mitigation: You must keep a copy of the										
	SWPPP and all inspection reports at the site or at an easily accessible location so that they										
	can be made immediately available at the time of an on-site inspection per CGP Parts 4.7.3										
	and 7.3.										
2	BMPs - The inlet protection for the storm drain inlet is insufficient and does not prevent										
	sediment from entering the City storm sewer system in violation of CGP Part 2.1.2. The										
	, ,										
	installed protection does not allow for ponding water, and stormwater can bypass the										
	protection. A stabilized construction entrance was not installed, and the dirt ramp in the										
	curb is not allowed in violation of CGP Part 2.2.4. Required mitigation: Design and install all										
	stormwater controls in accordance with good engineering practices, including all applicable										
	design standards per CGP Part 2.1.2. Use appropriate stabilization techniques at all points										
	that exit onto paved roads per CGP Part 2.2.4.b.										
	that CAR onto paved roads per Cor Fait 2.2.4.0.										
2.1	Discharge off site?	(Y/N)	l no								
4		tion Reports	Requested	Latest rei	oort Date:	3/3/2025 vi	ia email				

ľ	V	^	+	۵	c	
ı	V	O	u	u	5	

The electronic SWPPP was reviewed. Ensure that the SWPPP on-site includes the following: The SWPPP certification of the operators, the proper NOIs, the correct posting information, the proper Delegation of Authorities (if needed) since the EPA does not allow the delegation to be for a third party (Caldon Seeding), the identity of the operator that has day-to-day operational control (general contractor), training certificates for the SWPPP designer and inspectors, and a copy of the 2022 CGP.

The EPA requires temporary or permanent stabilization measures to be installed if land disturbances are in active for 14 or more calendar days per CGP Part 2.2.14.

City of Albuquerque Stormwater Inspector Signature and date: 3/7/2025

Contact information: Chancellor English (505) 924-3325

cenglish@cabq.gov

Chancellor English