

## City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No. A11E0				McMahon Lots				
NPDES Id. No.	NMR1002NB		ocation:	5710 McMahon Blvd				
3/10/2021		Owner			Contractor			
Operator		JMD-McMahon, LLC			Wilger			
Contact name & title		Doug Peterson			Don Wilger			
e-mail		doug@petersonproperties.net			don@wilger.com			
Contact Phone #		858-1500						
COA Inspector		2048 11481100			Start/End Time	= • • · · · ·		
Construction Phase:					nearly complete			
Type of Inspection:		Regular	Storm Event	Post Storm I	Event >0.25"	311/Complaint	Follow Up	
Weath	er at time of i	nspection?	Clea	r	Tempe	rature: ~	45	
Estimated date of last storm 0.25" or greater 2/22/2021								
Item	Deficiency (Constant Addition							
Number	Deficiency/ Corrective Action							
1	The NPDES coverage needs posted. The SWPPP location must also be identified on the sign.							
2	Sediment in the parking lot needs removed.							
3	Silt fence most OK. Additional fence should be added around center dirt island & BMP co				controls			
	should be upd	pdated on SWPPP map.						
4	Stabilization missing. The site needs to be stabilized per CGP2.2.14. Inspections and BMP				Р			
	maintenance must continue until all areas of land disturbance are stabelized.							
5	***Please provide the latest SWPPP self-inspection report.							
2.1	Discharge off site?	(Y/N)	no					
4	Self Inspect	tion Reports	requested	Latest rep	oort Date:	8/25/20	020	

Notes:	
Stabilizati	on per 2.2.14 is needed on all areas at grade.
Seed and	mulch should happen soon to correspond with the growing season.
Rock mulo	ch is recommended if Irrigation is not available.
Keep sedi	ment out of adjacent parking lot.

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Doug Hughes (505) 924-3420

jhughes@cabq.gov