CITY OF ALBUQUERQUE

Planning Department Alan Varela, Director



May 22, 2025

Ronald Bohannan, P.E. Tierra West, LLC 5571 Midway Park Place NE Albuquerque, NM 87109

RE: Retail at 7 Bar (7 Bar Retail)

Grading & Drainage Plan within Construction Plan Set

Engineer's Stamp Date: 05/06/2025

Hydrology File: B14D010D

ABQ-PLAN No.: HYDR-2025-00154

Dear Mr. Bohannan,

Based upon the information provided in your submittal received 05/07/2025, the Grading & Drainage Plan within the Construction Plan set **are not** approved.

<u>Updated Grading & Drainage Plan (G&D Plan)</u>, and associated Storm Improvement Plans are required to address the following:

Albuquerque

PO Box 1293

NM 87103

www.cabq.gov

- 1. The G&D Plan within the Construction Plan set (Sheet 05) demonstrates a **24" dia. RCP** storm drainpipe upstream of the 4' dia. Water Quality Manhole and downstream penetrating into the AMAFCA Retention Pond, which should be confirmed.
- 2. The Storm Improvements Storm-01 Plan (Sheet 09 of 44) demonstrates a **30" dia. RCP** for the same alignments mentioned in Item No. 1 above and should be updated.
- 3. The Master Utility Plan (Sheet 14) demonstrates a **30" dia. RCP** for the same alignments mentioned in Item No. 1 above and should be updated.
- 4. The Utility Improvements SAS-01 (Sheet 16 of 44) demonstrates a **30" dia. RCP** for the same alignments mentioned in Item No. 1 above and should be updated.
- 5. Pad Elevations should be shown and Pad Certifications for all the occupiable structures should be noted on the G&D Plan.
- 6. Upon **thorough review** of all Grading and Drainage Plan Sheets, and associated Storm Improvement Plans, the engineer of record is to prepare a response to items above.
- 7. All Grading and Drainage plan related sheets shall have an updated signature and date provided by the engineer of record to demonstrate that all pertinent plan sheets have been **thoroughly reviewed before resubmittal is accepted** for CABQ Hydrology review.
- 8. Resubmittal of the Updated Grading & Drainage Plan (G&D Plan), **AND** associated Storm Improvement Plans are required, and resubmittal fees are applicable and required.

CITY OF ALBUQUERQUE

Planning Department Alan Varela, Director



Mayor Timothy M. Keller

As a reminder, if the project total area of disturbance (including the staging area and any work within the adjacent Right-of-Way) is 1 acre or more, then an Erosion and Sediment Control (ESC) Plan and Owner's certified Notice of Intent (NOI) is required to be submitted to the Stormwater Quality Engineer (Doug Hughes, PE, jhughes@cabq.gov, 505-924-3420) 14 days prior to any earth disturbance.

If you have any questions, please contact me at 505-924-3362 or richardmartinez@cabq.gov.

Sincerely,

Richard Martinez, P.E. Senior Engineer, Hydrology Planning Department

Pilledle

Albuquerque

NM 87103

www.cabq.gov

PO Box 1293