

City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No.			oject Name:	The Preserve at Woodmont			ont	
NPDES Id. No.	NMR1004NN	NMR100400 Lc	cation:	V	Woodmont Ave. and Paseo Del Norte			
7/12/2023		Owner		Contractor				
Operator		PV Trails Apartments, LLC			Pavilion Construction, LLC			
Contact name & title		Kevin Wechter			Michael McDonald			
e-mail		kwechter@pacventures.com			mmcdonald@pavillionconstruction.com			
Contact Phone #		858-625-0100			505-219-5408			
COA Inspector		Doug Hughes			Start/End Tim		l1:15 AM	
	ction Phase:	The Pond is graded but no crews or equipment are onsite						
	spection:	Regular	Storm Event		Event >0.25"	311/Compla		
	er at time of i		clea	r		erature: ~	98	
Estimated	date of last s	storm 0.25" or	greater		3/17/2023			
Item								
Number	Deficiency/ Corrective Action							
1	The SWPPP wasn't available on-site in Violation of CGP 7.3 There was nobody working onsite and the							
	, ,							
	Posting said to call Michael McDonald at 505-219-5408. Michael said he hasn't had a SWPPP in over a							
	year and that Pavilion terminated their coverage, however Pavilion's coverage under NMR1004O0 is still							
	"active" according to the EPA. Required Mitigation: The SWPPP including Self Inspection Reports and							
	Corrective Action Reports must be kept up-to-date per CGP 7.1 and available on-site per CGP 4.7.3, 5.4.3							
	and 7.3.							
2	The BMPs need maintenance and maybe a reset. The Silt Fence is down in the south west corner of the							
	site. in violation of CGP 2.1.4. Required Mitigation: Ensure that all stormwater controls (BMPs) are						(BMPs) are	
	maintained and remain in effective operating condition during permit coverage per CGP 2.1.4. If at any							
	time you find that a stormwater control needs routine Maintenance, you must immediately initiate the						•	
	•						•	
	needed maintenance work and complete such work by the close of the next business day. When the						•	
	problem requires a new or replacement control or significant repair, install the new or modified control							
	and make it operational, or complete the repair, by no later than seven (7) calendar days from the time							
	of discovery per CGP 5.2.1.							
3	There is still no evidence of Stabilization in areas where construction activities have been inactive for 14							
	days or more.							
2.1	Discharge off site?	(Y/N)	no					
4	Self Inspec	tion Reports	Requested	Latest re	port Date:	7/2	11/2023	

Notes:	EPA shows both NOIs active. E2RC emailed the latest self-inspection report on 7/19/23

City of Albuquerque Stormwater Inspector Signature and date:

Contact information: Doug Hughes (505-924-3420)

jhughes@cabq.gov

7/20/23

James D. Hughes