

Luna Vita

7011 Wilshire Ave NE Albuquerque, NM 87113 Stillbrook Homes

Completed By: Jeff Hart Date: July 27, 2020

Weekly on specific day - General Permit SWPPP Inspection

Permit #: C19E066 NMR10028V NMR10028U NMR10028V NMR10028U C19E066

Report Creation Date: July 28, 2020 at 7:20:48 AM MDT

24h Precipitation: 0.04"

48h Forecast: 39%

Task Items Responses

Inspection Form Instructions - Review each question for this inspection carefully, then answer YES, NO, or N/A (not applicable). If any of the items below are out of compliance, press the "Add Action Item" button above to add a corrective action.

General Information

Inspector's Qualifications - Trained and work experience - see inspector qualification page in section 2 of the SWPPP.

Type of Inspection: Post-storm event, Regular

Weather Information

Last Storm Event Information - For information on the last storm event, see the weather event information at the end of this inspection.

Weather at time of this inspection? Cloudy

Have any discharges occurred since the last inspection? No

If yes, what did the water look like at the time of the discharge?

Are there any discharges at the time of this inspection? No

If yes, what did the water look like at the time of the discharge?

Is a rain gauge installed on site? No

Nearby gauge, NOAA, COCORHAS and Weather If yes, where is it located? Underground monitored as secondary resources.

Has the Rain Event Page been filled out? Yes

Are there SDS sheets on site? Yes

Inspectors log updated. SDS If yes, where are they located? sheets on site with Super.

If construction ceases on the site for more than 14 days, the site must be stabilized until construction resumes.

Date Construction Stopped

Date Construction Resumed

Measures Taken to Stabilize the Site:

Construction Phasing

Verify what stage of construction the project is in, and record dates when activities started and were completed.

Installed BMPs Started 02/20

Completed: 02/20

Site Clearing and Grading Completed

Started: 02/20

03/20 Completed:

Installing Utilities Started

Started: 04/20

Completed:

Started:

Building Structure Started

Started: 03/20

Completed:

Paving and Walks Started

Started:

Completed: Street in place

Final Grading/Stabilize Site Started 07/20 Started:

Completed:

Other

Started:

Site-specific BMPs

The corrective actions initiated and date completed are in the Corrective Action Log

Block Wall Portable Toilet Stabilized Construction Entrance List of BMPs Installed:

Staging Area Swale Retaining wall Drop Inlet Protection.

Are all of the above controls installed? Yes

Do any of the above controls need maintenance? No

If any of the controls have not been installed or require maintenance, please list the control N/A

and explain.

Are the BMPs shown on the map? Yes

Were there any changes to the SWPPP? No

Has the SWPPP been updated? No

Were the changes to the SWPPP implemented within 7 days? No

N/A. NO changes to the SWPPP or additional BMP's required at List any new BMPs needed:

this time.

N/A Notes:

Oversight Issues

A list of corrective actions will be supplied with this inspection.

1. Are all slopes and disturbed areas not actively being worked properly stabilized?

Implemented?	Yes
Maintenance Required?	No
2. Are natural resources (e.g., streams, Arroyos, mature trees, etc.) protected with barriers or similar BMPs?	
Implemented?	Yes
Maintenance Required?	No
3. Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	
Implemented?	Yes
Maintenance Required?	No
4. Are discharge points and receiving waters free of any sediment deposits?	
Implemented?	Yes
Maintenance Required?	No
5. Are storm drain inlets properly protected?	
Implemented?	Yes
Maintenance Required?	No
6. Is the construction exit preventing sediment from being tracked into the street?	
Implemented?	Yes
Maintenance Required?	No
7. Is trash/litter from work areas collected and placed in dumpsters?	
Implemented?	Yes
Maintenance Required?	No
8. Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	
Implemented?	Yes
Maintenance Required?	No
9. Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	
Implemented?	Yes
Maintenance Required	No
10. Are materials that are potential storm water contaminants stored inside or under cover?	
Implemented?	Yes
Maintenance Required?	No
11. Are non-storm water discharges (e.g., wash water, dewatering) properly controlled?	
Implemented?	Yes
Maintenance Required?	No
12. Has the Site map been updated to reflect current conditions?	
Implemented?	Yes
Maintenance Required?	No
13. Is the NOI posted?	
Implemented?	Yes
Maintenance Required?	No

Implemented? Yes

Maintenance Required? No

Walk through facility and look for signs of pollution including paint, solvents, chemicals, solid waste, oil, and fuel.

Are there any signs of hazardous materials being exposed to storm water runoff? No

Have there been any reportable quantities releases of hazardous materials? No

> Weather Event(s): SATURDAY 07/25/20= 0.36" SUNDAY 07/26 /20= 0.42" CUMULATIVE EVENTS = 0.78" WEATHER

EVENT INSPECTION

COMPLETED 07/27/20- NEXT **BUSINESS DAY PER NOAA** SATELLITE MAPPING.

Certification

Additional Notes

Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Electronic Signature

X Jeff Hart

Signature Date


July 28, 2020

Title

X Senior Inspector

Weather History

July







27 th 0.00"

There are no action items.