

City of Albuquerque Stormwater Construction Site Inspection Report

General Information								
ESC File No.	M15E023B		roject Name:	Avid Hotel				
NPDES Id. No.	NMR1006J0 & 6IR		ocation:		1441 Woodward Rd. SE			
6/30/2024 Owner			Contractor					
		1441 Sunport, LLC		HEI Construction, LLC				
		Yogash Kumar & R-Nicholas Eveleigh						
e-mail		heiconstruction@yahoo.com & rne@hn						
					879-7613			
COA Inspector		Doug Hughes			Start/End Tim	ne: 8:30am		
Construction Phase:					ear closeout			
Type of Inspection:		Regular	Storm Event	Past Storm	Event >0.25"	311/Complaint	Follow Up	
Weather at time of inspection? clear Temperature: ~ 80								
Estimated	date of last s	torm 0.25" oi	r greater		6/29/2024			
Item								
	Deficiency/ Corrective Action							
Number								
1	BMPs —The silt fence in the NW corner of the site failed because it was not designed and installed							
	according to good engineering practices, in violation of CGP 2.1.2. It receives concentrated flow because							
	it isn't installed on contour. Required mitigation: Redesign and reinstall the stormwater controls in the							
	NW corner of the site in accordance with good engineering practices, including applicable design							
	specifications.							
2	Sediment - Stormwater from this site caused severe erosion on this site and downstream, resulting in a							
Z	significant portion of the sediment deposition at the bottom of the hill in Flightway Ave. Require						-	
	Mitigation: Where sediment has been discharged from your site onto paved roads and sidewalks,						-	
	remove the de	eposited sedime	ent by the end of	the same bus	siness day. Re	move the sedimen	t by	
	sweeping, shoveling, or vacuuming these surfaces or using other similarly effective means of sediment						fsediment	
	removal. You are prohibited from hosing or sweeping tracked-out per CGP 2.2.4.d							
		•	U	1 0	•			
2.1	Discharge off site?	(Y/N)	Yes					
4	Self Inspect	tion Reports	not active	Latest re	port Date:	n/a		

Notes:	
Light grav	el over disturbed site provides borderline cover, previously assumed to be adequate.

City of Albuquerque Stormwater Inspector Signature and date:

Contact information:

Doug Hughes (505-924-3420)

jhughes@cabq.gov

James D. Hughes

7/3/24