HYDROLOGY L21/D1 ONE PLAN

L21/D1

1 PLAN

Goldberg - Mann & Associates, Inc.
Engineers - Planners
811 Dallas St., N.E. Albuquerque, New Mexico 87110 (505) 265-5611

November 8, 1979 9-90

RECEIVED
NOV 15 1979
CITY ENGINEER

Mr. Bruno Conegliano
Assistant City Engineer/Hydrology
Division of Engineering
P.O. Box 1293
Albuquerque, New Mexico 87103

Re: Drainage Plan - Cochiti and Shirley S.E.

Dear Bruno:

As per our discussions on November 6, 1979, I have verified the elevation of the top of the curb verses the finished floor elevation of our building. Attached you will find a print from Paving District 194 indicating the top of curb elevations. Our finished floor elevation is 26.5. The top of curb adjacent to that point is elevation 26.4 and decreasing as it parallels our building.

Therefore, I feel that I have provided all of the information that you have requested. The street is in a paving district, the building is above the curb elevation adjacent to it, the drainage swale south of the building is not located on our property and the drainage swale is capable of handling all flows that can be introduced to it. Please approve this drainage plan as soon as possible.

Thank you.

Yours truly,

GOLDBERG-MANN & ASSOCIATES, INC.

APPROVED BY:
Bruno Conegliano

Thomas T. Mann Jr.
Thomas T. Mann, Jr., P.E.
President

Bruno Conegliano 11/13/79